

FACILITIES/CONSTRUCTION REPORT OCTOBER 2023

BHS Sportsplex:

10-18 Windy, cool@59 degrees. Schellinger layout geo-tech liner and start filling baseball field with base coarse, spread 1' lifts with dozer and tracked skidsteer, compact with smooth drum roller, haul with 2 belly dumps with pups, and 1 side dump, 7 workers.

10-19 Windy, warm@72 degrees. Schellinger layout geo-tech liner and fill with base coarse, spread 8" lifts with dozer and tracked skidsteer, compact with smooth drum roller and water truck, haul with 2 belly dumps with pups, and 1 side dump, 7 workers. TDH test compact of 8" lifts, 98% compaction all passed, 1 worker.

10-20 Calm, warm @70 degrees. Schellinger layout geo-tech liner and fill with base coarse, spread 8" lifts with dozer and tracked skidsteer, compact with smooth drum roller and water truck, haul with 2 belly dumps with pups, and 1 side dump, 7 workers. TDH test compaction of 8" lifts, 98% compaction, all passed, 1 worker.

10-23 Cloudy, cool@34 degrees. Schellinger fill with base coarse, spread 4" lifts with dozer, compact with smooth drum roller, haul with 4 belly dumps with pups and 1 side dump, 8 workers. TDH test compaction of 8" lifts remaining, 98% compaction, all passed, 1 worker.

10-24 Snow, cold@17 degrees. Schellinger fill with base coarse, spread 4" lifts with dozer, compact with smooth drum roller, haul with 4 belly dumps with pups and 1 side dump, 8 workers. Worked till 1 pm, too cold and freezing air lines on the gates for belly dumps.

10-31 Breezy, cool@42 degrees. Schellinger finish filling baseball field with base coarse, spread 4" lifts with dozer, compact with smooth drum roller, haul with 4 belly dumps with pups and 1 excavator loading 1 side dump to stockpile, 8 workers.