

FACILITIES/CONSTRUCTION REPORT

JANUARY 2020

BMS Renovation/Addition:

1-2 Sunny, warmer. Sletten's Roger Sand laid out ground thawing heat lines for Wadsworth because of the trouble digging frozen ground. Laid out lines from fire pump to boys/girls locker rooms.

1-6 Sunny, warm. Wadsworth set fire pump in place, started hooking up piping, 2 workers. Roger demoing wood shop.

1-7 Sunny, warm. Wadsworth finished install of fire pump/stand pipe. Framed up forms for thrust block 2 workers. Roger demoing teacher's lounge.

1-8 Sunny, warm. Wadsworth poured concrete for thrust block, covered with insulated blankets, 2 workers. Roger demoing hallway to the roof.

1-9 Sunny, warm. State of Mt inspector Bill Fogerty inspected fire riser/standpipe gave the ok to cover-backfill. Wadsworth backfilled around fire pump/stand pipe with pea gravel, 2 workers. Roger demoing hallway to the roof.

1-13 Very cold. Roger started breaking out CMU (concrete masonry) block.

1-14 Very cold. Roger demoing out CMU block.

1-15 Very cold. Roger demoing out CMU block.

1-16 Very cold. Roger demoing out CMU block, framed barrier wall to close off hallway between school and new construction area.

1-20 Sunny, warmer. Wadsworth laid out location for piping in boys/girls locker rooms, 2 workers.

1-21 Sunny, warm. Wadsworth started digging out for piping in boys/girls locker rooms with mini excavator and hand digging, 3 workers. Roger demoing CMU block.

1-22 Sunny, warm. Wadsworth digging out for piping in boys/girls locker rooms with mini excavator and hand digging, 3 workers. Roger demoing CMU block.