

# Bond Program Update

School Board Meeting  
September 9, 2025

## Agenda

- Recap of Summer Construction Projects
- Projects in Process and Upcoming Projects

# Summer Project Recap

## Major Summer Projects:

- Aloha HS HVAC
- Mountain View MS Seismic (Phase 2)
- Meadow Park MS Seismic (Phase 1)
- Cooper Mountain Office Addition
- West TV ES HVAC

## Other Summer Projects:

- Auditorium Upgrades
- Security & Paging Upgrades
- Site Improvements
- Various Modernization
- Dishwasher Replacements
- AHS Stadium Field
- And many others

# Aloha HVAC



# Mountain View & Meadow Park Seismic



## Mountain View:

The seismic upgrades at Mountain View will be complete this year. Work will continue for about 2 more months.

## Meadow Park:

We successfully completed the first of 2 summers of work at MP. This included about half of the seismic upgrades and two-thirds of the roof replacement.



# Cooper Mountain Office Addition



The new office at Cooper Mountain is mostly complete; however, the windows were delayed. Work should be completed the weekend before September 22. Once done, the school will have secure access.



# Modernization Projects



Library improvements at Oak Hills (left) and  
pre-K playground at Beaver Acres (below)





# Modernization Projects



All-user restrooms at Sunset HS (left) and Whitford MS (above).

# In Process & Upcoming Projects

## Projects Underway:

- Beaverton High School
- Raleigh Hills ES
- Oak Hills ES
- Aloha HS Athletics

## Upcoming Projects:

- Allen Transportation
- Beaver Acres Cafeteria
- Sunset HVAC
- Cedar Park Seismic
- Westview HS Athletics





**BHS REPLACEMENT**





Raleigh Hills will be done in January  
and is progressing well.





The classroom addition is under construction and will be completed in December.



The covered play area was completed this summer and is now operational.





The softball, baseball and soccer field will be completed in December. Next summer we will be replacing the gym flooring and bleachers.



# What is next?



This fall we will be presenting a budget update on the status of the bond. All major projects are tracking well. We will look to allocate program contingency to the deferred maintenance and seismic projects. We will be sharing the details with the Bond Accountability Committee in September, and the school board later on. This will ultimately require board approval.

# Questions?