

## FACILITIES/CONSTRUCTION REPORT DECEMBER 2020

### BMS Renovation/Addition:

12-1 Calm, warm. J2 assemble classroom furniture, 2 workers. MSEC install new bleachers-gym, 5 workers. Pierce Flooring installing vinyl wall base 6<sup>th</sup> grade pod, 2 workers . Just Rite Accoustics hanging ceiling grid cafetorium, 2 workers. Hagenstad painting hardi board, 4 workers and priming gym entrance 3 workers. United Electric wiring workout room 4 workers, and kitchen/cafetorium 2 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth installing plumbing new locker rooms, 2 workers. Sletten installing hardi board new addition 5 workers, installing door hardware 2 workers, cleaning 6<sup>th</sup> and 7<sup>th</sup> grade pods 4 workers, and patching/texturing walls, 1 worker. First Mark pour new gym entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

12-2 Calm, warm. J2 assemble classroom furniture, 2 workers. MSEC install new bleachers-gym, 5 workers. Pierce Flooring installing vinyl wall base 7<sup>th</sup> grade pod, 2 workers . Just Rite Accoustics hanging ceiling grid cafetorium, 2 workers. Hagenstad painting hardi board, 4 workers and priming gym entrance 3 workers. United Electric wiring workout room 4 workers, and kitchen/cafetorium 2 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth purging boiler systems, added glycol, 3 workers. Sletten installing hardi board new addition 5 workers, installing door hardware 2 workers, cleaning 6<sup>th</sup> and 7<sup>th</sup> grade pods 4 workers, and patching/texturing walls, 1 worker. First Mark pour new gym entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

12-3 Breezy, warm. J2 assemble classroom furniture, 2 workers. MSEC install new bleachers-gym, completed-426 occupancy, 5 workers. Just Rite Accoustics hanging ceiling grid cafetorium, 2 workers. Hagenstad painting hardi board, 4 workers and priming gym entrance 3 workers. United Electric wiring workout room 4 workers, and kitchen/cafetorium 2 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth purging boiler systems, added glycol, 3 workers. Sletten installing hardi board new addition 5 workers, installing door hardware 2 workers, cleaning 6<sup>th</sup> and 7<sup>th</sup> grade pods 4 workers, and patching/texturing walls, 1 worker. First Mark pour new gym entrance, form handicap dropdown at old entrance, poured-not accepted, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

12-4 Breezy, warm. J2 assemble classroom furniture, 2 workers. Hagenstad painting hardi board, 4 workers and priming gym entrance 3 workers. Systems Northwest installing new cabling new addition, 2 workers. Sletten installing hardi board new addition 5 workers, installing door hardware, 2 workers and cleaning 6<sup>th</sup> and 7<sup>th</sup> grade pods 4 workers.

12-7 Windy, warm. J2 assemble classroom furniture, 2 workers. Just Rite Accoustics hanging ceiling grid cafetorium, 3 workers. Hagenstad priming/painting gym entrance 3 workers, touch up painting, 4 workers. United Electric wiring cafetorium 2 workers, run wires through conduit for light poles, 3 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten installing hardi board new addition 4 workers, installing soffit new

entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. First Mark landscaping front entrance, add fill up to new sidewalks with 1 loader, 1 tracked skidsteer, 2 workers.

12-8 Calm, warm. Tile Man installing tile new restrooms 3 workers. J2 assemble classroom furniture, 2 workers. Just Rite Accoustics hanging ceiling grid cafetorium, 3 workers. Hagenstad priming/painting gym entrance 3 workers, touch up painting, 4 workers. United Electric wiring cafetorium 2 workers, and run wires through conduit for light poles, 3 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten installing hardi board new addition 4 workers, installing soffit new entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. First Mark landscaping around school with tracked skidsteer 1 worker, tore out and reform up handicap dropdown at the old front entrance, new concrete crew of 5 workers.

12-9 Snow, cool. 3 Rivers pulled cabling through conduit from pedestal on 7<sup>th</sup> Ave SW to the new fire control panel-new addition, 3 workers. Tile Man installing tile new restrooms, 3 workers. J2 assemble classroom furniture, 2 workers. Just Rite Accoustics hanging ceiling grid gym entrance, 3 workers. Hagenstad painting hardi board, 3 workers and painting gym entrance, 3 workers. United Electric wiring cafetorium 2 workers, and run wires through conduit for light poles, 3 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten installing hardi board new addition 4 workers, installing soffit new entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. First Mark forming up sidewalk/tie-in with transformer pad on north gym, 5 workers. Geranios drilling light pole holes 7' deep with tracked skidsteer with auger, 2 workers.

12-10 Calm, cool. J&V Restaurant Supply installing kitchen equipment, 3 workers. J2 assemble classroom furniture, 2 workers. Just Rite Accoustics hanging ceiling grid gym entrance, 3 workers. Hagenstad priming/painting school entrance 3 workers, touch up painting, 4 workers. United Electric wiring cafetorium 2 workers, and run wires through conduit for light poles, 3 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten installing hardi board new addition 4 workers, installing soffit new entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. Geranios drilling light pole holes 7' deep with tracked skidsteer with auger and set sonotubes, 2 workers. First Mark repour sidewalk-handicap dropdown and tie-in sidewalk north gym, 5 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

12-11 Foggy, cold. J&V Restaurant Supply installing kitchen equipment, 3 workers. Hagenstad painting gym entrance 3 workers, touch up painting, 4 workers. Sletten installing soffit new entrance 5 workers, installing door hardware, 1 worker and cleaning, 4 workers.

12-14 Windy, cool. Interstate Alarm on site to update old control panel, hookup old door sensors and run wiring, install new door sensors, 3 workers. Western Sports Flooring returned to sand, paint/stain and seal gym floor, 4 workers. Just Rite Accoustics hanging ceiling grid gym entrance, 3 workers. Hagenstad priming/painting school entrance 3 workers, touch up painting, 4 workers. FICO updating old existing VAV/heating controls, 1 worker. United Electric wiring gym entrance 2 workers, and rigging up light poles, 3 workers. Systems Northwest installing new cabling new addition and patching into new panel, 2 workers. Wadsworth troubleshooting why boilers lost water pressure/went down and boiler return line leaked in girls restroom 8<sup>th</sup> grade pod (not leaking now), 3 workers. Sletten cleaning building

4 workers, installing soffit new entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. Geranios drilling light pole holes 7' deep with tracked skidsteer with auger and set sonotubes, 2 workers. First Mark forming sidewalk north gym, 5 workers. Mild Fence layout, start drilling holes for chain link fence with 1 tractor with auger, 4 workers.

12-15 Windy, cold. Interstate Alarm hookup old door sensors and run wiring, install new door and motion sensors, 3 workers. Western Sports Flooring sanding gym floor, 1 riding sander and 2 push sanders, 4 workers. Just Rite Accoustics hanging ceiling grid new entrance, 3 workers. Hagenstad priming/painting school entrance 3 workers, touch up painting, 4 workers. FICO updating old existing VAV/heating controls, 1 worker. United Electric wiring gym entrance 2 workers, and rigging up light poles, 3 workers. Systems Northwest installing new cabling new addition and patching into new panel, 2 workers. Wadsworth troubleshooting leak over 8<sup>th</sup> grade pod restroom 1 worker, plumbing new locker rooms, 2 workers. Sletten cleaning building 4 workers, installing soffit new entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. Geranios drilling light pole holes 7' deep with tracked skidsteer with auger and set sonotubes, 2 workers. First Mark pour sidewalk north gym, 5 workers. Trails End haul concrete with 1 mixer truck, 1 worker. Mild Fence drilling/cleaning post holes for chain link fence with 1 tractor with 1 auger, 4 workers.

12-16 Windy, cool. Interstate Alarm hookup old door sensors and run wiring, install new door sensors and motion sensors, 3 workers. Western Sports Flooring sanding gym floor, 1 riding sander and 2 push sanders, 4 workers. Pierce Flooring laying flooring break out area 8<sup>th</sup> grade pod, 3 workers. Hagenstad priming/painting school entrance 3 workers, touch up painting, 4 workers. FICO updating old existing VAV/heating controls, 1 worker. United Electric wiring gym entrance 2 workers, and poured light pole bases(8) sonotubes , 3 workers. Systems Northwest installing new cabling new addition and patching into new panel, 2 workers. Wadsworth troubleshooting boiler shutdown 1 worker (electrical switches running Grundfos pumps was underrated, causing pumps to shutdown), plumbing new locker rooms, 2 workers. Sletten cleaning building 4 workers, installing sheathing/siding old back entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. First Mark forming sidewalk tie-ins and tore out damaged sidewalk at new front entrance and reform, poured sidewalks, 5 workers. Mild Fence drilling/cleaning post holes and pour concrete in holes for chain link fence with 1 tractor with auger, 4 workers. Trails End haul concrete with 1 mixer truck 3 loads, 1 worker.

12-17 Windy, cool. Interstate Alarm hookup old door sensors and run wiring, install new door sensors and motion sensors, old building back in service, 3 workers. Western Sports Flooring stained gym floor, 3 workers. Pierce Flooring laying vinyl flooring cafetorium, 3 workers. Hagenstad priming/painting school entrance 3 workers, touch up painting, 4 workers. United Electric wiring gym entrance 2 workers, and finishing up light poles, 3 workers. Systems Northwest installing new cabling new addition and patching into new panel, 2 workers. Wadsworth shut down boilers and drain system, install 2 shutoffs with drains in the Mechanical Rm 212, 3 workers. Sletten cleaning building 4 workers, installing sheathing/siding old back entrance 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker. First Mark forming sidewalk tie-ins and tore out damaged sidewalk at new front entrance and reform, poured sidewalks, 5 workers. Mild Fence drilling/cleaning post holes and pour concrete in holes for chain link fence with 1 tractor with auger, 4 workers. Trails End haul concrete with 1 mixer truck 2 loads, 1 worker.

12-18 Windy, cool. Hagenstad painting gym entrance 3 workers, touch up painting, 4 workers. Sletten installing sheathing/siding old back entrance 4 workers, installing door hardware, 1 worker and cleaning, 4 workers.

12-21 Snow, cold. Statera Technical checking tests and balances for HVAC, 1 worker. Heartland Mechanical making adjustments for HVAC testing, 2 workers. Western Sports Flooring painting lines gym floor, 6 workers. Pierce Flooring laying vinyl flooring throughout and stairway treads, 3 workers. Hagenstad priming/painting school entrance 3 workers, touch up painting, 4 workers. FICO updating old existing VAV/heating controls, 1 worker. United Electric install higher rated electrical switches, per pump manufacturers (Grundfos) recommendations for the boilers 2 workers, wiring gym entrance, 3 workers. Systems Northwest installing new cabling new addition and patching into new panel, 3 workers. Wadsworth resupplied glycol in system 1 worker, plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker.

12-22 Snow, cold. Statera Technical checking tests and balances for HVAC, 1 worker. Heartland Mechanical making adjustments for HVAC testing, 2 workers. Western Sports Flooring painting lines gym floor, 3 workers and laying new wood flooring on stage, 3 workers. Pierce Flooring laying vinyl flooring throughout and stairway treads, 3 workers. FICO updating old/existing heating controls, 1 worker. United Electric wiring gym entrance, 5 workers. Systems Northwest installing new cabling new addition and patching into new panel, 2 workers. Wadsworth plumbing concessions 1 worker, plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker.

12-23 Windy, cold. Statera Technical checking tests and balances for HVAC, 1 worker. Heartland Mechanical making adjustments for HVAC testing, 2 workers. Western Sports Flooring painting lines gym floor, 5 workers. J2 installing new furniture, 3 workers. United Electric wiring gym entrance, 3 workers. Systems Northwest installing new cabling new addition and patching into new panel, 2 workers. Wadsworth plumbing concessions 1 worker, plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing railing 4 workers, installing door hardware 1 worker.

12-28 Calm, cool. Western Sports Flooring painting lines gym floor, 3 workers. Pierce Flooring laying vinyl flooring throughout and stairway treads, 3 workers. United Electric mounting light poles on bases(8) with telehandler, 6 workers. Systems Northwest patching old network panel, 1 worker. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker.

12-29 Calm, cool. Western Sports Flooring painting lines gym floor, 3 workers and laying new wood flooring on stage, 3 workers. Pierce Flooring laying vinyl flooring throughout and stairway treads, 3 workers. United Electric wiring gym entrance/cafetorium, 5 workers. Systems Northwest patching into old network panel, 1 worker. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker.

12-30 Breezy, cold. Western Sports Flooring seal/stain gym floor, 3 workers and laying new wood flooring on stage and seal/stain floor, 3 workers. Remarkable Cabinets installing new countertops in

concessions-new addition, 2 workers. Pierce Flooring laying vinyl flooring throughout and stairway treads, 3 workers. United Electric wiring gym entrance/cafetorium, 5 workers. Systems Northwest patching into old network panel, 1 worker. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 4 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker.

12-31 Calm, cool. Remarkable Cabinets installing countertops in wood shop, 2 workers. Systems Northwest patching into old network panel, 1 worker. United Electric wiring gym entrance, 3 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 4 workers, installing door hardware 1 worker.