

FACILITIES/CONSTRUCTION REPORT

NOVEMBER 2025

BHS Sportsplex:

11-11 Windy, warm@52 degrees. Sletten set forms for concrete pads at the bottom of bleachers at baseball field, 2 workers.

11-12 Windy, warm@60 degrees, Sletten set forms for concrete pads at the bottom of bleachers at baseball field, 2 workers. Littrell Electric layout for electrical for timers shed at football stadium, 1 worker.

11-13 Windy, warm@60 degrees. Sletten pour/finish concrete for concrete pads at the bottom of bleachers at baseball field, 2 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. Littrell Electric layout, pull wiring for electrical at timers shed at football stadium, 1 worker.

11-14 Breezy, warm@58 degrees. Littrell Electric pull wiring, install lights, switches and receptacles for electrical at timers shed at football stadium, 1 worker.