

## FACILITIES/CONSTRUCTION REPORT OCTOBER 2023

### BHS Sportsplex:

10-2 Calm, warm@64 degrees. Schellinger left a berm before digging for 36" drain pipe at the north end of holding pond with 1 excavator, compact trench with smooth plate compactor and sheepsfoot trench roller, 4 workers. Trails End haul bedding material with 1 belly dump, 1 worker.

10-3 Calm, warm@67 degrees. Schellinger dig for 36" drain pipe at the north end of holding pond with 1 excavator, saw cut asphalt walking path, lay drain pipe, refill and compact trench with smooth plate compactor and sheepsfoot trench roller, lay down gravel for walking path, 4 workers. Trails End haul bedding material with 1 belly dump, 1 worker.

10-4 Breezy, warm@59 degrees. Schellinger dig for 36" drain pipe at the north end of holding pond with 1 excavator, compact trench with smooth plate compactor and sheepsfoot trench roller, remove berm and overflow water from holding pond released, 4 workers.

10-5 Calm, warm@54 degrees. Schellinger dig for 30" drain pipe from last manhole set to holding pond with 1 excavator, compact trench with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers.

10-6 Calm, warm@58 degrees. Schellinger dig for 30" drain pipe with 1 excavator, compact with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers, work ½ day.

10-9 Calm, hot@75 degrees. Schellinger dig and place manhole (5) with 1 excavator, compact with jumping jack, dig for 30" drain pipe, compact with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 5 workers. Trails End haul bedding material with 1 belly dump, 1 worker.

10-10 Cloudy, cool@58 degrees. Schellinger dig 30" drain pipe with 1 excavator, compact with smooth plate compactor and sheepsfoot roller, 1 loader to cargo bedding material, 5 workers. Trails End haul bedding material with 1 belly dump, 1 worker. TDH test trench compaction, 92-95% compaction, 1 worker.

10-11 Breezy, cool@55 degrees. Schellinger locate existing 18" drain pipe from softball field with 1 excavator, dig and place manhole (6) at end of drain pipe, compact with jumping jack, dig 18" drain pipe to previous manhole set (5), compact with smooth plate compactor and sheepsfoot trench roller, used concrete to set drain pipe coming into manhole, 1 loader to cargo bedding material, 5 workers. TDH test trench compaction 93-95% compaction, 1 worker. Trails End haul concrete with 1 mixer truck, 1 worker.

10-12 Cloudy, cool@45 degrees. Schellinger locate existing 30" drain pipe from football field with 1 excavator, dig and place manhole (7) at end of drain pipe, compact with jumping jack, dig 30" drain pipe to manhole, compact with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 5 workers.

10-13 Cloudy, cool@45 degrees. Schellinger backfill manhole (7) with 1 excavator, compact 18" drain pipe with smooth plate compactor and sheepsfoot trench roller, used concrete to set drain pipe coming into manhole (2) 1 loader to cargo bedding material, 5 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

10-16 Cloudy, warm@66 degrees. Schellinger finish setting manhole, backfill with 1 excavator, compact with sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers. TDH test trench compaction, 95% compaction, 1 worker.

10-17 Windy, cool@52 degrees. Schellinger over excavating soft spot of baseball infield with 1 dozer, 1 excavator loading 1 side dump to stockpile materials, compact excavated area with smooth drum roller. Haul in pit-run with 1 side dump and 1 belly dump, roll out geo-tech liner and fill with pit-run, 7 workers.