

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2023

BHS Sportsplex:

- 9-1 Calm, warm@64 degrees. Schellenger no work, too wet.
- 9-5 Calm, warm@70 degrees. Schellenger cut for drainage to holding pond 1 dozer, 2 scrapers and 1 smooth drum roller compacting field area, 4 workers.
- 9-6 Calm, warm@72 degrees. Schellenger cut for drainage to holding pond 1 dozer, 2 scrapers and 1 smooth drum roller compacting field area, 4 workers.
- 9-7 Calm, warm@72 degrees. Schellenger spread topsoil with 2 scrapers, 1 dozer, 1 smooth drum roller compacting field area, 4 workers.
- 9-8 Cloudy, warm@70 degrees. Schellenger spread topsoil with 2 scrapers, 1 dozer, 1 smooth drum roller compacting field area, 4 workers.
- 9-11 Calm, warm@76 degrees. Schellenger spread topsoil with 1 scraper, 1 dozer, 3 workers.
- 9-12 Cloudy, warm@67 degrees. Schellenger spread topsoil with 1 scraper, 1 dozer, 3 workers.
- 9-13 Breezy, warm@64 degrees. Schellenger spread topsoil with 1 dozer, 2 workers.
- 9-14 Calm, warm@70 degrees. Schellenger dig out/set cattle guard at entrance with 1 excavator, 1 loader cargoing backfill, compacting with smooth plate compactor, 4 workers.
- 9-18 Windy, warm@67 degrees. Schellenger start digging for drainage system to the holding pond, 1 excavator, finish install of cattle guard, 3 workers.
- 9-19 Breezy, cool@58 degrees. Schellenger dig 2' line with 1 excavator from holding pond to manhole, place manhole, compact with jumping jack, sheepsfoot trench roller, 1 loader to cargo fill material, 4 workers. Trails End haul bedding material with 1 belly dump, 1 worker.