

FACILITIES/CONSTRUCTION REPORT

JULY 2023

KWB/VC Connector:

7-19 Breezy, warm@77 degrees. Sletten install roof panels, mud/sand interior walls, dig up around new playground entrance, 6 workers. Heartland Mechanical run 4" heating pipe in ceilings, 3 workers. TC Glass install windows in breezeway, 3 workers.

7-20 Breezy, hot@80 degrees. Sletten install roof panels, mud/sand interior walls, re-install pavers around benches in playground and set concrete forms for sidewalk, 6 workers. TC Glass install windows in breezeway, 3 workers.

7-24 Breezy, hot@93 degrees. Sletten install roof panels, mud/sand interior walls, pour concrete sidewalk at new playground entrance and set forms for sidewalk, 6 workers. FICO run cabling for HVAC controls into classrooms, 3 workers. TC Glass start install of windows in KWB, 7 workers.

7-25 Breezy, hot@83 degrees. Sletten install roof panels, mud/sand interior walls, pour concrete sidewalk at new playground entrance and dig along breezeway for sidewalk forms, 6 workers. Heartland Mechanical run 4" heating pipe in ceiling, 3 workers. TC Glass install windows at KWB, 7 workers.

7-26 Breezy, hot@76 degrees. Sletten mud/sand interior walls of breezeway, frame for concrete edge along breezeway, 6 workers. Heartland Mechanical run 4" heating pipe in ceiling, 3 workers. TC Glass install windows at KWB, 7 workers.

7-27 Calm, hot@78 degrees. Sletten mud/sand interior walls of breezeway, pour/finish concrete edge along the breezeway, 6 workers. Heartland Mechanical run 4" heating pipe in ceiling, 3 workers. FICO run cabling for HVAC controls into classrooms, 3 workers. Systems Northwest run data, fire and intercom/paging cable, 2 workers. TC Glass install windows at KWB, 7 workers.

7-31 Calm, hot@92 degrees. Sletten install hardboard and mud/sand interior walls of breezeway, 7 workers. Heartland Mechanical run 4" heating pipe in ceiling, 3 workers. FICO run cabling and hookup for HVAC controls, 3 workers. Systems Northwest run data, fire and intercom/paging cabling, 2 workers. Littrell Electric run conduit, pull wire for data/fire controls, 2 workers. TC Glass install windows at KWB, 7 workers.

