

Status of Bond Projects  
5/5/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,  
Current Project Update:

**I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT**

**A. Wetmore Center Portable Replacement / New Professional Development Building:**

Construction is 68% complete.

Phase 3 renovations: Professional Development Building construction is in process. Steel frame shell is complete. Roofing, window glazing, and steel door installation is in process. Civil and Landscape work has started.



North Exterior Elevation



Interior West Elevation

The Wetmore project is on schedule and on budget.

**B. Donaldson Elementary School Addition / Remodel:**

Design Development drawings are complete and Construction Documents are being prepared.

**C. Mesa Verde Elementary School Addition / Remodel:**

Construction Documents are complete. Plan review by Pima County Department of Development Services is complete.

A GMP (guaranteed maximum price) is on tonight's consent agenda for Governing Board review and approval. If approved, this project will begin immediately.

## II. NEW SCHOOL

### A. New Elementary School:

Programming of the new school is complete and Schematic Design is in process.

A website is available for project updates [www.amphi.com/stem-school-news](http://www.amphi.com/stem-school-news)

