

## FACILITIES/CONSTRUCTION REPORT

### MAY 2020

#### BHS Sportsplex:

5-20 Rain, warm. First Mark didn't work too wet.

5-21 Rain, warm. First Mark didn't work too wet.

5-22 Sunny, warm. First Mark didn't work too wet, cleaned up parking lot-being used to store pipe and bedding material.

5-26 Windy, warm. First Mark didn't work because of graduation, some workers at BMS.

5-27 Calm, warm. First Mark digging drain system for football field, before they can start had to dewater, set up pump in southeast corner, 1 excavator digging drain basin in southeast corner, dig south endzone, (trench sloughing in as they dig)lined trench with geotextile fabric and bedded perforated pipe, loader cargoing bedding material, 3 workers. Trails End hauling bedding material with side dump and belly dump, 2 workers.

5-28 Calm, warm. First Mark digging drain system for football field 1 excavator digging remainder of south endzone to southwest drain basin, lined trench with geotextile fabric and bedded perforated pipe, loader cargoing bedding material, dozer (gps) levelling excavated materials to grade and scraper picking up excavated material and filling softball/throwing fields and roller compacting both south endzone and softball/throwing fields, 7 workers. Trails End hauling bedding material with side dump and belly dump, 2 workers.

5-29 Calm, warm. First Mark digging drain system for football field, 1 excavator digging west sideline (dig about 60', leave open to get to infield), lined trench with geotextile fabric and bedded perforated pipe, loader cargoing bedding material and picking up excavated materials and filling softball/throwing fields, 5 workers.