

FACILITIES/CONSTRUCTION REPORT

APRIL 2025

BHS HVAC:

4-23 Calm, warm@50 degrees. Sletten cut into roof (F mezzanine) to locate I beams to support AC units, weld bracing to I beams, 1 telehandler, 1 manlift, 7 workers.

4-24 Calm, warm@52 degrees. Sletten weld bracing for AC support beams (F mezzanine), 1 telehandler, 1 manlift, 7 workers.

4-25 Calm, warm56 degrees. Sletten cut into roof (A mezzanine) to locate I beams to support AC units, install treated 6"x4" sleepers for support, 1 telehandler, 4 workers.

4-30 Breezy, warm@50 degrees. Sletten cut into roof (C mezzanine) to locate beams to support AC units, install treated 6"x4" sleepers for support, 1 telehandler, 4 workers.