

## FACILITIES/CONSTRUCTION REPORT

### MARCH 2025

#### Food Distribution Center:

3-3 Snow, cool@32 degrees. Sletten clean, wet sand concrete floor of warehouse, roll on epoxy/sealant and paint walls in warehouse, 1 scissor lift, 8 workers. Littrell Electric install wall heat unit, emergency lighting, and hookup back-up generator, 2 workers. Dry Fork Plumbing hookup gas to back-up generator, install sink/toilet in restrooms, 1 worker. Heartland Mechanical install ductwork in mechanical room, 2 workers.

3-4 Snow, warm@36 degrees. Sletten clean, wet sand concrete floor of warehouse, roll on epoxy/sealant and paint walls in warehouse, 1 scissor lift, 8 workers. Littrell Electric install electric wall heat unit, emergency lighting, exit signs, 2 workers. Dry Fork Plumbing install sink/toilet in restrooms, 1 worker.

3-5 Breezy, warm@40 degrees. Sletten paint walls, install interior doors and locks, cleanup worksite, 8 workers. Littrell Electric install emergency lighting, exit signs, 2 workers. Dry Fork Plumbing install sink/toilet in restrooms, 3 compartment sink in kitchen, 1 worker. Heartland Mechanical install ductwork in mechanical room and kitchen exhaust/make up air fan on roof, 1 scissor lift, 4 workers. J&V Restaurant Supply delivered coolers (2) and freezer (1) start setup in warehouse, 2 workers.

3-6 Calm, warm@38 degrees. Sletten paint walls, install interior doors and locks, cleanup worksite, 8 workers. Heartland Mechanical install ceiling heating unit in dry storage and ductwork in mechanical room and kitchen exhaust/make up air fan on roof, 1 scissor lift, 4 workers. J&V Restaurant Supply setup coolers (2) and freezer (1), 2 workers.

3-10 Snow, warm@36 degrees. Sletten paint walls, touch-up paint, install interior doors and locks, cleanup worksite, 6 workers. Heartland install ceiling heating unit, 1 scissor lift, 2 workers.

3-11 Breezy, warm@38 degrees. Sletten paint walls, touch-up paint, install exterior door, 8 workers. Heartland Mechanical install ceiling heating unit, 1 scissor lift, 2 workers. J&V Restaurant Supply set up coolers (2) and freezer (1), 2 workers.

3-12 Breezy, warm@42 degrees. Sletten paint walls, touch-up paint, install exterior door, 8 workers. Heartland Mechanical install ceiling heating unit, 1 scissor lift, 2 workers. Littrell Electric install electric wall heat unit, emergency lighting, exit signs, 2 workers. J&V Restaurant Supply set up coolers (2) and freezer (1), 2 workers.

3-13 Breezy, warm@36 degrees. Sletten paint walls, touch-up paint, install exterior door, 8 workers. Heartland Mechanical install ceiling heating unit, 1 scissor lift, 2 workers. Littrell Electric install electric wall heat unit, 2 workers. J&V Restaurant Supply set up coolers (2) and freezer (1), 2 workers.

3-14 Breezy, warm@36 degrees. J&V Restaurant Supply set up coolers (2) and freezer (1), 2 workers.

3-17 Breezy, warm@38 degrees. Sletten paint walls, touch-up paint, install restroom fixtures, cove base, cleanup worksite, 8 workers.

3-18 Calm, warm@34 degrees. Sletten paint walls, touch-up paint, install restroom/kitchen fixtures, cove base, cleanup worksite, 8 workers. Littrell Electric install automatic/handicap door controls, 2 workers.

3-19 Breezy, warm@38 degrees. Sletten paint walls, touch-up paint, install cove base, cleanup worksite, 8 workers. Littrell Electric install automatic/handicap door controls, 2 workers.