

FACILITIES/CONSTRUCTION REPORT NOVEMBER 2024

Food Distribution Center:

11-4 Breezy, cool@38 degrees. Sletten sheetrock walls, set forms for concrete step seating, pour/finish concrete step seating at arbor and concrete spillways, start installing interior doors, 2 scissor lifts, 8 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. Northwestern Energy dig new gas line from FDC to with mini-excavator, 2 workers.

11-5 Snow, cool@34 degrees. Sletten sheetrock walls, install interior doors, 1 scissor lift, 8 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Heartland Mechanical install ductwork, 1 scissor lift, 3 workers. Northwestern Energy dig new gas line from FDC to with mini-excavator, 2 workers.

11-6 Breezy, cool@40 degrees. Sletten trim sheetrock back to install interior doors, 1 scissor lift, 8 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 1 worker.

11-7 Calm, cool@47 degrees. Sletten trim sheetrock back in install interior doors, 1 scissor lift, 8 workers. Littrell Electric install light poles (6) and pull wires to poles, 1 snorkel lift, 2 workers.

11-11 Breezy, cool@42 degrees. Sletten tape seams of sheetrock, install interior doors, wrap metal channel iron around door openings in warehouse, 2 scissor lifts, 8 workers. Littrell Electric install light poles and pull wires to poles, 1 snorkel lift, 2 workers.

11-12 Windy, cool@42 degrees. Sletten tape seams of sheetrock, install interior doors, wrap metal channel iron around door openings in warehouse, 2 scissor lifts, 8 workers. Littrell Electric install camera mounts (3) on light poles, pull cabling, 2 workers. Heartland Mechanical install ductwork, 1 scissor lift, 3 workers.