

FACILITIES/CONSTRUCTION REPORT

MAY 2023

BHS Sportsplex:

5-19 Hazy, warm@70 degrees. Schellinger run 1 scraper to cut/add fill to subgrade, 2 workers.

5-22 Calm, warm@70 degrees. Schellinger run 2 scrapers and 1 dozer to cut/add fill to subgrade, 1 roller to compact fill, grade setter staking cut/fill areas. 1 hydrovac truck to locate utilities (water mainline@Hwy 89) 7 workers. Sletten started install of border edging between long/triple jumps and discus/javelin areas, 3 workers.

5-23 Calm, warm@67 degrees. Schellinger run 2 scrapers to cut/add fill to subgrade, 1 roller and 1 water truck to compact fill, 1 excavator dig (2) 36" culverts side by side, 2 trench rollers with sheepsfoot to compact trench and above pipe (ends of culvert did not get compacted, inlet and outlet) grade setter staking cut/fill areas, 8 workers. TDH test for compaction in fill under/over culverts, only tested on the road all passed, no test for compaction on shoulders/slopes, 1 worker. Sletten install border edging between long/triple jumps and discus/javelin areas, 1 skidsteer, 4 workers. Trails End haul crushed gravel for fill, 1 dump truck, 1 worker.

5-24 Calm, warm@73 degrees. Schellinger run 2 scrapers, 1 dozer to cut/add fill to subgrade, 1 roller and 1 water truck to compact fill, grade setter stake cut/fill areas, 7 workers. TDH test for compaction in fill areas, all passed, 1 worker. Sletten install border edging between long/triple jumps and discus/javelin areas, 1 skidsteer, 4 workers. Trails End haul in crushed gravel for fill and topsoil for throwing areas, 1 dump truck, 1 worker.

5-25 Cloudy, rain@60 degrees. Schellinger run 1 dozer to cut slopes, 1 worker.

5-26 Cloudy, rain@62 degrees. Sletten install border edging around the outbuilding, 2 workers.

5-30 Calm, warm@73 degrees. Schellinger added 1 grader to cut/add fill to subgrade, run 1 dozer, 2 scrapers to cut/add fill to subgrade, 1 roller and 1 water truck to compact fill, grade setter stake cut/fill areas. 1 mini-excavator to locate utilities, located 12" water mainline@Hwy 89, also located sewer line where it crosses new road, 8 workers. TDH test for compaction on the new Food Service building/parking lot, 1 worker. Sletten install border edging around the outbuilding, 1 skidsteer, 2 workers.

5-31 Calm, warm@70 degrees. Schellinger run 1 grader, 1 dozer, 2 scrapers to cut/add fill to subgrade, 1 roller and 1 water truck to compact fill, grade setter stake cut/fill areas. TDH test for compaction on the new Food Service building/parking lot, all passed, 1 worker. Sletten install border edging around the outbuilding, 1 skidsteer, 3 workers.