

CONSTRUCTION UPDATE - IMPERIAL

AG Center to Date;

- Slab Concrete Placed on 1-9-20
- Curbs and Gutter placed on 1-15-20
- Forming and pouring canopy grade beam in progress
- Structural Steel being delivered on 1-20-20

Gilbert Intermediate;

- All Classrooms have had ceilings replaced with the exception of the Life Skills which will be done this summer
- The Library and admin areas will have ceilings replaced during the Spring Break
- The slabs are poured for the new addition. The ramp and steps will be completed after CMU Installation which starts next week the 20th
- Structural Steel being delivered next week the 20th