

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2020

BMS Renovation/Addition:

9-1 Windy, warm. Pierce Flooring laying vinyl tiles in corridor, 3 workers. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors, 4 workers, and new addition walls 2 workers, painting exterior of gym, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting 3" copper water lines old mechanical room, 4 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. First Mark prepping walking track, rollout liner, loader placing fill, tracked skidsteer levelling and smooth drum roller and water truck compacting, 6 workers. TDH tested path for compaction, 94-95% compaction, 1 worker.

9-2 Windy, warm. Pierce Flooring laying carpet tiles in library, 3 workers. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors, 4 workers, and new addition walls 2 workers, painting exterior of gym, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers.. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting 3" copper water lines and install 2 booster pumps old mechanical room, 4 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, installing new windows/doors in new offices 2 workers, sweeping/cleaning up 2 workers. First Mark prepping for sidewalk at the new main entrance-tracked skidsteer levelling and smooth drum roller and water truck compacting, 7 workers. Trails End hauling hauling fill materials 1 belly dump, 1 side dump, 2 workers.

9-3 Sunny, warm. Pierce Flooring laying carpet tiles in library, 3 workers. Just-Rite Accoustics hanging grid suspended ceilings in corridors, 2 workers. Hagestad painting corridors, 4 workers, and new addition walls 2 workers, painting exterior of gym, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 6th grade pod 4 workers, installing new fire/electric conduit in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth installing 2 booster pumps old mechanical room, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium 2 workers, sheetrock cafetorium 2 workers, sweeping/cleaning up 2 workers. First Mark prepping for sidewalk at the new main entrance-tracked skidsteer levelling and smooth drum roller and water truck compacting, 7 workers. Trails End hauling fill materials 1 belly dump, 1 side dump, 2 workers.

9-8 Sunny, warm. T&L Glass installing new doors/windows to new gym entrance, 3 workers. Remarkable Cabinets installing cabinets new entry offices, 2 workers. Just-Rite Accoustics hanging grid suspended ceiling (clouds) in the 8th grade breakout area, 2 workers. Hagestad painting new addition exterior, 2 workers, and new addition interior walls, 2 workers. Systems Northwest installing new

cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 8th grade breakout area 2 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 2 workers and bore holes thru wall new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium/kitchen 2 workers, sheetrock cafetorium 2 workers, framing girls locker room 2 workers, sweeping/cleaning up 2 workers. First Mark prepping for curb/gutter at the new main entrance-tracked skidsteer levelling and smooth drum roller and water truck compacting, 7 workers.

9-9 Sunny, warm. T&L Glass installing new doors/windows to new gym entrance, 3 workers. Remarkable Cabinets installing cabinets new entry offices, 2 workers. Just-Rite Accoustics hanging grid suspended ceilings (clouds) in the 8th grade breakout area, 2 workers. Hagestad painting new addition exterior, 2 workers, and new addition interior walls, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 8th grade breakout area 2 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 2 workers and bore holes thru wall new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing cafetorium/kitchen 2 workers, sheetrock cafetorium 2 workers, framing girls locker room 2 workers, sweeping/cleaning up 2 workers. First Mark prepping for curb/gutter at the new main entrance-tracked skidsteer levelling and smooth drum roller and water truck compacting, 7 workers.

9-10 Sunny, warm. T&L Glass installing new doors/windows to new gym entrance, 3 workers. Remarkable Cabinets installing cabinets new entry offices, 2 workers. Just-Rite Accoustics hanging grid suspended ceiling (clouds) in the 8th grade breakout area, 2 workers. Hagestad painting new addition exterior, 2 workers, and new addition interior walls, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 8th grade breakout area 2 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth pipefitting gas lines in new addition, 2 workers and bore holes thru wall new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing girls locker room 2 workers, sheetrock cafetorium 2 workers, sweeping/cleaning up 2 workers. First Mark prepping west parking lot, dozer levelling and smooth drum roller and water truck compacting 4 workers, FM also poured concrete for sidewalk to new main entrance, 3 workers. Trails End hauling concrete with 1 mixer truck 1 worker.

9-11 Sunny, warm. Remarkable Cabinets installing cabinets new entry offices, 2 workers. Sletten framing girls locker room 2 workers, sheetrock cafetorium 2 workers, framing girls locker room 2 workers, sweeping/cleaning up 2 workers. First Mark prepping west parking lot, tracked skidsteer levelling and smooth drum roller and water truck compacting 4 workers, FM also poured concrete for sidewalk to new main entrance, 3 workers. Trails End hauling concrete with 1 mixer truck 1 worker.

9-14 Smoky, warm. Just-Rite Accoustics hanging artwork in 8th grade breakout area, 2 workers. Hagestad painting exterior of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 8th grade pod 4 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing boys locker room 2 workers, sheetrock cafetorium 2 workers, sweeping/cleaning up 2 workers. First Mark setting forms for curb/gutter at the

new entrances 2 workers, FM pouring concrete for new main entrance, 3 workers. Trails End hauling concrete with 1 mixer truck 1 worker, hauling fill materials 1 belly dump, 1 side dump, 2 workers.

9-15 Smoky, warm. Just-Rite Accoustics hanging artwork in 8th grade breakout area, 2 workers. Hagestad painting exterior of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 8th grade pod 4 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing girls locker room 2 workers, sheetrock cafetorium 2 workers, sweeping/cleaning up 2 workers. First Mark setting forms for curb/gutter at the new entrances 2 workers, FM pouring concrete for main entrance, 3 workers. Trails End hauling concrete with 1 mixer truck 1 worker, TE also hauling fill materials 1 belly dump, 1 side dump, 2 workers.

9-16 Sunny, warm. Just-Rite Accoustics hanging artwork in new gymnasium, 2 workers. Hagestad painting exterior of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric wires in 8th grade breakout area 4 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing girls locker room 2 workers, sheetrock cafetorium/kitchen 2 workers, sweeping/cleaning up 2 workers. First Mark setting forms for curb/gutter at the new entrances 2 workers, FM pouring concrete for curb/gutter, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker, TE also hauling fill materials 1 belly dump, 1 side dump, 2 workers.

9-17 Sunny, warm. Just-Rite Accoustics hanging artwork in new gymnasium, 2 workers. Hagestad painting exterior of new addition, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric conduit in new addition, 2 workers. United Electric pulling new fire/electric wires in 8th grade breakout area 4 workers, installing lights in new addition 2 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten hanging scoreboards gymnasium 2 workers, framing boys locker room 2 workers, sheetrock cafetorium/kitchen 2 workers. First Mark setting forms for curb/gutter at the new entrances 2 workers, FM pouring concrete for sidewalks, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker, TE also hauling fill materials 1 belly dump, 1 side dump, 2 workers. TDH tested for compaction on sidewalks 98-99% compaction and front (northeast) parking/dropoff area 100%, also took concrete samples for cylinder break test, and doing concrete slump test (2-1/4") and air test (5.1 lbs) 1 worker.

9-18 Sunny, warm. Remarkable Cabinets setting cabinets in 8th grade pod, 2 workers. Sletten hanging wall padding gymnasium 2 workers, framing boys locker room 2 workers, sheetrock cafetorium/kitchen 2 workers. First Mark setting forms for curb/gutter at the new entrances 2 workers, FM pouring concrete for sidewalks, 5 workers. Trails End hauling concrete with 1 mixer truck, 1 worker.

9-19 Cloudy, warm. Sletten hanging baskets & curtain in gymnasium, 3 workers.

9-20 Cloudy, warm. Sletten hanging baskets & curtain in gymnasium, 3 workers.

9-21 Windy, warm. Montana School Equipment installing lockers 7th grade pod, 4 workers. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. Remarkable Cabinets installing cabinets in 8th

grade pod, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric conduit in new addition 2 workers, installing lights in 8th grade pod 4 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing boys locker room 2 workers, tearing up carpet 7th grade pod 2 workers. First Mark setting forms for curb/gutter at west parking lot 2 workers, FM pouring concrete for sidewalks, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker.

9-22 Cloudy, cool. Western Sports Flooring unloaded wood flooring for gymnasium, start prepping floor, 4 workers. Montana School Equipment installing locker in 6th grade pod. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. Remarkable Cabinets installing cabinets in 8th grade pod, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric conduit in new addition 2 workers, installing lights in 8th grade pod 4 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing boys locker room 2 workers, tearing up carpet 7th grade pod 2 workers. First Mark start stripping south lawn for basketball court, 1 loader strip off and haul in fill material, smooth drum roller compacting 4 workers, FM pouring concrete for curb/gutter west parking lot, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker.