



Stephenville HS Additions and Renovations

Month Look Ahead

- AREA 1 – Gym
 - CMU walls.
 - Damp proofing.
 - MEP in wall rough.
 - Steel embeds.
 - Steel Erection.
 - Door Frames.
 - Face-Brick
- Area 4 & 5 – Auditorium
 - Slab on Void. **Contingent on weather.**
 - Complete underground plumbing at restrooms.
 - Sub-soil drains at pit walls.
 - Backfill at pit walls.
- Area 6 & 7 Athletic Locker Rooms
 - Ceiling installation.
 - Block filler – tape bed and texture.
 - Complete fire sprinkler installation.
 - Finishes.
- Area – 19 Concession Stand & Parking
 - Roof decking and roofing.
 - MEP trims and fixtures.
 - Sidewalks.
 - Electrical Service.
- Main Building
 - Continue fire alarm installation.
 - Install roof drains above ceiling at existing locker room.