

FACILITIES/CONSTRUCTION REPORT

JANUARY 2025

Food Distribution Center:

1-21 Breezy, cold@22 degrees. Sletten install stainless steel for backsplash in kitchen, tape seams, texture walls, 2 scissor lifts, 8 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers. Littrell Electric run conduit, hookup ceiling heaters, 1 scissor lift, 2 workers.

1-22 Calm, cold@28 degrees. Sletten start installing suspended ceiling, tape seams, texture walls and paint rooms, 2 scissor lifts, 8 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers. Littrell Electric run conduit, hookup ceiling heaters, 1 scissor lift, 2 workers.

1-23 Windy, cold@30 degrees. Sletten install suspended ceiling, tape seams, texture walls and paint rooms, 2 scissor lifts, 8 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers. Littrell Electric run conduit, hookup ceiling heaters, 1 scissor lift, 2 workers.

1-24 Snow, cold@24 degrees. Sletten install suspended ceiling, tape seams, texture walls and paint rooms, 2 scissor lifts, 8 workers.

1-27 Breezy, cool@36 degrees. Sletten install suspended ceiling, texture and sand walls, 2 scissor lifts, 8 workers. Littrell Electric install emergency lights and begin pulling fiber optic lines, 1 scissor lift, 2 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers. Hudson Bay insulate ductwork, 1 scissor lift, 1 worker.

1-28 Breezy, cool@38 degrees. Sletten install suspended ceiling, tape seams, texture and sand walls, 2 scissor lifts, 8 workers. Littrell Electric install emergency lights, pull fiber optic lines and install junction boxes, 1 scissor lift, 2 workers. Heartland Mechanical start install of roof curb for makeup air unit, 1 snorkel lift, 2 workers. Hudson Bay insulate ductwork, 1 scissor lift, 1 worker.

1-29 Windy, cool@42 degrees. Sletten install suspended ceiling, tape seams, texture and sand walls, 2 scissor lifts, 8 workers. Littrell Electric install emergency lights, pull fiber optic lines and install junction boxes, 1 scissor lift, 2 workers. Heartland Mechanical install roof curb for makeup air unit and install duct work, 1 snorkel lift, 4 workers.

1-30 Windy, cool@44 degrees. Sletten install suspended ceiling, tape seams texture and sand walls, 2 scissor lifts, 8 workers. Littrell Electric install emergency lights, pull fiber optic lines and install junction boxes, 1 scissor lift, 2 workers. Heartland Mechanical install duct work to makeup air unit, 1 scissor lift, 4 workers.