Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2022

As of May 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District Change in Project Budgets 2022 Bond Projects

May 2025 - The administration is requesting Board approval of the following:

Increase in Budgets		
	\$	-
Total Increase in Budgets		-
Changes in Facilities Contingency		
Facilities Contingency balance as of 4/30/2025	\$	7,602,011
Transfer from project(s) to Facilities Contingency:		
Transfer from Facilities Contingency to project(s):		-
Increase/ (Decrease) in Facilities Contingency	_	
Facilities Contingency balance as of 5/31/2025	\$	7,602,011

		Encumbrance/	Actual		
	Amended	Contract	Expenditures	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities	244311	<u> </u>	10 25.15	, ayaz.c	Baiai.55
Memorial High	352,460	0	0	0	352,460
Northbrook High	1,823,882	1,539,600	77,000	0	207,282
Spring Woods High	2,371,417	0	0	0	2,371,417
Stratford High	26,451,239	22,198,193	1,326,048	0	2,926,998
Westchester Academy	39,360	0	0	0	39,360
SBEC - Cornerstone & AOC	0	0	0	0	0
SBEC - DAEP	0	0	0	0	0
Memorial Middle	3,000,000	0	0	0	3,000,000
Northbrook Middle	3,000,000	0	114,261	0	2,885,739
Spring Branch Middle	0	0	0	0	0
Spring Forest Middle	174,492	0	0	0	174,492
Spring Oaks Middle	0	0	0	0	0
Spring Woods Middle	3,000,000	0	0	0	3,000,000
Memorial Drive Elementary	4,533,300	0	4,306,635	226,665	0
Nottingham Elementary	1,000,000	0	998,147	0	1,853
Sherwood Elementary	3,693,400	3,200,304	474,490	18,606	0
Spring Shadows Elementary	0	0	0	0	0
Terrace Elementary	0	0	0	0	0
Thornwood Elementary	0	0	0	0	0
Treasure Forest Elementary	0	0	0	0	0
Valley Oaks Elementary	21,000,000	1,728,433	17,556,687	0	1,714,880
Woodview Elementary	3,863,300	0	3,670,135	193,165	0
Ag Farm	21,750,000	6,994,950	13,944,022	0	811,028
Guthrie Center	132,000,000	78,999,316	40,134,512	1,686,222	11,179,950
Facilities Contingency	7,602,011	0	0	0	7,602,011
Total Facilities	235,654,861	114,660,796	82,601,937	2,124,658	36,267,470
District Wide Improvements					
Career & Technical Ed Technology	11,550,000	0	0	0	11,550,000
Technology	25,605,160	964,067	3,819,876	0	20,821,217
Bond Plan Administration	2,550,000	0	856,512	0	1,693,488
Total District Wide Improvements	39,705,160	964,067	4,676,388	0	34,064,705
Owner Controlled Insurance Program	0	0	0	0	0
Premium Allocated to Issuance Cost	1,840,233	0	1,840,197	0	36
Unallocated Interest, Net of Arbitrage	22,787,415	0	0	0	22,787,415
[299,987,669	115,624,863	89,118,522	2,124,658	93,119,626
Facility Improvement Program Bud			Facility Impro	vement Program	
Bond Issuance	273,259,861	0	······································	200 007 660	
Other Sources	1,840,233		urrent FIP Budget ized but Unissued	299,987,669 108,340,139	
Interest Earnings, Net of Arbitrage	24,887,575	Author			
Current FIP Budget	299,987,669		Total 2022 FIP	408,327,808	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	April 30, 2025	Adjustments	May 31, 2025	Contract	Expenditure	Payable	Remaining
Memorial								_
High School	General Contractor	-	-	.		-	-	0
Addition/Upgrades	Architect / Engineer	352,460	-	352,460		-	-	352,460
67304	Furniture & Equip	-	-	-		-	-	0
	Other	-	-	-		-	-	0
	OCIP	-	-	-	-	-	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	-	-	-		-	-	0
	Athletic Scope		-	050 400	-	-	-	0.50.400
		352,460	-	352,460	-	-	-	352,460
	Total -Memorial High School	352,460	-	352,460	_	-	-	352,460
Northbrook		, , , , , , , , , , , , , , , , , , , ,		, , , , , , , , , , , , , , , , , , , ,				
High School	General Contractor	-	-	-	-	-	-	0
Addition/Upgrades	Architect / Engineer	1,823,882	(16,600)	1,807,282	1,523,000	77,000	-	207,282
67305	Furniture & Equip	-,-=0,002	(,.50)	-,,202	-,-==,500	-	-	0
	Other	-	16,600	16,600	16,600	-	-	0
	OCIP	_	-	-	-	-	-	0
	Contingency	_	-	-	-	-	-	0
	Moving Costs	-	-	-	-	-	-	0
	Athletic Scope	-	-	-	-	-	-	0
		1,823,882	-	1,823,882	1,539,600	77,000	-	207,282
	Total - Northbrook High School	1,823,882	-	1,823,882	1,539,600	77,000	-	207,282
Spring Woods	<u> </u>			, ,	, ,	•		•
High School	General Contractor	-	-	-	-	-	-	0
Addition/Upgrades	Architect / Engineer	2,371,417	-	2,371,417	-	-	-	2,371,417
67307	Furniture & Equip	-	-	-	_	-	_	, ,
	Other	-	-	-	-	-	-	0
	OCIP	-	-	-	-	-	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	_	-	-	-	-	-	0
	Athletic Scope	-	-	-	-	-	-	0
	·	2,371,417	-	2,371,417	-	-	-	2,371,417
	Total - Spring Woods High School	2,371,417	-	2,371,417	-	-	-	2,371,417
Stratford								
High School	General Contractor	23,928,706	(40,570)	23,888,136	21,504,537	-	-	2,383,599
Addition/Upgrades	Architect / Engineer	1,790,751	-	1,790,751	491,759	1,298,992	_	_,;;;;;
67306	Furniture & Equip	-,,,,	-	-,,	-	-,,502	-	0
	Other	188,383	40,570	228,953	201,897	27,056	-	0
	OCIP	543,399	-	543,399	- ,,,	-	-	543,399
	Contingency	-	-	-	_	-	-	0
	Moving Costs	-	-	-	-	-	-	0
	Athletic Scope	_	-	-	_	-	-	0
	•	26,451,239	-	26,451,239	22,198,193	1,326,048	-	2,926,998
	Total - Stratford High School	26,451,239	-	26,451,239	22,198,193	1,326,048	-	2,926,998

Spring Branch Independent School District 2022 Facility Improvement Program Monthly Status Report as of May 31, 2025

Campus Project	Object Category	Budget as of April 30, 2025	Budget Adjustments	Budget as of May 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	outoge. j	7 (5111 00) 2020	7.14/401.1101.110	ay 01, 2020	0011111111	Exponential	1 474210	. tomaning
WAIS	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	39,360	-	39,360	-	-	-	39,3
67322	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		39,360	-	39,360	-	-	-	39,3
	Total - WAIS	39,360	-	39,360	-	-	-	39,3
Memorial		0.005.500		0.005.500				0.005.5
Middle School	General Contractor	2,825,508	-	2,825,508	-	-	-	2,825,
Replacement	Architect / Engineer	174,492	-	174,492	-	-	-	174,4
67309	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-		-	-	-	
		3,000,000	-	3,000,000	-	-	-	3,000,
	Total - Memorial Middle School	3,000,000	-	3,000,000	-	-	-	3,000,
Northbrook								
Middle School	General Contractor	2,813,841	_	2,813,841	_	_	_	2,813,
Replacement	Architect / Engineer	71,898	_	71,898		_		71,
67310	Furniture & Equip	114,261	-	114,261	-	- 114,261	-	7 1,
0/310	Other	114,201	-	114,201	-	114,201	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	_	3,000,000	-	3,000,000	-	114,261	-	2,885,
	Total - Northbrook Middle School	3,000,000	-	3,000,000	-	114,261	-	2,885,
Spring Forest								
Middle School	General Contractor	-	-	-	-	-	-	
Replacement	Architect / Engineer	174,492	-	174,492	-	-	-	174
67312	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	174,492	-	174,492	-	-	-	174.
		174,492	-	174,492	-	-	-	174,
0.1	Total - Spring Forest Middle School	174,492	-	174,492	-	-	-	174,
Spring Woods Middle School	General Contractor							
		0.750.000	-	0.750.000	-	-	-	0.750
Replacement	Architect / Engineer	2,750,000	-	2,750,000	-	-	-	2,750,
67314	Furniture & Equip	250,000	-	250,000	-	-	-	250,
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	3,000,000		3,000,000	-		-	3,000
		3,000,000	-		-	-	-	
	Total - Spring Woods Middle School	3,000,000	_	3,000,000	_	_		3,000

Campus Project	Object Category	Budget as of April 30, 2025	Budget Adjustments	Budget as of May 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Memorial Drive	- 3	,		, , , , , , , , , , , , , , , , , , , ,			1	J
Elementary	General Contractor	4,533,300	-	4,533,300	_	4,306,635	226,665	
Replacement	Architect / Engineer	-	_	-	_	-	-	
67315	Furniture & Equip	_	_	_	_	_	_	
0.0.0	Other	-	_	_	_	_	_	
	OCIP	-	_	_	_	_	_	
	Contingency	_	_	_	_	_	_	
	Moving Costs	_	_	_	_	_	_	
		4,533,300	-	4,533,300	-	4,306,635	226,665	
		1,222,222		.,,		.,,	,	
	Total - Memorial Drive Elementary	4,533,300	-	4,533,300	_	4,306,635	226,665	
Nottingham	,	-,,		.,,		.,,		
Elementary	General Contractor	651	_	651	_	_	_	6
Replacement	Architect / Engineer	-	_	-	_	_	_	· ·
67316	Furniture & Equip	999,349	_	999,349	_	998,147	_	1,2
0/010	Other	-	_	333,043	_	330,147	_	1,2
	OCIP							
	Contingency	-	-	-	-	-	-	
	Moving Costs		_	_	_	_	_	
	Woving Costs	1,000,000		1,000,000	<u> </u>	998,147	-	1,8
	Total - Nottingham Elementary	1,000,000	_	1,000,000	_	998,147	_	1,8
Sherwood	•							
Elementary	General Contractor	3,604,038	-	3,604,038	3,200,304	385,128	18,606	
Renovation	Architect / Engineer	-	_	-	· · · · -	· -	-	
67317	Furniture & Equip	-	_	-	_	-	_	
	Other	3,341	_	3,341	_	3,341	_	
	OCIP	-	_	-	_	-	_	
	Contingency	-	_	-	_	-	_	
	Moving Costs	86,021	_	86,021	_	86,021	_	
		3,693,400	-	3,693,400	3,200,304	474,490	18,606	
		3,333, 133		0,000,100	0,200,001	,	.0,000	
	Total - Sherwood Elementary	3,693,400	-	3,693,400	3,200,304	474,490	18,606	
Spring Shadows								
Elementary	General Contractor	_	-	-	_	-	-	
Renovation	Architect / Engineer	-	_	-	_	-	_	
67318	Furniture & Equip	-	_	_	_	_	_	
	Other	-	_	-	_	-	_	
	OCIP	-	_	-	_	-	_	
	Contingency	-	_	_	_	_	_	
	Moving Costs	-	_	-	_	-	_	
	3 -	-	-	-	-	-	-	
	Total - Spring Shadows Elementary	-		-	_	-	-	
Valley Oaks	<u> </u>							
Elementary	General Contractor	18,592,031	-	18,592,031	1,568,938	16,588,633	-	434,
Renovation	Architect / Engineer	1,308,653	-	1,308,653	75,010	-	-	1,233,
67303	Furniture & Equip	365,643	-	365,643	-	365,643	-	
	Other	328,316	-	328,316	84,485	243,831	-	
	OCIP	349,873	-	349,873	-	308,435	-	41
	Contingency	5,082	-	5,082	-	,	_	5
	Moving Costs	50.402	-	50.402	-	50.145	_	•
		21,000,000	-	21,000,000	1,728,433	17,556,687	-	1,714
	Total - Valley Oaks Elementary	21,000,000	_	21,000,000	1,728,433	17,556,687	_	1,714

		D 1 1 1		5		A	D	
Campus Project	Object Catagory	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Woodview	Category	April 30, 2025	Adjustments	May 31, 2025	Contract	Expenditure	Payable	Remaining
Elementary	General Contractor	3,863,300		3,863,300		3,670,135	193,165	,
•		3,003,300	-	3,003,300	-	3,070,133	193, 103	(
Replacement	Architect / Engineer	-	-	-	-	-	-	
67321	Furniture & Equip	-	-	-	-	-	-	(
	Other OCIP	-	-	-	-	-	-	(
		-	-	-	-	-	-	(
	Contingency	-	-	-	-	-	-	(
	Moving Costs	3,863,300	-	3,863,300	<u> </u>	3,670,135	193,165	(
		3,003,300	-	3,803,300	-	3,070,133	193, 103	(
	Total - Woodview Elementary	3,863,300	-	3,863,300	-	3,670,135	193,165	
Ag Farm		40 700 470	(0.500)	10 700 010	0.500.500	10.115.015		0.4.4.00
	General Contractor	19,738,170	(8,528)	19,729,642	6,502,799	12,415,815	-	811,02
Upgrades	Architect / Engineer	1,612,031	-	1,612,031	294,869	1,317,162	-	
67301	Furniture & Equip	-	-	-	-	-	-	
	Other	399,799	8,528	408,327	197,282	211,045	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	_	-	-	_	_	
	Moving Costs	_	_	-	-	-	_	
	<u> </u>	21,750,000	-	21,750,000	6,994,950	13,944,022	-	811,02
	Total - Ag Farm	21,750,000	_	21,750,000	6,994,950	13,944,022	_	811,028
Guthrie	Total Agrain	21,100,000		21,100,000	0,004,000	10,044,022		011,02
Center	General Contractor	120,614,969	(80,216)	120,534,753	76,118,781	32,038,273	1,686,222	10,691,47
Upgrades	Architect / Engineer	8,053,134	(60,210)	8,053,134	2,084,071		1,000,222	152,20
		0,000,104	-	0,000,104	2,004,071	5,816,854	-	
67302	Furniture & Equip	4 000 050	- 00.040	4 470 000	700.404	202.405	-	
	Other	1,099,653	80,216	1,179,869	796,464	383,405	-	
	OCIP	2,232,244	-	2,232,244	-	1,895,980	-	336,26
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	(
	_	132,000,000	-	132,000,000	78,999,316	40,134,512	1,686,222	11,179,950
	Total - Guthrie Center	132,000,000	-	132,000,000	78,999,316	40,134,512	1,686,222	11,179,950
acilities Contingency								
67300	Facilities Contingency	7,602,011	-	7,602,011	-	-	-	7,602,01
	Total - Facilities Contingency	7,602,011	-	7,602,011	-	-	-	7,602,01
CTE	<u> </u>			·				
Technology								
6CT01	CTE TECHNOLOGY WIRELESS	2,500,000	-	2,500,000	-	-	-	2,500,00
6CT02	CTE TECHNOLOGY SWITCHES AND RC	2,000,000	-	2,000,000	-	-	-	2,000,00
6CT03	CTE TECHNOLOGY MDF/IDF	1,250,000	-	1,250,000	-	-	_	1,250,00
6CT04	CTE TECHNOLOGY UPS	150,000	_	150,000	_	_	_	150,00
6CT05	CTE TECHNOLOGY CTE SERVER	1,000,000	_	1,000,000	_	_	_	1,000,00
6CT06	CTE TECHNOLOGY STORAGE	2,000,000	_	2,000,000	_	_	_	2,000,00
6CT07	CTE TECHNOLOGY CABLING	1,250,000	-	1,250,000	- -	-	-	1,250,00
6CT08	CTE TECHNOLOGY STUDENT NETWOR	500,000	-	500,000	-	-	-	500,00
6CT09	CTE TECHNOLOGY CONTINGENCY	900,000	-	900,000	-	-	-	900,00
	Total CTE Tachnala	44 550 000		44 550 000				44 550 00
Technology	Total - CTE Technology	11,550,000	-	11,550,000	-	-	-	11,550,00
Purchases	0	E 00E 000		E 00E 05		700.000		
63T01	Communication Instructional Tools	5,225,000	-	5,225,000	142,318	732,668	-	4,350,01
63T02	Infrastructure	6,000,000	-	6,000,000	821,749	3,087,208	-	2,091,04
63T03	Teacher Devices	1,500,000	-	1,500,000	-	-	-	1,500,00
63T04	Secondary Student Devices	12,880,160	-	12,880,160	-	-	-	12,880,16
	_	25,605,160	-	25,605,160	964,067	3,819,876	-	20,821,21
	Total Tachnology Princhases	05 605 400		2F COE 4C0	064.067	2 040 070		20.024.04
	Total - Technology Purchases	25,605,160	-	25,605,160	964,067	3,819,876	•	20,821,21

Spring Branch Independent School District 2022 Facility Improvement Program Monthly Status Report as of May 31, 2025

	Total - Facility Improvement Program	299,219,446	768,223	299,987,669	115,624,863	89,118,522	2,124,658	93,119,626
	Total - Interest Net of Arbitrage	22,019,192	768,223	22,787,415	<u> </u>		-	22,787,415
	Reserve for Arbitrage	(2,636,465)	-	(2,636,465)	-	<u> </u>	-	(2,636,465)
Unallocated Interest	Interest	24,655,657	768,223	25,423,880	-	-	-	25,423,880
	Total - Premium Allocated to Issuance	1,840,233	-	1,840,233	_	1,840,197	-	36
Premium allocated to issuance costs	Premium allocated to issuance costs	1,840,233	_	1,840,233	_	1,840,197	-	36
	Total - Bond Plan Administration	2,550,000	_	2,550,000	-	856,512	-	1,693,488
	Publicity	-	-	-	-	-	-	0
63800	Other Fees	297,295 10,402	-	297,295 10,402	-	239,900	-	57,395 10,402
Bond Plan Administration	Staffing	2,242,303	-	2,242,303	-	616,612	-	1,625,691
Project	Category	April 30, 2025	Adjustments	May 31, 2025	Contract	Expenditure	Payable	Remaining
Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance