

GMP TIMELINE – TECHNICAL CAMPUS – As of June 19, 2018

<u>EVENT</u>	<u>DATE</u>	<u>STATUS</u>
McCarthy submits SD estimate to Collin College	1/9/2018	COMPLETED
Perkins + Will presents concept design to Collin College Board of Trustees	1/23/2018	COMPLETED
Collin Executive Committee decides on one (1) GMP in lieu of multiple GMP's for project	3/2018	COMPLETED
DD documents issued to McCarthy for GMP pricing	4/19/2018	COMPLETED
McCarthy received initial subcontractor pricing for GMP estimate	5/10/2018	COMPLETED
GMP timeline presentation to Facilities & Construction Cmte	5/15/2018	COMPLETED
McCarthy to receive updated DD/GMP pricing Documents from Perkins + Will	5/18/2018	COMPLETED
McCarthy submits GMP proposal to Collin College	6/11/2018	PENDING
GMP proposal review with Facilities & Construction Committee	6/19/2018	PENDING
GMP contract presented to Collin College Board of Trustees for approval	6/26/2018	PENDING
Notice to Proceed issued to McCarthy to start construction	7/10/2018	PENDING