### Manor Independent School District

**Board of Trustees Board Meeting Agenda Item** October 22, 2024

#### INFORMATION ITEM SHEET

**RE:** Review and consider presentation from Administration/Program Manager regarding update on District Construction Projects.

#### **Supporting Documents:**

1. HPM PowerPoint Presentation Materials

#### District Goals\*: Goal 5

Goal 5: FACILITIES & MAINTENANCE- By 2026, Manor ISD will proactively provide facilities to ensure 100% of scholars will have safe, well-maintained, environmentally sustainable, and community accessible facilities.

Bottom of Form

#### **Background Information:**

Administration and/or the Program Manager (HPM) will provide an update on the key projects for the 2019 Bond Program.

#### **Fiscal Implications:**

None. This is an informational update only.

#### **Administrative Recommendation:**

None. This is an informational update only.

Contact Person	Approved by Superintendent				
Mr. Joe Mendez	Dr. Robert Sormani				



# **2019 Bond Budget Update**

Manor ISD - Manor, TX

- Information reported through October 08, 2024 (Per Procore)



## Master Budget

Project	*Original Budget	Budget Changes	Current Budget	Committed Costs	Projected	Projected Total	Projected	Notes
. roject		Budget endinges	current buuget	Committee Costs	Remaining	Trojecteu rotar	Over/Under	115(6)
Phase 2 MNTHS Field House/Concessions/RR	\$ 2,980,000	\$ 51,697	\$ 3,031,697	\$ 3,030,914	\$ 783	\$ 3,031,697	\$ -	COMPLETE
Furniture refresh	\$ 7,660,000	\$ (1,201,598)	\$ 6,458,402	\$ 6,458,402	\$ -	\$ 6,458,402	\$ -	COMPLETE
Playground and shade structures	\$ 3,060,000	\$ (388,658)	\$ 2,671,342	\$ 2,482,659	\$ 188,683	\$ 2,671,342	\$ -	COMPLETE
MISD police station and equipment	\$ 1,800,000	\$ (269,305)	\$ 1,530,695	\$ 1,436,618	\$ 94,077	\$ 1,530,695	\$ -	COMPLETE
Student & staff devices & virtual desktop infrastructure	\$ 4,750,000	\$ 1,731,824	\$ 6,481,824	\$ 6,481,824	\$ -	\$ 6,481,824	\$ -	COMPLETE
Early College High School	\$ 16,000,000	\$ 18,481,338	\$ 34,481,338	\$ 34,381,677	\$ 99,661	\$ 34,481,338	\$ -	COMPLETE
Program Management	\$ -	\$ 4,830,136	\$ 4,830,136	\$ 4,894,206	\$ -	\$ 4,894,206	\$ (64,070)	COMPLETE
Land Acquisition	\$ 10,000,000	\$ (1,876,386)	\$ 8,123,614	\$ 6,637,277	\$ 1,486,337	\$ 8,123,614	\$ -	Reserved for New Property
Undesignated Funds	\$ 14,470,000	\$ (14,426,187)	\$ 43,813	\$ 43,813	\$ -	\$ 43,813	\$ 0	COMPLETE
Track & Field event space MSHS	\$ 350,000	\$ 300,210	\$ 650,210	\$ 650,210	\$ -	\$ 650,210	\$ -	COMPLETE
Secure vestibules and door access for non-instructional bldgs.	\$ 500,000	\$ 131,554	\$ 631,554	\$ 631,554	\$ -	\$ 631,554	\$ -	COMPLETE
PA system updates to older campuses	\$ 500,000	\$ 18,610	\$ 518,610	\$ 518,610	\$ -	\$ 518,610	\$ -	COMPLETE
New buses and White fleet vehicles	\$ 4,000,000	\$ -	\$ 4,000,000	\$ 3,466,646	\$ 533,354	\$ 4,000,000	\$ -	In Process
Roof Repair and Replacement	\$ 7,000,000	\$ -	\$ 7,000,000	\$ 6,192,181	\$ 807,819	\$ 7,000,000	\$ -	COMPLETE
Mechanical system upgrades	\$ 10,000,000	\$ 2,490,634	\$ 12,490,634	\$ 12,490,634	\$ -	\$ 12,490,634	\$ -	COMPLETE
Wide Area Network Fiber	\$ 2,400,000	\$ (894,527)	\$ 1,505,473	\$ 797,595	\$ 707,879	\$ 1,505,473	\$ -	In Process
Baseball/Softball complex, 8 Tennis courts at MSHS and Turf	40.500.000	¢ 4305.544	ć 46.005.544	¢ 46.445.700	ć 470.00F			COLADIETE
for BB/SB for MNTHS	\$ 12,600,000	\$ 4,295,544	\$ 16,895,544	\$ 16,415,709	\$ 479,835	\$ 16,895,544	\$ -	COMPLETE
New Transportation Facility to serve 150 buses	\$ 18,000,000	\$ 3,813,773	\$ 21,813,773	\$ 21,813,773	\$ -	\$ 21,813,773	\$ -	Under Construction
Manor Rise Academy	\$ 43,000,000	\$ 13,847,990	\$ 56,847,990	\$ 56,002,143	\$ 845,847	\$ 56,847,990	\$ -	Closeout Phase
Wildhorse Elementary School	\$ 21,000,000	\$ 22,075,114	\$ 43,075,114	\$ 42,306,521	\$ 768,593	\$ 43,075,114	\$ -	Closeout Phase
New Practice (Multipurpose) facility at MSHS	\$ 8,500,000	\$ (733,847)	\$ 7,766,153	\$ 7,766,153	\$ -	\$ 7,766,153	\$ -	Closeout Phase
New Practice (Multipurpose) facility at MNTHS	\$ 8,500,000			\$ 7,913,105	\$ 38,023	\$ 7,951,128	\$ -	Closeout Phase
New Practice Gym at MSHS	\$ 5,000,000	\$ 80,375	\$ 5,080,375	\$ 4,934,251	\$ 146,124	\$ 5,080,375	\$ -	Closeout Phase
Completed & Committed Subtotal	\$ 202,070,000	\$ 51,809,418	\$ 253,879,418	\$ 247,746,474	\$ 6,197,014	\$ 253,943,488	\$ (64,070)	
·								
Additional security cameras and servers	\$ 1,100,000	\$ 2,437,474	\$ 3,537,474	\$ 3,537,474	\$ -	\$ 3,537,474	ś -	COMPLETE
Wireless access points and network switches	\$ 7,330,000	\$ (1,773,327)		\$ 3,691,489	\$ 1,865,184	\$ 5,556,673	-	In Process
Food service equipment upgrades	\$ 5,000,000		\$ 5,000,000	\$ 4,674,550	\$ -	\$ 4,674,550		COMPLETE
Electrical system upgrades	\$ 5,000,000	'	·	\$ 3,301,955	\$ 405,705			In Process
Paving, parking lot and driveway improvements	\$ 10,000,000	\$ (2,400,636)		\$ 5,229,115	\$ 1,000,000	\$ 6,229,115		Under Construction
Plumbing and restroom upgrades	\$ 5,000,000	\$ (3,680,000)		\$ 1,269,790	\$ 50,210	\$ 1,320,000	-	In Process
Upcoming/Under Development Subtotal	\$ 33,430,000	\$ (6,708,829)		· · · · · · · · · · · · · · · · · · ·		\$ 25,025,471		
		<del>+ (0)100/020/</del>	7 20,122,213		, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	7 25,625,112	7 3,000,000	
New Performing Art Center	\$ 35,000,000	\$ (35,000,000)	\$ -	\$ -	\$ -	\$ -	\$ -	Project Reallocated
Special Ed sensory rooms for elementary and middle schools	\$ 2,000,000	\$ (2,000,000)		\$ -	\$ -	\$ -	\$ -	Project Reallocated
Parking lot repairs	\$ 5,000,000	\$ (5,000,000)	•	\$ -	\$ -	\$ -	\$ -	Project Reallocated
STEAM labs for elementary	\$ 2,000,000	\$ (2,000,000)		\$ -	\$ -	\$ -	\$ -	Project Reallocated
New road at MES/MMS	\$ 500,000	\$ (500,000)		\$ -	\$ -	\$ -	\$ -	Project Reallocated
	\$ 44,500,000	(000,000)	1	\$ -	\$ -	\$ -	\$ -	
Reallocated Project Subtotal	-4,300,000	ر <del>44</del> ,500,000)		- ب	7	-	- ·	
Bond Subtotal	\$ 280,000,000	\$ 600,589	¢ 200 con 500	¢ 260 450 947	¢ 0.510.443	¢ 270,000,000	¢ 1.621.620	
	\$ 280,000,000		\$ 280,600,589	\$ 269,450,847	\$ 9,518,113	\$ 278,968,960		
Program Contingency (Original = \$8,466,060)	\$ -	\$ (551,089)			\$ -	\$ 107,564	\$ (658,653)	Assilable Freedo
BOND GRAND TOTAL	\$ 280,000,000	\$49,500	\$ 280,049,500	\$ 269,558,411	\$ 9,518,113	\$ 279,076,524	\$ 9/2,9/6	Available Funds

