Status of Bond Projects

3/10/2020 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

AHS:

Bonds Projects

Exterior paint improvements – 100 wing north fascia

- contractor working on pricing

Asphalt repairs – parking lot & baseball field – 80% complete \$18,624

JTED Welding Lab – 800 Building – construction underway (\$263,540 total) \$17,317

CDO:

Bond Projects

Main Switchgear Modernization	\$187,486
- pre-construction meeting – 3/12	
T Building – Fan Coil replacement	\$7,257
 reviewing contractor pricing 	
A/C replacement (3) on Building N – 85% complete	\$42,086

- complete remaining work after roof completion

SFB Projects

Campus roofing phase I - Building E – 90% complete \$2,662,679

- Building JE 90% complete
- Building JW 75% complete



Bond Projects ADA parking lot improvements – reviewing contractor quotes	
ADA restroom repairs – reviewing contractor quotes	
Track repairs & resurfacing – P.O. received – June project	\$130,442
Re-paint storage container under the bleachers	\$1,389
SFB Projects SFB 4228 Roofing – construction start date 3/9	\$4,272,241
AMS:	
Bond Projects	
PA system improvements – June start date - new wiring, exterior speakers & new clocks - June construction start / pre-construction meeting 3/24	\$92,788
Maker Space – room 806B – bids open 3/10	\$20,000
Copper Creek:	
Bond Projects	
Central plant chiller replacement	\$196,000
 construction in progress – 60% complete Pueblo Mechanical – chiller controls – 80% complete 	\$5,121
Coronado:	
Bond Projects	
Maker space – room 8 – 80% complete	\$11,983
Lighting replacement – rooms 5-10 - 80% complete – punch walk 3/3	\$37,451
Exterior lighting fixture replacement – prepare bid documents	\$16,347
SFB Projects SFB 4854 MPR building roof replacement	\$403,519
- March construction start – materials ordered	
Cross	
Cross: Rond Projects	
Cross: Bond Projects Maker space – room 403 – bids open 3/10	\$20,000

SFB Projects MPR HVAC replacement – pre-construction meeting 3/3 - summer construction	\$252,674
Donaldson:	
Bond Projects	
Maker Space – room F-1 -construction complete – punch walk 3/5	\$12,587
Harelson:	
Bond Projects	
Engineering to replace water lines to boiler - engineer working on drawings	\$3,120
Maker space – room 7B – bids open 3/10	\$20,000
SFB Projects	
SFB 3508/5563 Funhouse roof & HVAC - summer construction – pre-construction meeting 3/3	\$577,230
Holaway:	
Bond Projects	
Maker Space – room 19 – bids open 3/10	\$20,000
West side security fence improvements	\$39,204
Keeling:	
Bond Projects	
Roof restoration Building D - Progressive Roofing – pre-construction meeting 3/3	\$30,423
Parking Lot improvements to Bldg G - punch list items to be completed over spring break	\$45,533

Mesa Verde:

Bond Projects

Maker Space – room 15 & 16 – electrical in progress \$16,880

Nash:

Bond Projects

Asphalt repairs to driving lanes, basketball court

\$74,906

- spring break start
- pre-construction meeting 3/3

Painted Sky:

Bond Projects

Fire alarm replacement design – reviewing drawings	\$10,651
VFD cooling tower replacement – materials on order	\$4,306
Admin Building – Painting renovation – spring break start	\$9,462
SFB Projects	\$54.52 0

SFB 4227 roof replacement \$64,629

- construction complete – final walk with roofing manufacturer 3/10



Prince:

Bond Projects

Maker Space – rooms 19-20 – bids open 3/10 \$20,000

SFB Projects

Adjacent Ways bus loop \$159,840

- substantially complete waiting on gate hardware
- Bonds \$52,297 Adjacent Ways \$107,543

Rio Vista:

Bond Projects

Security fence and gates painting \$6,434

- 25% complete – remaining work over spring break

Wilson:

Bond Projects

Fire alarm system replacement design – reviewing drawings \$22,101

SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!