



DATE: October 22, 2024

TOPIC: District Architect of Record - StudioGC architecture+interiors Project(s) Update

PREPARED BY: Courtney Whited, Business Manager/CSBO with  
Athi Toufexis, Principal, StudioGC architecture+interiors

**Recommended for:**

- Action
- Discussion
- Information

**Purpose:**

To provide the Facilities Committee an update on StudioGC architecture+interiors District Projects:

1. Punch list is approximately 95% complete. The tackboards are shipping out from the manufacturer on Friday, October 18. Waiting on an update on the railings.
2. The test and balance for the heating season is in progress today also since the buildings turned over to heat on Tuesday, October 15.
3. A \$4,300 credit for the Rutledge Hall teachers' desks will be issued on the final IFB invoice due to receiving them with green bumper T-molding instead of blue. The credit is 15% of the desks' \$28,571 cost.