

2013/2014 Special Projects Update

14 Passenger Buses (purchase of 2) - The company was unable to get the 2014 chassis in June so we will purchase all four in the 2014/15 budget (fund balance project). They have been ordered and should arrive by September.

Football Field Renovation – Nixon Services came out on Tuesday June 10th and sprayed the field to kill all grass. The renovations should be complete by the end of July or the 1st week of August. It will be ready to play on by the end of August. We paid 1/3 down from the 2013/14 budget and the remaining 2/3rd will be a part of the 2014/15 budget (fund balance project)

OAP Metal Building – Due to a change of plans with the additional classroom needed, we have held off on the purchase of the metal building that was going to be put up on the empty concrete slab for possible use as a OAP classroom.