

Lincolnwood Capital Project News

North Shore Outfall Sewer

This week, the landscaping subcontractor completed sod placement and miscellaneous landscaping repairs throughout the project limits. The landscaper will continue to water sod periodically throughout the next month until it is established.

Work next week primarily includes paving of the final asphalt surface course. The contractor plans to grind the existing asphalt on North Shore Avenue from Drake Avenue to the cul-de-sac west of Lawndale Avenue on Monday; they will also sweep and clean all other areas of pavement. On Tuesday, they will place an oil primer early in the morning before paving; Fresh Oil signs will be placed ahead of these areas. Asphalt surface paving will begin on Tuesday morning and is anticipated to take two days. Weather depending, all asphalt paving will be complete on Wednesday afternoon. Residents will be able to drive on the new asphalt surface course as soon as the paving operations have concluded.

Thank you to all residents for your patience during this project. Work is almost complete!



May 8, 2020