Aledo ISD Board Update 2023 Bond Progress August 21, 2023



Aledo Independent School District



	Elementary School #7	\$59,800,00
	High School Addition/Repurpose	\$20,200,00
	AHS/DNG Furniture	\$5,000,000
	Transportation	\$4,500,000
	Land (to include tracts for additional high school fac	ilities) \$17,800,000
	Safety & Security	\$5,000,000
(((p)))	Technology	\$6,500,000
200	Facility Maintenance	\$5,000,000
	TOTAL BOND PACKA	GE: \$123,800,000

McKinney Elementary School- ES#7

- Permitting Foundation permit
- Electrical transmission easement approval needed
- Construction Earthwork 90%
 - Underground utilities start this week
 - Temporary bridge 85% in place.
 - Foundation survey begins this week



McKinney Elementary School- ES#7





AHS & DNG Furniture

- Creating room layouts and materials list
- Reviewing pilot classroom surveys based on selected products.
- Installation planned for summer of 2024
- Establishing standards for furniture.





- Design underway, Schematic Design (SD) presentation
 - Bid solicitation is advertised
 - Construction start scheduled for Spring 2024
 - Two campus walks by Huckabee this month.
 - Early packages for long lead items in planning



AHS Rep & AHS/AG Exp

CMAR Solicitation, Award, Selection Schedule.

	al de la companya de En la companya de la c	
First Advertisement	Friday, August 11, 2023	
Request for Proposal Released	Friday, August 18, 2023	
Second Advertisement	Friday, August 18, 2023	
Mandatory Pre-Submittal Conference	10:00 AM on Wednesday, August 23, 2023	
Aledo ISD Board Room		
1008 Bailey Ranch Road		
Aledo, Texas 76008		
Deadline for Questions	10:00 AM on Wednesday, August 30, 2023	
Addendum Posted	Wednesday, September 6, 2023	
Proposals Deadline	2:00 PM on Tuesday, September 12, 2023	
Establish Short List of Firms and Notify for Interview	Monday, September 18, 2023	
Conduct Interviews (If Needed)	Wednesday, September 27, 2023	
Evaluate Proposals and Rank	Friday, September 29, 2023	
Recommendation to Board of Trustees	Monday, October 23, 2023	



Facility Maintenance

- Sidewalk at Stuard installed before start of school
- Prioritization of MEP items
- Stuard playground planning
- Coder playground assessment
- Roof repairs





Facilities - Facilities and Tech compiled into one project.

- Assessment of facilities in November of 2022
- Installation scheduled strategically around campus schedules
- Final completion date dependent on technology equipment availability and delivery times
- Initial design meeting scheduled in early July, 2023.
 - Considering one project for all safety/security items.





Technology

- Access control
 - Assessment Spring of 2022
 - District wide improvements
- Public Address Systems
 - Expedite Aledo Learning Center and Stuard Elementary
- Security Cameras
 - September Regular Board Meeting
- Final completion date dependent on technology equipment availability and delivery times



Technology

- Network Refresh Summer 2024
 - Aledo High School
 - Aledo Learning Center
 - Daniel Ninth Grade
 - Early Childhood Academy
 - Vandagriff Elementary
 - Walsh Elementary
 - Administration, Auxiliary, Technology and Police
- Purchase equipment August 2023





- At the June 19, 2023 Regular Board meeting, the Board of Trustees approved the following purchases:
 - 8,77-passenger buses
 - 3, 18-passenger buses with lifts (Special Education routes)
 - 3, 14-passenger buses without lifts (Special Education routes)

