

Capital Project Updates - Finance and Operations Committee - September 10, 2026

Active Construction

JN	Building	Project	Comments
000-2405	East/Holicong	Domestic Water Supply Well Feasibility Study	Phase 1 to be completed by 8/28. Remaining work ongoing through 26/27 SY. Substantial Completion 6/2027.
000-2502	Doyle/Linden/Butler	2026 Playground Renovations	Substantial Completion 8/21. Contract close out in progress.
000-2503	Butler/Linden	Elevator Modernization	Substantial Completion 8/21. Contract close out in progress.
000-2504	Mill Creek	2026 Paving Project	Substantial Completion 8/21. Contract close out in progress.
000-2505	Kutz/Linden	2026 Envelope Repair/Replacement	Substantial Completion 8/21. Punch list in progress.
000-2506	Barclay/Pine Run/East	2026 Generator Replacement and CB East ATS Replacement	Work continuing. Barclay generator received. Scheduling installation.
000-2601	Various schools	2026 Summer Flooring	Substantial Completion 8/21. Punch list in progress.
002-2401	Operations	Garage Hydraulic Lift Replacement	Lifts 1 and 2 complete. 3rd lift work underway.
021-2402	Mill Creek	8 Classroom Addition	Substantial Completion 8/21. Punch list in progress.
022-2501	Pine Run	Domestic Water Service Replacement	Project complete.
024-2501	Warwick	Sealant Replacement	Substantial Completion 8/21. Punch list in progress.
031-2401	Holicong	Chiller Plant Replacement	Substantial Completion 8/21. Punch list in progress.
033-2601	Tamanend	Divide Room 106.	Substantial Completion 8/21. Punch list in progress.
041-2401	East	High School Realignment Addition and Renovation	Substantial Completion 8/21. Punch list in progress.
041-2503	East	UST Removal	Project complete.
042-2401	South	High School Realignment Addition and Renovation	Phase 2 work continuing. Phase 3 (Interior spaces) work substantially complete. Flooring and punch list in progress.
042-2501	South	Pit Filler	Substantial Completion 8/21. Punch list in progress.
043-2401	West	High School Realignment Addition and Renovation	Completion of most spaces. Developing schedule for completion of unoccupied spaces.

Design and Bidding Phase

022-2401	Pine Run	Chiller Plant Replacement	Professional design services approved. Consideration for DCED Grant Application.
035-2402	Unami	Cooling Tower Replacement	Design in progress. Consideration for DCED Grant Application.
041-2502	East	Stadium Turf Replacement	Pausing design for summer 2027 installation
043-2406	West	West Court St. Parking Lot Reconstruction	Pausing design for summer 2027 installation
043-2601	West	Woodshop AHU Replacement	Design services approved. Consideration for DCED Grant Application.