

OFFICE OF THE VICE PRESIDENT

Administrative Services swtxc.edu

SWTX CONSTRUCTION REPORT

September 18, 2025

Tech Expansion Eagle Pass HVAC Chittim Campus

- Sub grading preparation-36" of native soil removed and replaced with caliche
- · Soil compaction testing initiated-pending results

Tech Expansion Del Rio Welding, Construction

- Base has been placed
- Slab preparations soon to begin

Paving-Briscoe Work

- Transportation/Maintenance Parking lot completed
- Briscoe base 90% complete
- Curbs 95% complete
- President's Home next

^{*}Updated slide presentation and information presented at Board Meeting

SOUTHWEST TEXAS COLLEGE UTILIZATION OF BOND PROCEEDS 8-Oct-25

Updated 10/8/2025

	BONDS								
	Estimate Project Cost			ctual Cost	- 5	Sub Total	Remaining Bond Proceeds		
Bond Revenue	-						\$	10,000,000	
Interest Income							\$	217,930	
Total							\$	10,217,930	
Deferred Maintenance Items									
Parking Lot Repairs/New Briscoe Drive	\$	764,477	\$	781,276					
Uvalde Campus Seal Coat	\$	325,398							
UV Hubbard Hall Remodel 24 room section	\$	1,500,000							
UV Hubbard Hall North side Staircase (code Compliance)	\$	50,000							
Garner Hall HVAC Upgrade	\$	250,000							
UV Cafeteria Remodel	\$	500,000							
UV Restroom Renovations/ADA	\$	75,000							
Roofs	\$	1,000,000							
Fleet Vehicles	\$	250,000							
Total Deferred Maintenance	\$	4,714,875	-		\$	4,714,875	\$	5,503,055	
Infrastructure Enhancements									
UV Administration Elevator	\$	275,000							
UV Library Elevator	\$	275,000							
UV Laforge Hall HVAC Installation	\$	1,000,000							
EP Sports Court	\$	50,000							
Del Rio Sports Court	\$	50,000							
Allied Health Lab Addition	\$	2,000,000	-						
Infrastructure Enhancements	\$	3,650,000			\$	3,650,000	\$	1,853,055	
Workforce Training Center (Crystal City)	\$	1,000,000					\$	853,055	
Contingency	\$	853,055							

SOUTHWEST TEXAS COLLEGE UTILIZATION OF BOND PROCEEDS 20-Feb-25

		Estimate Project Cost		Sub Total	Remaining Bond Proceeds		
Deferred Maintenance	e Items				\$	10,000,000	
Contract to the second	Science HVAC Phase 2	\$	750,000		1,800	1.0 1.0 \$1.0000 1.000, (20,00)	
UV Garner	Hall HVAC upgrades (Code)	\$	250,000				
Annual Communication Communication	rd Hall Remodel with HVAC code upgrade per 24 room	100.00					
section	The first of the f	\$	1,500,000				
G0200000000000000000000000000000000000	rd Hall North side Staircase (code Compliance)	\$	35,000				
	rd Hall replace wall to replace rusted out lies	8	64,000				
	Hab 2 HVAC upgrade (code)	\$	1.20,000			.4.	
	om Renovations/ADA (yearly)	\$	150,000				
	t Repairs/New Briscoe Drive	\$	500,000	\$781,276.47			
			0.000.000	0.000.000	٨	0.004.000	
Total Defe	rred Maintenance	\$	3,369,000	\$ 3,369,000	\$	6,631,000	
Infrastructure Enhanc							
	stration Elevator (Not Deffered Maint.)	\$	275,000				
	Elevator (Not Deffered Maint.)	\$	275,000				
	Hall HVAC Installation	\$	2,000,000				
EP Sports	Court	\$	50,000				
Del Rio Sp	orts Court	\$	50,000				
Allied Hea	lth Lab Addition	\$	1,500,000				
Infrastruc	ture Enhancements	\$	4,150,000	\$ 4,150,000	\$	2,481,000	
Tech Program Enhand		Var		2			
Welding E		\$	500,000				
A STATE OF THE PARTY OF THE PAR	owerPlant Equipment	\$	300,000				
Drone Tec		\$	75,000				
Automotiv	e	\$	100,000				
Dieset		\$	200,000				
Cosmetol	ogy	\$	75,000				
Nursing		\$	100,000				
Radiology		\$	100,000				
PCT		\$	100,000				
Wildlife		\$	75,000				
Other Prog	grams/Contingency	\$	856,000				
Total Tech	Program Enhancements	\$	2,481,000	\$ 2,481,000	\$		

Funded by State Appropriations for Tech Enhancement

Not scheduled at this time

Re evaluating the need - may repurpose labs as Physical Therapy CR/Lab

Architect working on desing

In Progress