# REPORT TO THE BOARD OF TRUSTEES

## ON

# THE STATUS OF SCHOOL CONSTRUCTION

November 1, 2010

Project: Report No. 367

- 1. ECISD Bond Program.
- 2. Miscellaneous Construction Projects.

### 1. ECISD Bond Program

Project #1: Alternative Education Center

Consultant/Architect: Norris Witherspoon Architects

Project Scope: New Portable Building Access

New Restrooms

Relocation of District Portables to Site

Project Status: Contract Signed (\$528,371.28)

Completing Security System and Camera System

Final Project Cost: \$729,560

Project #2: Austin Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: N C Sturgeon LLP Project Scope: New Classroom

Multipurpose Play Gym Kitchen Expansion

New Library

Project Status: Contract Signed (\$2,940,953)

Final Project Cost: \$3,363,366

Project #3: Blackshear Elementary Phase I

Consultant/Architect: Hunter Corral Associates

Contractor: Lee George Construction, Inc.

Project Scope - Phase 1: Classroom Additions

New Kitchen/Cafeteria

New Library

**Interior Renovations** 

Infrastructure Renovations

Project Status: Contract Signed (\$3,714,682)

**Project Complete** 

Project #4: Blackshear/Carver/Milam Elementary Phase II

Consultant/Architect: Hunter Corral Associates

Contractor: Lee George Construction, Inc.

Project Scope - Phase II: Blackshear Elementary and Carver EEC

Interior Renovations
Infrastructure Renovation

Window and Door Replacement

Carver Complete

Infrastructure Renovations

Building Code Upgrades

Miscellaneous Interior Renovations Door and Window Replacement

Milam Elementary

New Campus

Project Status: Final Project Cost Blackshear Phase I & II/Carver/Milam Elementary:

\$14,674,936

Project #5: Blanton Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Cooper Construction Co., L.P. Project Scope: Infrastructure Renovations

Building Code Upgrades

Miscellaneous Interior Renovations

Project Status: Final CM Project Cost: \$1,462,030

Project #6: Bowie Junior High Phase I

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Campbell Construction Company

Project Scope: Kitchen/Cafeteria Renovations and Expansion

New Athletic Gymnasium

Miscellaneous Interior Renovations

Infrastructure Renovations

Project Status: Contract Signed (\$2,616,281)

**Project Complete** 

Project #7: Bowie Junior High Phase II

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Mid-Tex of Midland, Inc.

Project Scope: New Library

Classrooms

New Entrance

Administration Office

Project Status: Contract Signed (\$2,334,000)

**Project Complete** 

Project #8: Bowie Junior High Phase III

Consultant/Architect: Johnson Seefeldt Architects

Contractor: N C Sturgeon LLP

Project Scope: Purchase of Existing LDS Church

Fine Arts Additions to Renovations

Site Work

Project Status: Contract Signed (\$983,026)

Final Project Cost Phase I, II & III: \$8,302,544

Project #9: Burleson Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: J.C. Roberts Construction Co., Inc.

Project Scope: Kitchen/Cafeteria Addition and Renovations

Administration Renovations Infrastructure Renovations Building Code Upgrades Classroom Additions

New Multipurpose Facility

Project Status: Contract Signed (\$3,298,179)

Final Project Cost: \$3,930,916

**Project #10: Burnet Elementary** 

Consultant/Architect: Johnson Seefeldt Architects

> Contractor: N C Sturgeon LLP

Project Scope: Kitchen/Cafeteria Addition and Renovations

> Administration Renovations Infrastructure Renovations **Building Code Upgrades** Classroom Additions New Multipurpose Facility

**Project Status:** Contract Signed (\$2,470,263)

Final Project Cost: \$2,930,415

**Project #11:** Cameron Elementary

Consultant/Architect: Norris Witherspoon Associates

> J.C. Roberts Construction Co., Inc. Contractor:

Kitchen/Cafeteria Addition and Renovations Project Scope:

> Administration Renovations Infrastructure Renovations **Building Code Upgrades Classroom Additions** New Multipurpose Facility

**Project Status:** Contract Signed (\$2,371,175)

Final Project Cost: \$2,703,377

**Project #12:** Cavazos Elementary

Consultant/Architect: Norris Witherspoon Associates

Contractor: Lee George Construction, Inc. Project Scope: Eight New Classroom Units **Project Status:** Contract Signed (\$642,000) Final Project Cost: \$771,172

**Project #13: Dowling Elementary** 

Consultant/Architect: Norris Witherspoon Architects

> Contractor: N C Sturgeon LLP

Kitchen/Cafeteria Addition and Renovations Project Scope:

> Administration Renovations Infrastructure Renovations **Building Code Upgrades Classroom Additions** New Multipurpose Facility

Contract Signed (\$2,573,358)

**Project Status:** Final Project Cost: \$3,227,823 Project #14: Murry Fly Elementary

Consultant/Architect: Norris Witherspoon Architects

Project Scope: Infrastructure Renovations

New Library

**Building Code Upgrades** 

Miscellaneous Interior Renovations Cafeteria/Kitchen Renovations Administration Renovation

Gas Line Extension

Project Status: Contract Signed (\$2,405,812)

Final Project Cost: \$2,522,385

Project #15: Gale Pond Alamo Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: J.C. Roberts Construction Co., Inc.

Project Scope: Infrastructure (Mechanical, Plumbing, Electrical System) Renovations

New Multipurpose Facility (Play Gym) Miscellaneous Interior Renovations

**Classroom Additions** 

Cafeteria/Kitchen Renovations and Expansion

Status: Contract Signed (\$1,882,614)

Final Project Cost: \$2,267,947

Project #16: Goliad Elementary

Consultant/Architect: Norris Witherspoon Architects

Contractor: J.C. Roberts Construction Co., Inc.

Project Scope: Kitchen/Cafeteria Addition and Renovations

Administration Renovations Infrastructure Renovations Building Code Upgrades Classroom Additions New Multipurpose Facility

Project Status: Contract Signed (\$2,336,231)

Final Project Cost: \$2,543,611

Project #17: Gonzales Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: N C Sturgeon LLP

Project Scope: Improve Efficiency of Portable Building Layout

Administration Expansion

Project Status: Contract Signed (\$1,416,572)

Final Project Cost: \$1,619,966

Project #18: Hays Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Mid-Tex of Midland, Inc. Project Scope: Multi-Purpose Gymnasium

New Administration

Existing Classroom Renovation Existing Infrastructure Renovation

New Kitchen Addition (2) New Classrooms

Project Status: Contract Signed (\$2,303,990)

Final Project Cost: \$2,734,700

Project #19: Ireland Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Cooper Construction Co., L.P.

Project Scope: Classroom Renovation

Cafeteria

Infrastructure Renovations Building Code Upgrades

Miscellaneous Interior Renovations

Project Status: Final CM Project Cost: \$3,321,283

Project #20: Johnson Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Cooper Construction Co., L.P.

Project Scope: Classroom Addition

Project Status: Final CM Project Cost: \$492,677

Project #21: Jordan Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Cooper Construction Co., L.P.

Project Scope: Classroom Addition

Project Status: Final CM Project Cost: \$484,194

Project #22: New Lamar Early Education Center

Consultant/Architect: Hunter Corral Associates

Contractor: Cooper Construction Co., L.P.

Project Scope: New 50,000 square foot - Early Education Center, New Campus

Located on the Site of Lamar EEC

Project Status: Contract Signed (\$4,421,740)

Final Project Cost: \$5,253,214

Project #23: Noel Elementary

> Consultant/Architect: Norris Witherspoon Associates

> > Contractor: N C Sturgeon LLP Project Scope: New Library

> > > Interior Renovations – New Classrooms Administration Renovations and Expansions

Miscellaneous Interior Renovations

**Project Status:** Contract signed (\$620,913)

Final Project Cost: \$789,852

**Project #24:** Odessa High School Phase I

Johnson Seefeldt Architects Consultant/Architect:

> Contractor: J.C. Roberts Construction Co., Inc.

Project Scope: Fine Arts Expansion

> **Shop Space Ancillary Space**

**Project Status:** Contract Signed (\$1,424,677)

**Project Complete** 

**Project #25:** Odessa High School Phase II

Consultant/Architect: Johnson Seefeldt Architects

> Contractor: Cooper Construction Co., L.P.

Project Scope: Cafeteria

> Kitchen Classrooms

Infrastructure Renovations

**Project Status:** Contract Signed (\$5,149,500)

Final Project Cost Phase I & II: \$8,450,953

**Project #26:** Pease Elementary

> Consultant/Architect: Johnson Seefeldt Architects

> > Cooper Construction Co., L.P. Contractor:

Project Scope: Classroom Addition

Cafeteria

Infrastructure Renovations **Administration Renovations Building Code Upgrades** 

Miscellaneous Interior Renovations New Multipurpose Facility – (Play Gym)

Final CM Project Cost: \$3,680,899 **Project Status:** 

**Project #27:** Permian High School Phase I

Consultant/Architect: **Hunter Corral Associates** 

> Contractor: Cooper Construction Co., L.P.

Project Scope: Classroom Addition

Infrastructure Renovations

**Ancillary Space** 

**Project Status:** Contract Signed (\$10,400,000)

Final Project Cost: \$10,400,000

**Project #28:** Reagan Elementary

**Hunter Corral Associates** Consultant/Architect:

> Cooper Construction Co., L.P. Contractor:

Project Scope: **Classroom Additions** 

Kitchen/Cafeteria Renovations

**Interior Renovations** 

Infrastructure Renovations

Miscellaneous Interior Renovations New Multipurpose Facility (Play Gym)

**Project Status:** Contract Signed (\$2,237,700)

Final Project Cost: \$2,885,879

Project #29: Ross Elementary

> Johnson Seefeldt Architects Consultant/Architect:

> > Contractor: J.C. Roberts Construction Co., Inc.

Project Scope: Improve Efficiency of Portable Building Layout

Administration Expansion

**Project Status:** Contract Signed (\$2,376,700)

Final Project Cost: \$2,471,981

**Project #30:** Sam Houston Elementary

Consultant/Architect: Johnson Seefeldt Architects

> N C Sturgeon LLP Contractor:

Project Scope: Kitchen/Cafeteria Addition and Renovations

> Administration Renovations Infrastructure Renovations **Building Code Upgrades Classroom Additions** New Multipurpose Facility

Contract Signed (\$2,473,237) **Project Status:** 

Final Project Cost: \$3,122,522

Project #31: San Jacinto Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Cooper Construction Co., L.P.

Project Scope: Classroom Addition

Cafeteria

Infrastructure Renovations

Administration Renovations and Expansions

**Building Code Upgrades** 

Miscellaneous Interior Renovations New Multipurpose Facility (Play Gym)

Project Status: Final CM Project Cost: \$4,341,109

Project #32: Travis Elementary

Consultant/Architect: Johnson Seefeldt Architects

Contractor: N C Sturgeon LLP

Project Scope: Kitchen/Cafeteria Addition and Renovations

Administration Renovations Infrastructure Renovations Building Code Upgrades Classroom Additions New Multipurpose Facility

Project Status: Contract Signed (\$2,753,368)

Final Project Cost: \$3,241,144

Project #33: Zavala Elementary

Consultant/Architect: Norris Witherspoon Associates

Project Scope: Kitchen/Cafeteria Addition and Renovations

**Exterior Corridors** 

Infrastructure Renovations Building Code Upgrades New Multipurpose Facility

Miscellaneous Interior Renovations

Project Status: Contract Signed (\$3,119,063)

Final Project Cost: \$3,468,115

### 2. Miscellaneous Construction Projects

### Gale Pond Alamo Elementary

Consultant/Architect: Travis Durham Architect

Contractor: Bostick Roofing and Sheet Metal Company

Project Scope: Roofing Replacement
Project Status: Contract Signed (\$62,650.)

90% Complete

### ► Hood and Nimitz JHS Cafeteria/Kitchen Renovation

Consultant/Architect: Johnson Seefeldt Architects

Contractor: Cooper Construction

Project Scope: Cafeteria/Kitchen Renovation Project Status: Signed Contract (\$5,395,000)

> Hood JHS – 22% Complete Nimitz JHS – 25% Complete

#### Teen Parent Center Facility

Consultant/Architect: Hunter Corral Associates Inc.

Project Scope: Renovation

Project Status: Architect Contract Signed

Bid Documents in Development

#### > PHS Den Renovation

Consultant/Architect: Travis Durham Architect

Project Scope: Den Renovation

Project Status: Contract Signed (\$87,700.)

Pre-Construction Meeting Scheduled