



11

100	100	100
-----	-----	-----

Hallsville ISD
 Bobcat Stadium Parking Lot Expansion
 JPI Project No: 2695-012
 6-Aug-25

Johnson & Pace Incorporated
 1201 NW Loop 281, St. 100
 Longview, Texas
 903.753.0663

Bobcat Stadium Parking Lot Expansion Project Schedule

Task #	Milestone Description	# of Days b/t Dates	Due Date
1	JPI Submit Final Plans and Specification for Owner Review		Friday, August 29, 2025
		7	
2	Owner Review Due back to JPI		Friday, September 5, 2025
		7	
3	JPI Address Owner Review Comments - Plan Ready for Bidding		Friday, September 12, 2025
		2	
4	Project Advertisement 1		Sunday, September 14, 2025
		7	
5	Project Advertisement 2		Sunday, September 21, 2025
		2	
6	Pre-bid Conference		Tuesday, September 23, 2025
		14	
7	Bid Opening		Tuesday, October 7, 2025
		13	
8	Board Meeting to Approve Contractor Bid & Award Contract		Monday, October 20, 2025
		15	
9	Pre-Construction Meeting		Tuesday, November 4, 2025
		6	
10	Construction Start Date		Monday, November 10, 2025
		150	
11	Construction Complete		Thursday, April 9, 2026