Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2022

As of August 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District Change in Project Budgets 2022 Bond Projects

August 2025 - The administration is requesting Board approval of the following:

Increase in Budgets		
	\$	-
Total Increase in Budgets		-
Changes in Facilities Contingency		
Facilities Contingency balance as of 7/31/2025	\$_	7,228,139
Transfer from project(s) to Facilities Contingency:		
Transfer from Facilities Contingency to project(s):		-
Increase/ (Decrease) in Facilities Contingency	_	-
Facilities Contingency balance as of 8/31/2025	\$_	7,228,139

		Encumbrance/	Actual		1
	Amended	Contract	Expenditures	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities	24.49-1	o anonamig	10 2 4.10		20.0
Memorial High	352,460	0	332,633	0	19,827
Northbrook High	1,823,882	1,471,752	151,939	0	200,191
Spring Woods High	2,371,417	, , ,	0	0	2,371,417
Stratford High	26,451,239	20,278,733	3,391,972	0	2,780,534
Westchester Academy	219,703	28,874	190,296	0	533
SBEC - Cornerstone & AOC	0	0	0	0	0
SBEC - DAEP	0	0	0	0	0
Memorial Middle	3,000,000	0	0	0	3,000,000
Northbrook Middle	3,000,000	0	114,261	0	2,885,739
Spring Branch Middle	193,529	43,654	147,502	0	2,373
Spring Forest Middle	174,492	0	0	0	174,492
Spring Oaks Middle	0	0	0	0	0
Spring Woods Middle	3,000,000	74,196	12,201	0	2,913,603
Memorial Drive Elementary	4,533,300	0	4,306,635	226,665	0
Nottingham Elementary	1,000,000	0	998,147	0	1,853
Sherwood Elementary	3,693,400	2,624,699	1,021,314	47,387	0
Spring Shadows Elementary	0	0	0	0	0
Terrace Elementary	0	0	0	0	0
Thornwood Elementary	0	0	0	0	0
Treasure Forest Elementary	0	0	0	0	0
Valley Oaks Elementary	21,000,000	1,626,815	17,011,845	0	2,361,340
Woodview Elementary	3,863,300	0	3,670,135	193,165	0
Ag Farm	21,750,000	2,300,134	18,720,834	0	729,032
Guthrie Center	132,000,000	55,972,754	62,050,074	2,797,552	11,179,620
Facilities Contingency	7,228,139	0	0	0	7,228,139
Total Facilities	235,654,861	84,421,611	112,119,788	3,264,769	35,848,693
District Wide Improvements					
Career & Technical Ed Technology	11,550,000	0	0	0	11,550,000
Technology	25,605,160	38,578	5,374,934	0	20,191,648
Bond Plan Administration	2,550,000	0	951,654	0	1,598,346
Total District Wide Improvements	39,705,160	38,578	6,326,588	0	33,339,994
Owner Controlled Insurance Program	0	0	0	0	0
Premium Allocated to Issuance Cost	1,840,233	0	1,840,197	0	36
Unallocated Interest, Net of Arbitrage	24,326,911	0	0	0	24,326,911
	301,527,165	84,460,189	120,286,573	3,264,769	93,515,634
Facility Improvement Program Bu	dget as of 8/31/25		Facility Impro	vement Program	
Bond Issuance	273,259,861			-	
Other Sources	1,840,233	С	urrent FIP Budget	301,527,165	
Interest Earnings, Net of Arbitrage	26,427,071	Author	zed but Unissued_	108,340,139	
Current FIP Budget	301,527,165		Total 2022 FIP	409,867,304	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	July 31 2025	Adjustments	August 31 2025	Contract	Expenditure	Payable	Remaining
Memorial								
High School	General Contractor	40.007	-	40.007	-	-	-	40.00
Addition/Upgrades 67304	Architect / Engineer	19,827	-	19,827	-	200,000	-	19,82
07304	Furniture & Equip Other	332,633	-	332,633	-	332,633	-	(
	OCIP		_	_		_		(
	Contingency	_	-	-	-	-	-	
	Moving Costs	_	_	_		_	_	
	Athletic Scope	-	-	-	-	-	-	
	·	352,460	-	352,460	-	332,633	-	19,82
	Total -Memorial High School	352,460	_	352,460	_	332,633	_	19,82
Northbrook		332, 133		002, 100		002,000		,
High School	General Contractor	_	_	_	-	_	_	(
Addition/Upgrades	Architect / Engineer	1,800,191	-	1,800,191	1,465,252	134,748	-	200,19
67305	Furniture & Equip Other	23,691	-	23,691	6,500	- 17,191	-	
	OCIP	20,001	_	-	-	-	_	
	Contingency	-	_	-	-	-	_	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	-	-	-	-	-	-	
		1,823,882	-	1,823,882	1,471,752	151,939	-	200,19
	Total - Northbrook High School	1,823,882	_	1,823,882	1,471,752	151,939	_	200,19
Spring Woods	<u> </u>	, ,		, ,	, ,	,		•
High School	General Contractor	-	-	-	-	-	-	
Addition/Upgrades	Architect / Engineer	2,371,417	-	2,371,417	-	-	-	2,371,41
67307	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs Athletic Scope	-	-	-	-	-	-	
	Attrietic Scope	2,371,417	-	2,371,417	<u> </u>	<u>-</u>	-	2,371,41
	Total - Spring Woods High School	2,371,417	-	2,371,417	-	-	-	2,371,41
Stratford								
High School	General Contractor	23,885,422	(47,560)	23,837,862	19,590,679	1,913,858	-	2,333,32
Addition/Upgrades	Architect / Engineer	1,790,751	-	1,790,751	490,086	1,300,665	-	
67306	Furniture & Equip	-	-	-	-	-	-	
	Other	231,667	47,560	279,227	197,968	81,259	-	
	OCIP	543,399	-	543,399	-	96,190	-	447,20
	Contingency	-	-	-	-	-	-	
	Moving Costs	=	-	-	-	-	-	
	Athletic Scope	26,451,239		26,451,239	20,278,733	3,391,972	<u> </u>	2,780,53
		20,431,239	-	20,451,239	20,210,133	3,381,972	-	2,760,53
	Total - Stratford High School	26,451,239	-	26,451,239	20,278,733	3,391,972	-	2,780,53

Campus Project	Object Category	Budget as of July 31 2025	Budget Adjustments	Budget as of August 31 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
WAIS	General Contractor	_	_	_	_	_	_	
Upgrades	Architect / Engineer	533	_	533	-	-	_	
67322	Furniture & Equip	219,170	-	219,170	28,874	190,296	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	=	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		219,703	-	219,703	28,874	190,296	-	
	Total - WAIS	219,703	-	219,703	28,874	190,296		
Memorial Middle School	General Contractor	2,825,508	_	2,825,508	_	_	_	2,82
Replacement	Architect / Engineer	174,492	_	174,492	_	_	_	17
67309	Furniture & Equip	-	_	-	-	_	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs _	3,000,000	<u>-</u>	3,000,000			<u>-</u>	3,00
	Total - Memorial Middle School	3,000,000	_	3,000,000	_	_		3,00
Northbrook		-,,-		-,,-				-,00
Middle School	General Contractor	2,813,841	-	2,813,841	_	_	_	2,81
Replacement	Architect / Engineer	71,898	_	71,898	_	_	_	2,0
67310	Furniture & Equip	114,261	-	114,261	-	114,261	-	
	Other	· =	-	· -	-	· -	-	
	OCIP	-	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	Woving Costs	3,000,000	<u> </u>	3,000,000	-	114,261	-	2,88
	Total - Northbrook Middle School	3,000,000	_	3,000,000	_	114,261		2,88
Spring Branch	0 10 1 1							
Middle School	General Contractor	-	-	-	-	-	-	
Replacement 67311	Architect / Engineer	102 520	-	102 520	- 42 CE4	147 500	-	
0/311	Furniture & Equip Other	193,529	-	193,529	43,654	147,502	-	
	OCIP	-	-	-	-	-	-	
	Contingency	_	_	_	_	_	_	
	Moving Costs	-	-	-	-	-	-	
	_	193,529	-	193,529	43,654	147,502	-	
	Total - Spring Branch Middle School	193,529	-	193,529	43,654	147,502	-	
Spring Forest Middle School	General Contractor	_	_	-	_	-	_	
Replacement	Architect / Engineer	174,492	_	174,492	- -	-	-	17
67312	Furniture & Equip	, .02	_	,.52	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	174,492	-	174,492	<u> </u>	<u> </u>	-	17
	Total - Spring Forest Middle School	174,492	_	174,492	_	_	_	1
Spring Woods		11-1,-102		117,702		<u> </u>	<u>-</u>	
Middle School	General Contractor	-	-	-	-	-	-	
Replacement	Architect / Engineer	2,750,000	-	2,750,000			-	2,75
67314	Furniture & Equip	250,000	-	250,000	74,196	12,201	-	16
		-	-	-	-	-	-	
	OCIP							
	OCIP	-	-	-	-		-	
		- - -	- - -	- - -	- - <u>-</u>	- - -		
	OCIP Contingency	3,000,000	- - -	3,000,000	74,196	12,201	- - -	2,9

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	July 31 2025	Adjustments	August 31 2025	Contract	Expenditure	Payable	Remainin
Memorial Drive								
Elementary	General Contractor	4,533,300	-	4,533,300	-	4,306,635	226,665	
Replacement	Architect / Engineer			-	-	-	-	
67315	Furniture & Equip	-	-	-	-	=	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	=	-	
	Moving Costs		_		-			
		4,533,300	-	4,533,300	-	4,306,635	226,665	
	Total - Memorial Drive Elementary	4,533,300	_	4,533,300	_	4,306,635	226,665	
Nottingham	Total Monorial Brive Elementary	4,000,000		4,000,000		4,000,000	220,000	
Elementary	General Contractor	651	-	651	-	-	-	
Replacement	Architect / Engineer	-	-	-	-	-	-	
67316	Furniture & Equip	999,349	-	999,349	-	998,147	-	
	Other	· -	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	=	-	
	Moving Costs	1,000,000	-	1,000,000	=	998.147	-	
		1,000,000	-	1,000,000	-	998, 147	-	
	Total - Nottingham Elementary	1,000,000	-	1,000,000	-	998,147	-	
Sherwood Elementary	General Contractor	3,604,038	_	3,604,038	2,624,699	931,952	47,387	
Renovation	Architect / Engineer	3,004,030	_	3,004,030	2,024,099	931,932	47,507	
67317	Furniture & Equip	_	-	-	-	-	-	
0/3//	Other	3,341	-	3,341	<u>-</u>	3,341	-	
	OCIP	3,341	_	3,341	-	3,341	<u>-</u>	
	Contingency	_	_	_	_	_	_	
	Moving Costs	86,021	_	86,021	_	86,021	_	
	Moving Coole	3,693,400	-	3,693,400	2,624,699	1,021,314	47,387	
	Total Champand Flamentary	2 602 400		2 602 400	2 624 600	4 024 244	47 207	
pring Shadows	Total - Sherwood Elementary	3,693,400	-	3,693,400	2,624,699	1,021,314	47,387	
Elementary	General Contractor	_	_	_	_	_	_	
Renovation	Architect / Engineer	_	_	_	_	_	_	
67318	Furniture & Equip	_	_	_	_	_	_	
0.0.0	Other	_	_	_	_	_	_	
	OCIP	-	_	_	_	_	_	
	Contingency	-	_	_	_	_	_	
	Moving Costs	-	-	-	-	-	-	
	-	-	-	-	-	-	-	
	Total - Spring Shadows Elementary	_	_	_	_	_	_	
Valley Oaks	-							
Elementary	General Contractor	18,592,031	-	18,592,031	1,539,638	15,971,739	-	1,08
Renovation	Architect / Engineer	1,308,653	-	1,308,653	75,010	-	-	1,23
67303	Furniture & Equip	365,643	-	365,643	-	365,016	-	
	Other	328,677	-	328,677	12,167	316,510	-	
	OCIP	349,873	-	349,873	-	308,435	-	4
	Contingency	4,721	-	4,721	-	-	-	
	Moving Costs	50,402	-	50,402	-	50,145	-	
		04 000 000			4 000 045	47 044 045		2,36
		21,000,000	-	21,000,000	1,626,815	17,011,845	-	2,30

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	July 31 2025	Adjustments	August 31 2025	Contract	Expenditure	Payable	Remaining
Woodview	0 10 1	0.000.000		0.000.000		0.070.405	400 405	,
Elementary	General Contractor	3,863,300	-	3,863,300	-	3,670,135	193,165	0
Replacement	Architect / Engineer	-	-	-	-	-	-	0
67321	Furniture & Equip	-	-	-	-	-	-	0
	Other	-	-	-	-	-	-	C
	OCIP	-	-	-	-	-	-	C
	Contingency	-	-	-	-	_	-	0
	Moving Costs	_	_	-	_	_	_	0
		3,863,300	-	3,863,300	-	3,670,135	193,165	C
	Total Washing Florentees	2 002 200		2.002.200		2.670.425	402.405	
A a Form	Total - Woodview Elementary	3,863,300		3,863,300		3,670,135	193,165	
Ag Farm	0 10 1 1	40.700.004	(405.050)	40 507 075	0.045.004	10.010.010		544.00/
	General Contractor	19,722,334	(185,059)	19,537,275	2,045,231	16,948,012	-	544,032
Upgrades	Architect / Engineer	1,612,031	-	1,612,031	93,435	1,518,596	-	(
67301	Furniture & Equip	-	185,000	185,000	-	-	-	185,000
	Other	415,635	59	415,694	161,468	254,226	-	(
	OCIP	_	_	-	_	· -	_	(
	Contingency	_	_	_	_	_	_	(
	Moving Costs	_	_	_	_	_	_	Č
	Moving Costs	21,750,000	-	21 750 000	2.300.134	18.720.834		
		21,750,000	-	21,750,000	2,300,134	18,720,834	-	729,032
	Total - Ag Farm	21,750,000	-	21,750,000	2,300,134	18,720,834		729,032
Guthrie								
Center	General Contractor	120,534,753	(330)	120,534,423	53,532,178	53,513,546	2,797,552	10,691,147
Upgrades	Architect / Engineer	8,053,134	-	8,053,134	1,784,725	6,116,200	-	152,209
67302	Furniture & Equip	-	-	-	-	_	-	(
	Other	1,179,869	330	1,180,199	655,851	524,348	_	(
	OCIP	2,232,244		2,232,244	-	1,895,980	_	336,264
		2,202,211		2,202,211		1,000,000		(000,20
	Contingency Maying Costs	-	-	-	-	-	-	-
	Moving Costs	132,000,000		132,000,000	55,972,754	62,050,074	2,797,552	11,179,620
		132,000,000	_	102,000,000	55,572,754	02,030,074	2,737,332	11,173,020
	Total - Guthrie Center	132,000,000	-	132,000,000	55,972,754	62,050,074	2,797,552	11,179,620
Facilities Contingency								
67300	Facilities Contingency	7,228,139	-	7,228,139	-	-		7,228,139
	Total - Facilities Contingency	7,228,139	_	7,228,139	_	_	_	7,228,139
CTE	Total Tubilities contingency	.,,		,,,,,				.,,
Technology								
6CT01	CTE TECHNOLOGY WIRELESS	2,500,000		2,500,000				2,500,000
6CT02	CTE TECHNOLOGY SWITCHES AND RC	2,000,000	-	2,000,000	_	-	-	2,000,000
			-		-	-	-	
6CT03	CTE TECHNOLOGY MDF/IDF	1,250,000	-	1,250,000	-	-	-	1,250,00
6CT04	CTE TECHNOLOGY UPS	150,000	-	150,000	-	-	-	150,00
6CT05	CTE TECHNOLOGY CTE SERVER	1,000,000	-	1,000,000	-	-	-	1,000,00
6CT06	CTE TECHNOLOGY STORAGE	2,000,000	-	2,000,000	-	-	-	2,000,00
6CT07	CTE TECHNOLOGY CABLING	1,250,000	-	1,250,000	-	-	-	1,250,00
6CT08	CTE TECHNOLOGY STUDENT NETWOF	500,000	_	500,000	-	-	_	500,00
6CT09	CTE TECHNOLOGY CONTINGENCY	900,000	_	900,000	=	-	_	900,00
		,		, , , , , , , , , , , , , , , , , , , ,				•
Technology	Total - CTE Technology	11,550,000	-	11,550,000	-	-	<u> </u>	11,550,00
Purchases								
		E 00E 000		= 00=	00 ===	004.015		4.00
63T01	Communication Instructional Tools	5,225,000	-	5,225,000	38,578	804,815	-	4,381,60
63T02	Infrastructure	6,000,000	-	6,000,000	-	3,896,719	-	2,103,28
63T03	Teacher Devices	1,500,000	-	1,500,000	-	-	-	1,500,00
63T04	Secondary Student Devices	12,880,160	-	12,880,160	-	673,400	-	12,206,76
	_	05.005.400		25,605,160	38,578	5,374,934		20,191,64
		25,605,160	-	25,005,100	30,376	0,074,004	_	20, 10 1,0 1

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	July 31 2025	Adjustments	August 31 2025	Contract	Expenditure	Payable	Remaining
Bond Plan								
Administration	Staffing	2,242,303	-	2,242,303	-	711,754	-	1,530,549
63800	Other	297,295	-	297,295	-	239,900	-	57,395
	Fees	10,402	-	10,402	-	-	-	10,402
	Publicity	-	-	-	-	-	-	C
	Total - Bond Plan Administration	2,550,000	-	2,550,000	_	951,654	-	1,598,346
Premium allocated								
to issuance costs	Premium allocated to issuance costs	1,840,233	-	1,840,233		1,840,197	-	36
	Total - Premium Allocated to Issuance	1,840,233	-	1,840,233	-	1,840,197	-	36
Unallocated								
Interest	Interest	26,178,154	785,222	26,963,376	-	-	-	26,963,376
	Reserve for Arbitrage	(2,636,465)	-	(2,636,465)		-	-	(2,636,465
	Total - Interest Net of Arbitrage	23,541,689	785,222	24,326,911	-	-	-	24,326,911
	Total - Facility Improvement Program	300,741,943	785,222	301,527,165	84,460,189	120,286,573	3,264,769	93,515,634