

4-WEEK LOOK-AHEAD SCHEDULE

07/18/22 - 08/12/22

Lakeview Public Schools

TBD = To Be Determined

| NO. | ACTIVITY                        | CONTRACTOR           | July |    |    |    |    |  |  | July |    |    |    |    |  |  | Aug |   |   |   |   | Aug |   |   |   |    |    |
|-----|---------------------------------|----------------------|------|----|----|----|----|--|--|------|----|----|----|----|--|--|-----|---|---|---|---|-----|---|---|---|----|----|
|     |                                 |                      | 18   | 19 | 20 | 21 | 22 |  |  | 25   | 26 | 27 | 28 | 29 |  |  | 1   | 2 | 3 | 4 | 5 |     |   | 8 | 9 | 10 | 11 |
|     | Interior Work                   |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 1   | 3A Cast In Place Concrete (L&M) | Sussner Construction | x    | x  | x  | x  | x  |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 2   | 4A Masonry (L&M)                | Sather Construction  | C    |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 3   | 5B Steel Erection (L&M)         | Sussner Construction |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 4   | 6A Carpentry (L&M)              | Sussner Construction | x    | x  | x  | x  | x  |  |  | x    | x  | x  | x  | x  |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 5   | 6B Architectural Casework (T&M) | SM Woodcraft Inc.    |      |    |    |    |    |  |  |      |    | ?  | ?  | ?  |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 6   | 7A Roofing (L&M)                | Kato Roofing Inc.    | ?    |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 7   | 8A Doors, Frames, Hardware (MO) | Johnson Hardware     |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 8   | 8C Overhead Doors (L&M)         | API Garage Dr Store  |      |    |    |    |    |  |  | ?    |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 9   | 8B Glazed Aluminum Doors        | Midwest Glass        |      |    |    |    |    |  |  |      |    | x  | x  | x  |  |  | x   | x |   |   |   |     |   |   |   |    |    |
| 10  | 9A Gypsum Systems (L&M)         | RTL Const.           | x    | x  | x  | x  | x  |  |  | x    | x  | x  | x  | x  |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 11  | 9B Tile Work (L&M)              | Arnquist Flooring    |      |    |    |    |    |  |  |      |    |    |    |    |  |  | ?   | ? | ? | ? | ? |     |   |   |   |    |    |
| 12  | 9D Floor Coverings (T&M)        | Arnquist Flooring    |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 13  | 9C Acoustical Ceilings (L&M)    | St. Cloud Acoustics  |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 14  | 9D Flooring Coverings (L&M)     | Rickway Carpet       |      |    |    |    |    |  |  | ?    |    | ?  |    | ?  |  |  |     |   |   |   |   |     | x | x | x | x  | x  |
| 15  | 9E Painting                     | Broadway Painting    | x    | x  | x  | x  | x  |  |  | x    | x  | x  | x  | x  |  |  | x   | x | x | x | x |     |   |   |   |    |    |
| 16  | 11A Score Boards (L&M)          | Daktronics Inc.      | C    |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 17  | 22A Plumbing & Heating (T&M)    | Lake Country Mech.   | x    | x  | x  | x  | x  |  |  | x    | x  | x  | x  | x  |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 18  | 26A Electrical (L&M)            | Willmar Electric     | x    | x  | x  | x  | x  |  |  | x    | x  | x  | x  | x  |  |  |     |   |   |   |   |     |   |   |   |    |    |
|     |                                 |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
|     | Site Work                       |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 1   | 32A Bituminuos Paving (L&M)     | Duininck Excavating  |      |    |    |    |    |  |  | x    | x  | x  | x  | x  |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 2   | 33A Exacating Sidewalks & Slabs | Sussner Construction |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
|     | Landscaping                     |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
|     |                                 |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 1   | Holiday in Blue                 |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 2   | C= Complete                     |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 3   | SC=Semi-Complete                |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 4   | Punch List                      |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |
| 5   | Owner Move-In!                  |                      |      |    |    |    |    |  |  |      |    |    |    |    |  |  |     |   |   |   |   |     |   |   |   |    |    |