



# Argyle Stadium

## February 2025 Update

# Site Photos



Home Side  
Grandstands

**POGUE**  
CONSTRUCTION  
POWERED BY PEOPLE

# Site Photos



Home Side  
Parking

**POGUE**  
CONSTRUCTION  
POWERED BY PEOPLE

# Site Photos



Visitor Side  
Parking

# Site Photos



Home Side  
North  
Concession  
Stand

# Key Milestones

Key Milestone Tracking	
Town Permit	September 5 <sup>th</sup> 2024
Field Event Locations	January 1 <sup>st</sup> 2025
Press Box Erection Begins	March 2025
IAC Erection Begins	Spring 2025
Visitor Grandstand Install	Spring 2025
Home Grandstand Install	Early Summer 2025
Substantial Completion	November 2025

# Look Ahead

- Begin Fire Lane and Continue Parking
- Pour Building Pads
- Remove Musco Lights



A large, faded eagle logo is centered in the background of the slide. The eagle is facing right and is rendered in a lighter shade of red than the background. Its wings are spread, and its tail feathers are visible. The logo is semi-transparent, allowing the background color to show through.

**Middle School**

**February 2025 Update**



# Site Photos



Track & Field

# Site Photos



Precast  
Concrete Fence  
North Side

# Site Photos



Grade Beams

Music Wing

# Look Ahead

- Continue Lime for fire lanes
- Continue work on Track & Field
- Continue Work at Tennis Courts



# Key Milestones

Key Milestone Tracking	
Town of Argyle Permit	TBD
Grading Completion	November 2024
Substantial Completion	July 2026