# **REPORT TO THE BOARD OF TRUSTEES**

# ON

# THE STATUS OF SCHOOL CONSTRUCTION

March 1, 2008

# **Project:**

Report No. 335

- 1.
- ECISD Bond Program. Miscellaneous Construction Projects. 2.

# 1. ECISD Bond Program

### Project #1:

## Alternative Education Center

Consultant/Architect:	Norris Witherspoon Architects
Project Scope:	Improve Efficiency of Portable Building Layout
	Administration Expansion
	Classroom Additions
Project Status:	Architect Contract Signed
	CM Proposals Scheduled for Approval at Next Board Meeting
Project #2:	Austin Elementary
Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	N C Sturgeon LLP
Project Scope:	New Classroom
	Multipurpose Play Gym
	Kitchen Expansion
Project Status:	New Library Contract Signed (\$2,940,953)
Tiojeet Status.	Final Project Cost: \$3,363,366
Project #3:	Blackshear Elementary Phase I
Consultant/Architect:	Hunter Corral Associates
Contractor:	Lee George Construction, Inc.
Project Scope - Phase 1:	Classroom Additions
	New Kitchen/Cafeteria
	New Library
	Interior Renovations
	Infrastructure Renovations
Project Status:	Contract Signed (\$3,714,682) Project Complete
Project #4:	Blackshear/Carver/Milam Elementary Phase II
Consultant/Architect:	Hunter Corral Associates
Contractor:	Lee George Construction, Inc.
Project Scope - Phase II:	Blackshear Elementary and Carver EEC
Troject Scope Thuse II.	Interior Renovations
	Infrastructure Renovation
	Window and Door Replacement
	Carver Complete
	Infrastructure Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
	Door and Window Replacement Milam Elementary
	New Campus
Project Status:	Final Project Cost Blackshear Phase I & II/Carver/Milam Elementary:
=======================================	\$14,674,936

#### Project #5:

#### **Blanton Elementary**

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Infrastructure Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
Project Status:	Architect Contract Signed
	Notice To Proceed Scheduled 02/26/08

#### **Project #6:**

Consultant/Architect: Contractor: Project Scope:

#### **Bowie Junior High Phase I**

Johnson Seefeldt Architects Campbell Construction Company Kitchen/Cafeteria Renovations and Expansion New Athletic Gymnasium Miscellaneous Interior Renovations Infrastructure Renovations Contract Signed (\$2,616,281) **Project Status: Project Complete** 

Project #7:

#### **Bowie Junior High Phase II**

Consultant/Architect: Contractor: Project Scope:

Johnson Seefeldt Architects Mid-Tex of Midland, Inc. New Library Classrooms New Entrance Administration Office **Project Status:** Contract Signed (\$2,334,000) **Project Complete** 

### Project #8:

### **Bowie Junior High Phase III**

Consultant/Architect: Johnson Seefeldt Architects Contractor: N C Sturgeon LLP Purchase of Existing LDS Church Project Scope: Fine Arts Additions to Renovations Site Work **Project Status:** Contract Signed (\$983,026) Final Project Cost Phase I, II & III: \$8,302,544

#### Project #9:

#### **Burleson Elementary**

	•
Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$3,298,179)
	Construction 99% Complete
	_

#### Project #10:

#### **Burnet Elementary**

Consultant/Architect: Contractor: Project Scope:

Johnson Seefeldt Architects N C Sturgeon LLP Kitchen/Cafeteria Addition and Renovations Administration Renovations Infrastructure Renovations **Building Code Upgrades Classroom Additions** New Multipurpose Facility **Project Status:** Contract Signed (\$2,470,263) Final Project Cost: \$2,930,415

### Project #11:

### **Cameron Elementary**

Consultant/Architect: Norris Witherspoon Associates J.C. Roberts Construction Co., Inc. Contractor: **Project Scope:** Kitchen/Cafeteria Addition and Renovations Administration Renovations Infrastructure Renovations **Building Code Upgrades Classroom Additions** New Multipurpose Facility **Project Status:** Contract Signed (\$2,371,175) Final Project Cost: \$2,703,377

Project #12:

### **Cavazos Elementary**

Consultant/Architect: Contractor: Project Scope: **Project Status:** 

Norris Witherspoon Associates Lee George Construction, Inc. Eight New Classroom Units Contract Signed (\$642,000) Final Project Cost: \$771,172

# Project #13:

# Dowling Elementary

<b>J</b> • • • • • = • •	
Consultant/Architect:	Norris Witherspoon Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,573,358)
	Final Project Cost: \$3,227,823

# Project #14:

### Murry Fly Elementary

<i>j</i> <b>c c c c c c c c c c</b>	
Consultant/Architect:	Norris Witherspoon Architects
Project Scope:	Infrastructure Renovations
	New Library
	Building Code Upgrades
	Miscellaneous Interior Renovations
	Cafeteria/Kitchen Renovations
	Administration Renovation
	Gas Line Extension
Status:	Architect Contract Signed
	CM Proposals Scheduled for Approval at Next Board Meeting

Project #15: Consulta

# Gale Pond Alamo Elementary

ltant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Infrastructure (Mechanical, Plumbing, Electrical System) Renovations
	New Multipurpose Facility (Play Gym)
	Miscellaneous Interior Renovations
	Classroom Additions
	Cafeteria/Kitchen Renovations and Expansion
Status:	Contract Signed (\$1,882,614)
	Final Project Cost: \$2,267,947

### Project #16:

# Goliad Elementary

Consultant/Architect:	Norris Witherspoon Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,336,231)
	Final Project Cost: \$2,543,611

#### **Project #17:**

#### **Gonzales Elementary**

Consultant/Architect: Johnson Seefeldt Architects N C Sturgeon LLP Contractor: Improve Efficiency of Portable Building Layout **Project Scope:** Administration Expansion Contract Signed (\$1,416,572) **Project Status:** Final Project Cost: \$1,619,966

#### Project #18:

#### Hays Elementary

Consultant/Architect: Contractor: **Project Scope:** 

Johnson Seefeldt Architects Mid-Tex of Midland, Inc. Multi-Purpose Gymnasium New Administration **Existing Classroom Renovation Existing Infrastructure Renovation** New Kitchen Addition (2) New Classrooms **Project Status:** Contract Signed (\$2,303,990) Final Project Cost: \$2,734,700

#### Project #19:

Consultant/Architect: Contractor: **Project Scope:** 

# Ireland Elementary

Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Renovation** Cafeteria Infrastructure Renovations **Building Code Upgrades** Miscellaneous Interior Renovations Architect Contract Signed **Project Status:** Notice To Proceed Scheduled 02/26/08

#### Project #20:

### Johnson Elementary

Consultant/Architect: Contractor: **Project Scope: Project Status:**  Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Addition** Architect Contract Signed Notice To Proceed Scheduled 02/26/08

#### Project #21:

#### Jordan Elementary

Consultant/Architect: Contractor: **Project Scope: Project Status:** 

Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Addition** Architect Contract Signed Notice To Proceed Scheduled 02/26/08

#### Project #22:

#### New Lamar Early Education Center

Consultant/Architect:Hunter Corral AssociatesContractor:Cooper Construction Co., L.P.Project Scope:New 50,000 square foot - Early Education Center, New Campus<br/>Located on the Site of Lamar EECProject Status:Contract Signed (\$4,421,740)<br/>Final Project Cost: \$5,253,214

#### Project #23:

#### Noel Elementary

Consultant/Architect: Contractor: Project Scope:

**Project Status:** 

Norris Witherspoon Associates N C Sturgeon LLP New Library Interior Renovations – New Classrooms Administration Renovations and Expansions Miscellaneous Interior Renovations Contract signed (\$620,913) Final Project Cost: \$789,852

### Odessa High School Phase I

Project #24: Consultant/Architect: Contractor: Project Scope: Project Status:

### Johnson Seefeldt Architects J.C. Roberts Construction Co., Inc. Fine Arts Expansion Shop Space Ancillary Space Contract Signed (\$1,424,677) Project Complete

Project #25:

# Odessa High School Phase II

Consultant/Architect: Contractor: Project Scope:

### Johnson Seefeldt Architects Cooper Construction Co., L.P. Cafeteria Kitchen Classrooms

Project Status: Infrastructure Renovations Contract Signed (\$5,149,500) Final Project Cost Phase I & II: \$8,850,457

#### *Project #26:*

### **Pease Elementary**

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Addition
	Cafeteria
	Infrastructure Renovations
	Administration Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
	New Multipurpose Facility – (Play Gym)
Project Status:	Architect Contract Signed
	Notice To Proceed Scheduled 02/26/08

### *Project #27:*

#### Permian High School Phase I

Hunter Corral Associates
Cooper Construction Co., L.P.
Classroom Addition
Infrastructure Renovations
Ancillary Space
Final Phase Contract Negotiated at (\$10,400,000)
Contractor Mobilizing
Construction 75% Complete

### *Project #28:*

### Reagan Elementary

Consultant/Architect:	Hunter Corral Associates
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Additions
	Kitchen/Cafeteria Renovations
	Interior Renovations
	Infrastructure Renovations
	Miscellaneous Interior Renovations
	New Multipurpose Facility (Play Gym)
Project Status:	Contract Signed (\$2,237,700)
	Final Project Cost: \$2,885,879

### *Project #29:*

### **Ross Elementary**

Consultant/Architect:Johnson Seefeldt ArchitectsContractor:J.C. Roberts Construction Co., Inc.Project Scope:Improve Efficiency of Portable Building LayoutAdministration ExpansionProject Status:Contract Signed (\$2,376,700)Final Project Cost:\$2,471,981

<i>Project #30:</i> Consultant/Architect: Contractor:	Sam Houston Elementary Johnson Seefeldt Architects N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations Administration Renovations Infrastructure Renovations Building Code Upgrades Classroom Additions New Multipurpose Facility
Project Status:	Contract Signed (\$2,473,237) Final Project Cost: \$3,122,522
Duai ant #21.	San Incinto Elementam

# Project #31:

## San Jacinto Elementary

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Addition
	Cafeteria
	Infrastructure Renovations
	Administration Renovations and Expansions
	Building Code Upgrades
	Miscellaneous Interior Renovations
	New Multipurpose Facility (Play Gym)
Project Status:	Architect Contract Signed
~	Notice To Proceed Scheduled 02/26/08

# Project #32:

### Travis Elementary

<i>Jeee me</i> <u>_</u>	
Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,753,368)
	Construction 99% Complete

# Project #33:

## Zavala Elementary

Consultant/Architect:	Norris Witherspoon Associates
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Exterior Corridors
	Infrastructure Renovations
	Building Code Upgrades
	New Multipurpose Facility
	Miscellaneous Interior Renovations
Project Status:	Architect Contract Signed
-	CM Proposals Scheduled for Approval at Next Board Meeting

# 2. <u>Miscellaneous Construction Projects</u>

### > ADA Ratliff Stadium

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Complete ADA Renovation
Project Status:	Architect Contract Signed
	Contract Signed (\$2,296,000)
	Construction 8% Complete

### *Gonzales Roofing Replacement Project*

Consultant/Architect:	Norris Associates
Contractor:	Bostick Roofing
Project Status:	Architect Contract Signed
	Construction 45% Complete

## > Murry Fly Elementary Metal Roof Replacement

Consultant/Architect:	Norris Associates
Contractor:	Bostick Roofing & Sheet
Project Scope:	Metal Roof Replacement
Project Status:	Contract Signed (\$39,540.00)
	Construction in Progress