

Town of Horizon City N. Darrington Reconstruction Update

November 12, 2025
Council Meeting

N. Darrington/Horizon Blvd. Reconstruction

Programmed work – November 3 – to November 21, 2025 - Darrington

- **Phase 1 – Horizon to Highweed**

Base work, Curb for the Shared Use Path and Lighting Conduit Installation

- **Phase 2 – S. Roslyn to Pete La Rue**

Work has been stalled due to Texas Gas conflicts and wastewater line conflicts

- **Phase 2 and 3 – Nunda to Horizon**

Subgrade and grade preparation, curb and gutter installation, inlets to be adjusted, illumination and poles programmed for installation, paving and sidewalks, driveway and colored stamped concrete installation.

Conflict with TGS concrete caps

Programmed work – November 3 – to November 21, 2025 – Horizon Blvd.

- **Horizon Phase 3 – Howard Lowe**

Sidewalks and ramp installation

N. Darrington Blvd. Reconstruction

Utility Conflicts

TGS – pending final reimbursement agreement

- August 2023 Preliminary agreement – estimated cost \$60,000
- Updated costs shortly after - \$300,000
- No updated costs received to date
- City updating reimbursement agreement – pending final costs

HRMUD

- No franchise agreement or other agreement for relocation
- Waterline relocation included as a separate bid, but part of construction contract
- TXDOT reviewing revised plan provided on October 22, 2025

N. Darrington/Horizon Blvd. Reconstruction

Pond Treatment

- Geotechnical recommendations reviewed with geotechnical professional
- Final report scheduled for mid-November

Shared Use Path

- Evaluating options to address rock walls