

REPORT TO THE BOARD OF TRUSTEES
ON
THE STATUS OF SCHOOL CONSTRUCTION
May 1, 2012

Project:

Report No. 385

1. Miscellaneous Construction Projects

1. Miscellaneous Construction Projects

➤ ***Blanton Elementary Roofing Project***

Consultant/Architect: Daniel M. Norris Architect
Contractor: Mid-West Roofing
Project Scope: Roofing Replacement
Project Status: Signed Contract (\$262,382)
98% Complete

➤ ***Hood and Nimitz JHS Cafeteria/Kitchen Renovation***

Consultant/Architect: Johnson Seefeldt Architects
Contractor: Cooper Construction
Project Scope: Cafeteria/Kitchen Renovation
Project Status: Signed Contract (\$5,395,000)
Hood JHS - 100% Complete (Except Final Flooring Repairs)
Nimitz JHS - 100% Complete (Except Final Flooring Repairs)

➤ ***Zavala Elementary Renovation***

Consultant/Architect: ECISD
Contractor: ECISD
Project Scope: Interior Renovation
Project Status: 100% Complete