

10-08-2025						
Year 2025						
Project type	Month					Number of completed work orders as per campus for the month
	Column2	Column3	Column4	Column5	Column6	Column 7
Work order completed for	Month					Year 2025
Anthon School- Uvalde Dual Language Academy	September					
Batesville School	September					
Benson-Crossroads Academy	September					
Dalton School	September					
Uvalde Elementary at Flores	September					
Uvalde High School (including tennis complex)	September					
Morales Junior High	September					Numbers not available ,not all work orders for month have been posted due to computer problems.
Praxedis Mata Torres-West Garden School	September					
UCISD Administrative Complex	September					
Slate Creek	September					
Athletic Fields	September					
Honey Bowl	September					
Open extended work orders for yardwork.	September					
Food Drive assistance	September					
Work in Progress	Status	Cost of work	Board App.	Contractor	Date of work	Notes on projects in progress
Schneider Electric to start Light reeplacement and HVAC control upgrade	to soon start	Performance	yes	Schneider Electric	Start soon	This will be to replace exsiting lighting with led for electrical savings and also to replace the aged HVAC control systems.
Pull chain link fence inside of new 8 ft. fence	start soon		no	M&O UCISD	start soon	Pull up older chain link fence right inside of new fence so mowing will be easier since that fence is no longer needed.
Maint and Operations to build safetyy Screen for high school windows	start soon		no	M&O UCISD	Start soon	These are to cover floor to ceiling windows on the south and east side of the high school as an added barrier.
Retratment of closed water loops on boilers and chillers	in Progress		no	Chemtech - M&O UCISD	in Progress	Retreatment of the closed water loops at Flores boiler and chillers and UHS boilers and chiller to reach correct PH levels
Repairs to the Honey bowl wiring of springkler system	In Progress	?	no	M&O UCISD	starting	Zone 1 at the Honeybowl no longer functions. Need to rewire the visitors side zones to repair this problem. After football.
Prep for walkincooler and freezer at Dalton and walkin cooler ar UDLA	in progress	\$15,481	no	UCISD M&O	in progress	Prep and pour 2 concrete slabs for coolers to sit on, move an A/C unit and run electrical to area with j box.
Leak at Morales fire plug backflow preventer.	Called in	?	no	Western States Fire	Called in	Western States to make repair to the backflow preventer at Moraled Jr High on Second Street that serves the south fire plug .
Patching of driveway pot holes----District wide	in progress		no	M&O UCISD	in progress	Patching pot holes in drives and parking lots 1 campus at a time.
Knox Box installs in progress	in progress	\$7,301	no	M&O UCISD	in progress	Instalation of Knox Bod(emergency key access) for first responder keys at all campuses.
Alphanumeric identification of campus buildings- doors-gates-windows	no		no	M&O UCISD	in progress	Identify all building- doors-gates-windows on all campuses (phase 1) building ID.
Boiler service needed at the High School campus	Called in	?	no	M&O UCISD	Called in	Brandt services contacted to do this job
Boiler service needed at the Flores campus.	Called in	?	no	Brandt Services	Called in	Brandt services contacted to do this job
Work on the upper practice field between Jr. and high schools	In progress		no	M&O UCISD	in progress	Maintenance has dug up a leaking line of irrigation at upper practice field and are making repairs. Finish by 10-10-25 & cover
WO# 73701 and 73793, secure electrical panels and disconnect boxes	in progress	\$9,786	no	M&O UCISD	in progress	Secure all electrical boxes and panels with same keyed locks district wide as per Slidesoft safety stated (one campus at a time)
work orders 74957,74958,75185,75321 Safety Screens	in progress	\$4,064	no	M&O UCISD	Finishing	Fabrication of screens to cover window and doors windows that are outside fenced in areas to prevent forced entry through glass
M-3 Services to perform cleaning and tune up of HVAC at no cost.	setting date	no cost service	no	M-3 Services--AEP	setting date	M-3 services to clean, service and inventory HVAC unit at all campuses, Service paid for by AEP, no cost to District.
Pest control cost for month (Bugco, Food Service Kitchens)		\$360		BUGCO	On Going	Cost of pest control in food service areas.
Pest control cost for month (Medina pest control. Non food service areas)		\$170		Medina Pest Control	On Going	Cost of pest control services in all other areas that are not food service kitchen related.
Door sweeps performed by Mr. Noe Truan.	In Progress		no	Noe Truan	In Progress	Mr Truan goes from campus to campus and checks doors and gates to make sure all is in proper working order, repair as needed.
Paint new doors in district. Only at times when students are on a break.	In Progress	\$1,833	no	UCISD M&O	In Progress	Clean, prime and paint the new doors at various campuses that have been installed to replace damaged doors.
Cintas repairs needed to be done on fire alarms Kinchlow Gym, UHS	Quote	\$6,134	no	UCISD M&O	Quote	Repairs to evac card, replace 2 smoke detectors, 3 pull stations and 1 relay to bring back to 100% service
Start of repairs on athletic field sprinkler systems to return to working order.	in progress		no	UCISD M&O-RKW	inprogress	replacement of old sprinkler controls, wiring work and head replacment to try to return to full working order.
Walkin cooler-freezer for Dalton, Walkin cooler for UDLA.	On Hold	\$156,951	yes	On Hold	in progress	Walkin cooler to be installed at UDLA and walkin freezer and cooler at the Dalton Campus.
Rebracing of several gates to move original braces to inside fences	in progress		no	M&O UCISD	In Progress	We will be moving gate braces so they cannot be used to attempt to scale fence.
Safety and security work orders	ongoing		no	M&O UCISD	ongoing	Work orders pulled from Slidesoft program and issued to maintenance personel to make corrections to safety issues.
Start of campus sweep program	ongoing		no	M&O UCISD	ongoing	Program to send yard and Maintenance craftman to a campus to make repairs at that campus as needed till work is completed.
Ongoing test of materials for Asbestos that have not yet been tested	in progress	\$10,852	no	TASB	in progress	Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster.
Pour side walk to new kaboom play area at Batesville School	in progress	getting quote	no	Oscar Amaya	in progress	Will get new quote for original play area sidewalk and to include new sports court when completed by Kaboom