01-09-2025	1/9/2025					
Project type			Board Approval			Number of completed work orders as per campus for the month
	Column2	Column3	Column4	Column5	Column6	Column 7
Work order completed for	Month					2024
Anthon School- Uvalde Dual Language Academy	December 24					30
Batesville School	December					20
Benson-Crossroads Academy	December					25
Dalton School	December					22
Uvalde Elementary at Flores	December					36
Uvalde High School	December					43
Morales Junior High	December					34
Praxedis Mata Torres-West Garden School	December					1
UCISD Administrative Complex	December					15
Slate Creek	December					7
Athletic Fields	December					8
Honey Bowl	December					3
Open extended work orders for yardwork.	December					699.5 Hrs labor yard work- tree trimming, general cleanup of yards.
Work in Progress	Status	Cost of work	Board	Contractor	Date of work	Notes on projects in progress
			Anti			
Build expanded metal security screens-Dalton H bldg slidesoft security	Completed	\$3,894	no	M&O UCISD	completed12- 20-24	Screen to cover windows to prevent entry through broken glass and prevent outside access to inside door release.
Testing of the Vent hood Ansul fire suppression systems in Kitchens	In Progress	\$2,165	no	CINTAS	in progress	Cintas checking all fire suppression hoods in the District. Mid-year testing.
Getting a Quote from Johnson Supply for walkin cooler -freezers	in Progress	no cost	no	Johnson Supply	in progress	Getting additional quotes for walkin cooler freezers for Dalton, UDLA and Batesville to help food service get best value.
Replacement of Actuators on AHU #9 at Harvy Kinchlow Gym	in Progress	\$1,091	no	M&O UCISD	ordered	Replace 2 bad actuators that control air-temp in the east hall and classrooms of the Kinchlow Gym.
Safety and security work orders	ongoing	\$ 1,02 !	no	M&O UCISD	ongoing	Work orders pulled from Slidesoft program and issued to maintenance personel to make corrections to safety issues.
Start of campus sweep program	ongoing		no	M&O UCISD	ongoing	Program to send yard and Maintenance craftman to a campus to make repairs at that campus as needed till work is completed.
Brandt Services to make repairs to hot water loop pump seals	Called in		no			Hot water loop main pump has developed a leak at the shaft, Brandt to replace seal and return to proper working order.
Clearing of brush along the Leona river bank.	in Progress		no	M&O UCISD		Clearing of brush that has grow up long hill next to High School and Jr. High. Done as needed to keep clear line of sight.
Ongoing test of materials for Asbestos that have not yet been tested	in progress	\$1,912	no	TASB	in progress	Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster.
Allegion performing door audit to provide estimate on rekey cost.	in progress	\$0	no	Allegion	in progress	audit to be performed by Allegion over the spring break to get idea of cost for district rekey.
Remarking of parking lots and ADA parking	in progress	\$9,075	no	M&O UCISD	in progress	Remarking of ADA parking spots, pour new sidewalks to new and existing playgrounds, Upgrades to ADA entrance to UHS
Pour side walk to new kaboom play area at Batesville School	in progress	getting quote	no	Oscar Amaya	in progress	Pour new side walk from existing side walk to play area entrance to meet ADA requirements.
Dig up side of Flores north building to locate and repair water leak	Completed	\$2,590	no	M&O UCISD	Completed	Water leak repaired and waiting on new concrete access bunker to be finished to complete the project.
Build platform and walkway on the portable building at Uvalde		\$2,590		M&O UCISD		
Elementary Make cosmetic upgrades at the Honey Royal Stadium	in progress	\$3,900	no	M&O UCISD	in progress	ADA ramp to be added as soon as classroom work is caught up on and carpenter can finish the project. Has functional stairs Clean sand and paint walls ceiling and floors of restrooms, paint field sign poles and timmer poles, reside home side
Make cosmetic upgrades at the Honey Bowl Stadium	in progress	no cost as of	no	Schneider Electric	in progress 10-8-24	concession stand and paint
Getting idea of cost for new energy management. Put out RFP for Flores chiller, boiler rerplacment	in progress On hold	no cost as yet	no	Locating funding for project	2023-24	Still have engineers in and out for last several weeks looking at controls, units, electrical capacity and building envelope. Project on hold at this time. Funding.
		,				
Online auction of obsolete equipment.	Continuing	unknown	yes	PublicSurplus.com	On going	Auction will be managed and maintained permanently.
			\vdash			