

Minidoka County School District
Monthly Maintenance Report
April 20, 2020

March - 167 New Requests
269 Work in Progress
156 Complete

Apr. – 144 New Requests
298 Work in Progress
115 Complete

Maintenance Department Updates

Current Projects:

East

1. Summer Maintenance is at 40%

West

1. Summer Maintenance is at 80%
2. Hollow core and doors in bad condition replaced.



3. Preparing for Carpet to be installed.

Before



Minidoka County School District
Monthly Maintenance Report
April 20, 2020

Mt Harrison

1. Summer Maintenance is at 25%
2. The sprinkler system that has been planned for two years is finally 50% complete.



Paul

1. A Contractor has cut the sidewalk and the new entryway into the brick wall Nu Vu has installed the new doors, hardware along with an interior wall in preparation of the new entrance.



2. Summer Maintenance is at 25%

Minico

1. Custodians are performing Summer maintenance during this time of uncertainty.
2. #1 Boiler has been drained so that leaking tubes can be replaced this summer
3. Classroom wood floor refinishes 65%.
4. Other summer cleaning at about 40%

Heyburn

1. The Genetec operating system has been approved and should be installed this month.

Minidoka County School District
Monthly Maintenance Report
April 20, 2020

2. Summer Maintenance is at 25%

Acequia

1. The Genetec operating system has been approved and should be installed this month.



2. Summer Maintenance is at 40%

DSC

1. Summer Maintenance is at 60%

Rupert

1. Summer Maintenance is at 40%

June Operation Facelift Projects: Has been cancelled due to COVID-19

Work orders that have been completed:

HVAC – repairs at Heyburn and DSC boiler.

Plumbing – Toilets, sinks, drinking fountain, sprinkler system.

Electrical – Video cameras, Exterior lights, and door hardware.

Carpentry – Doors, front entry at Paul.

Grounds – Delivered supplies, starting to cut grass at all schools.

Doors & Locks – West, Minico, Paul and Heyburn

Reviewing the budget to coordinate summer maintenance and special projects.