

Project type	Month	Column3	Column4	Column5	Column6	Number of completed work orders as per campus for the month
	Column2	Column3	Column4	Column5	Column6	Column 7
Work order completed for	Month			Feb. 1-26 18 working days		2025
Anthorn School- Uvalde Dual Language Academy	February 25					19
Batesville School	February 25					15
Benson-Crossroads Academy	February 25					16
Dalton School	February 25					50
Uvalde Elementary at Flores	February 25					40
Uvalde High School (including tennis complex)	February 25					57
Morales Junior High	February 25					37
Praxedis Mata Torres-West Garden School	February 25					5
UCISD Administrative Complex	February 25					15
Slate Creek	February 25					5
Athletic Fields	February 25					13
Honey Bowl	February 25					23
Open extended work orders for yardwork.	February 25					512 hrs
Food Drive assistance	February 25					18 hrs
Work in Progress	Status	Cost of work	Board App.	Contractor	Date of work	Notes on projects in progress
M-3 Services to perform cleaning and tune up of HVAC at no cost.	setting date	no cost service	no	M-3 Services--AEP	setting date	M-3 services to clean, service and inventory HVAC unit at all campuses. Service paid for by AEP, no cost to District.
Locate leak At the Benson campus, showing up due to rise in water bill.	in progress		no	UCISD M&O	in progress	Locate and repair water leak that is not showing up at ground level. Will trace sound in water line till source is located and fixed
Pest control cost for month (Bugco, Food Service Kitchens)		\$420	no	BUGCO	Feb.	Cost of pest control in food service areas.
Pest control cost for month (Medina pest control. Non food service areas)		\$700	no	Medina Pest Control	Feb.	Cost of pest control services in all other areas that are not food service kitchen related.
Placing a salvaged air condensor unit on roof of MJH library.	in progress	\$2,294	no	UCISD M&O	in progress	placing salvage cond. unit to replace locked up unit for heating and cooling of Morales Library.
Pour concrete to replace paver stones that keep sinking.	soon to start	\$2,809	no	Oscar Amaya	soon to start	Concrete to replace sinking pavers causing an ADA violation. Location HS circle drive between north gym and auditorium.
Semiannual Fire alarm inspection (Cintas)	In progress	\$7,947	no	Cintas	Finish soon.	Required twice yearly inspection of all District fire alarm systems.
Cintas repairs needed to be done on fire alarms Kinclow Gym, UHS	Quote	\$6,134	no	UCISD M&O	Quote	Repairs to evac card, replace 2 smoke detectors, 3 pull stations and 1 relay to bring back to 100% service
Cintas repairs needed to be done on fire alarms Morales Jr High.	Quote	\$2,330	no	UCISD M&O	Quote	Trounle shoot power supply problem, smoke detector problems and pull station troubles.
Wo#73579 Build door- window screens for security of lower floor	In progress	\$1,740	no	UCISD M&O	in progress	Window and door screens to prevent entry into building through broken glass at doors outside fenced area.
Wo# 74111 Build screen covers for east building door windows	In progress	\$2,564	no	UCISD M&O	in progress	Building screens to prevent entry through door window or the large windows next to door if glass is broken out.
Start of repairs on athletic field sprinkler systems to return to working order.	in progress		no	UCISD M&O-RKW	inprogress	replacement of old sprinkler controls, wiring work and head replacment to try to return to full working order.
Getting a Quote from Johnson Supply for walkin cooler -freezers	in Progress	no cost	no	Johnson Supply	in progress	Getting additional quotes for walkin cooler freezers for Dalton,UDLA and Batesville to help food service get best value.
Rebracing of several gates to move original braces to inside fences	in progress		no	M&O UCISD	in progress	We will be moving gate braces so they cannot be used to attempt to scale fence.
Safety and security work orders	ongoing		no	M&O UCISD	ongoing	Work orders pulled from Slidesoft program and issued to maintenance personel to make corrections to safety issues.
Start of campus sweep program	ongoing		no	M&O UCISD	ongoing	Program to send yard and Maintenance craftman to a campus to make repairs at that campus as needed till work is completed.
Brandt Services to make repairs to hot water loop pump seals	Called in		no	Brandt services	Parts ordered	One pump has been recieved and installed. one still on back order.
Clearing of brush along the Leona river bank.	in Progress		no	M&O UCISD	in progress	Clearing of brush that has grow up long hill next to High School and Jr. High. Done as needed to keep clear line of sight.
Ongoing test of materials for Asbestos that have not yet been tested	in progress	\$10,852	no	TASB	in progress	Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster.
Pour side walk to new kaboom play area at Batesville School	in progress	getting quote	no	Oscar Amaya	in progress	Pour new side walk from existing side walk to play area entrance to meet ADA requirements.
Build platform and walkway on the portable building at Uvalde Elementary.	in progress	\$3,956	no	M&O UCISD	in progress	ADA ramp to be added as soon as classroom work is caught up on and carpenter can finish the project. Has functional stairs
Getting idea of cost for new energy management.	in progress	no cost as of yet	no	Schneider Electric	10-8-24	Still have engineers in and out for last several weeks looking at controls, units, electrical capacity and building envelope.
Put out RFP for Flores chiller, boiler rerplacement	On hold	no cost as yet		Locating funding for project	2023-24	Project on hold at this time. Funding.
Online auction of obsolete equipment.	Continuing	unknown	yes	PublicSurplus.com	On going	This has been taken over by Norma Campos after Jim Klaevemans left the district. Will be back up and running soon.