

02-11-2026

YEAR 2026

Project type	Month					Number of completed work orders as per campus for the month
	Column2	Column3	Column4	Column5	Column6	Column 7
Work order completed for	Month		Comp. W.O.			Year 2025
Anthon School- Uvalde Dual Language Academy			19			
Batesville School			11			
Benson-Crossroads Academy			11			
Dalton School			27			
Flores Complex			46			
Uvalde High School ( including tennis complex )			46			
Morales Junior High			39			
Praxedis Mata Torres-West Garden School			1			
UCISD Administrative Complex			13			
Slate Creek			7			
Athletic Fields			7			
Honey Bowl			3			
Open extended work orders for yardwork.			382 hrs			
Food Drive assistance			12hrs			
Legacy			4			
Year to date work orders completed			1207			
<b>Work in Progress</b>	<b>Status</b>	<b>Cost of work</b>	<b>Board App.</b>	<b>Contractor</b>	<b>Date of work</b>	<b>Notes on projects in progress</b>
Getting price for new HVAC system for the Morales original office	In Progress	?		Leinweber Service LLC	In Progress	Getting an estimate for replacement of HVAC unit at the old office of Morales Jr High.Present unit is 30 years and needs parts.
Walkthrough with first responders at all campuses	Continuing	No Cost	no	UCISD M&O Mario Rangel	continuing	Showing first responder around our campuses to familiarize them with the layouts and utilities on the grounds.
Replacement of bad fanCondenser fan motors and compressor.	in progress	Warrenty	no	Texas Air Systems	in progress	Replacing 20 condenser fan units on RTU,s at Legacy Elementary. Possible compressor for RTU 16 also
Start test Legacy School for Asbestos for the Abestos management plan	to begin	?	No	TASB	Make appt.	Will arrange to start testing of all materials in new school that are not solid wood, steel, or glass.
Getting prices together for rekey of UHS	in progress			Allegion-RG Door and Hard	in progress	Count of locks and hardware needed to rekey the High Shool Campus.
Work on several rooms at Flores south building to try to repair A/C heat	In Progress	?	No	UCISD M&O	In Progress	burned out controllers have been converted to stand alone thermostats in down stairs rooms, a few left upstairs
Schneider Electric to start Light replacement and HVAC control upgrade	in Progress	Performance	yes	Schneider Electric	In Progress	This will be to replace exsiting lighting with led for electrical savings and also to replace the aged HVAC control systems.
Getting quotes for fence painting.	in Progress		no			taking quotes for the painting of the Morales north entry fence and several gates Also for Painting of Flores fence on Getty .
Installation of key warden sysytem at campuses	in Progress	\$48,481	no	KeyWarden Systems	in Progress	Key warden install. Security box for campus keys with biometric entry door and assignment of keys and key returns.
Maint and Operations to build safetyy Screen for high school windows	completed		no	M&O UCISD	Completed.	These are to cover floor to ceiling windows on the south and east side of the high school as an added barrier.
Re key of Morales Campus almost completed	in Progress	\$87,034		Allegion-RG Door and Hard	in Progress	Completed with exception of one door lock for the Police officers office. Need SKD cylinder.
Repairs to the Honey bowl wiring of springkler system	In Progress	?	no	M&O UCISD	starting	Zone 1 at the Honeybowl no longer functions. Need to rewire the visitors side zones to repair this problem. After football.
Check on the status of punchlist items not done at Legacy School	In Progress	?	no	UCISD M&O	in Progress	Check on list of items at the Legacy Campus that were not finished or done to satisfaction before warrenty period runs out.
Check on the status of punch list items in the vestibules at campuses	In Progress	?	no	UCISD M&O	In Progress	Check on a list of items not finished in the vestibule project or not up to standards before the warrenty period runs out.
Alphanumeric identification of campus buildings- doors-gates-windows	in progress		no	M&O UCISD	in progress	Identify all building- doors-gates-windows on all campuses (phase 1) building ID.
Look into price to rekey the llegacy School due to lost keyring.	in progress	?	no	UCISD M&O	in Progress	Getting prices on cost to rekey the Legacy campus due to a lost set of keys. Starting with the outer doors and gates.
WO# 73701 and 73793, secure electrical panels and disconnect boxes	in progress	\$9,786	no	M&O UCISD	in progress	Secure all electrical boxes and panels with same keyed locks district wide as per Slidesoft safety stated (one campus at a time)
M-3 Services to perform cleaning and tune up of HVAC at no cost.	setting date	no cost service	no	M-3 Services--AEP	setting date	M-3 services to clean, service and inventory HVAC unit at all campuses, Service paid for by AEP, no cost to District.
Pest control cost for month ( Bugco, Food Service Kitchens)		\$0		BUGCO	On Going	Cost of pest control in food service areas.
Pest control cost for month (Medina pest control. Non food service areas)		\$170	no	Medina Pest Control	On Going	Cost of pest control services in all other areas that are not food service kitchen related.
Door sweeps performed by Mr. Noe Truan.	In Progress		no	Noe Truan	In Progress	Mr Truan goes from campus to campus and checks doors and gates to make sure all is in proper working order, repair as needed.
Paint new doors in district. Only at times when students are on a break.	In Progress	\$1,833	no	UCISD M&O	In Progress	Clean, prime and paint the new doors at various campuses that have been installed to replace damaged doors.
Cintas repairs needed to be done on fire alarms Kinchlow Gym, UHS	Quote	\$6,134	no	UCISD M&O	Quote	Repairs to evac card, replace 2 smoke detectors, 3 pull stations and 1 relay to bring back to 100% service
Start of repairs on athletic field sprinkler systems to return to working order.	in progress		no	UCISDM&O	inprogress	replacement of old sprinkler controls, wiring work and head replacment to try to return to full working order.
Walkin cooler-freezer for Dalton, Walkin cooler for UDLA.	On Hold	\$156,951	yes	On Hold	in progress	Walkin cooler to be installed at UDLA and walkin freezer and cooler at the Dalton Campus.
Safety and security work orders	ongoing		no	M&O UCISD	ongoing	Work orders pulled from Slidesoft program and issued to maintenance personel to make corrections to safety issues.
Start of campus sweep program	ongoing		no	M&O UCISD	ongoing	Program to send yard and Maintenance craftman to a campus to make repairs at that campus as needed till work is completed.
Ongoing test of materials for Asbestos that have not yet been tested	in progress	\$0	no	TASB	in progress	Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster.