

Ongoing projects for SISD, and a look at some of the other Maintenance related work.

1. CIP projects:
 - A. Kassan covered play area had AP&T power going through our location for footers. This has been moved by AP&T and footing and foundation work will follow with better weather.
 - B. Bus barn is 100% done. Final payment out paperwork being completed.
 - C. Thorne Bay play area all materials on site and contractor is currently working on this and at about 90%. New upper play is done we still have some borders on the lower area and additional chips to add and this project will be completed.
 - D. Hollis design is on schedule. We are working to add our Commissioning portion of design to this meeting but that will be determined by responses from perspective contractors.
2. I have worked with AP&T and am going over the changes on a few of our sites from commercial A to commercial B rates and it does not seem it will be as drastic a cost as first thought and will even low cost in some of the higher use sites.
3. VEEP I am doing what I can to push through as much of this as I can before the deadline. I have notice out to three companies for bids and the ones I receive back will be up for approval during this board meeting.
4. Working with Forest Service to see about more partnership projects with them this summer.
5. Replacement of boiler in Kasaan design work is done and as soon as I can start on RFP for that project we will move forward to solicit bids.

Respectfully,

Branzon Anania