# **REPORT TO THE BOARD OF TRUSTEES**

# ON

# THE STATUS OF SCHOOL CONSTRUCTION

September 1, 2008

## **Project:**

Report No. 341

- 1.
- ECISD Bond Program. Miscellaneous Construction Projects. 2.

## 1. ECISD Bond Program

### Project #1:

#### **Alternative Education Center**

Norris Witherspoon Architects
Improve Efficiency of Portable Building Layout
Administration Expansion
Classroom Additions
Architect Contract Signed
Scheduled to Bid September 11, 2008

Project #2:

## Austin Elementary

Consultant/Architect: Contractor: Project Scope:

**Project Status:** 

**Project Status:** 

Johnson Seefeldt Architects N C Sturgeon LLP New Classroom Multipurpose Play Gym Kitchen Expansion New Library Contract Signed (\$2,940,953) Final Project Cost: \$3,363,366

## Project #3:

## Blackshear Elementary Phase I

Consultant/Architect: Contractor: Project Scope - Phase 1: Hunter Corral Associates Lee George Construction, Inc. Classroom Additions New Kitchen/Cafeteria New Library Interior Renovations Infrastructure Renovations Contract Signed (\$3,714,682) Project Complete

#### Project #4:

# Blackshear/Carver/Milam Elementary Phase II

Consultant/Architect: Hunter Corral Associates Lee George Construction, Inc. Contractor: Project Scope - Phase II: Blackshear Elementary and Carver EEC Interior Renovations Infrastructure Renovation Window and Door Replacement Carver Complete Infrastructure Renovations **Building Code Upgrades Miscellaneous Interior Renovations** Door and Window Replacement Milam Elementary New Campus

Project Status: Final Project Cost Blackshear Phase I & II/Carver/Milam Elementary: \$14,674,936

#### Project #5:

#### **Blanton Elementary**

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Infrastructure Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
Project Status:	Contract Signed (\$1,336,599)
-	Construction 10% Complete

## Project #6:

Consultant/Architect: Contractor: Project Scope:

### Bowie Junior High Phase I

Johnson Seefeldt Architects
Campbell Construction Company
Kitchen/Cafeteria Renovations and Expansion
New Athletic Gymnasium
Miscellaneous Interior Renovations
Infrastructure Renovations
Contract Signed (\$2,616,281)
Project Complete

#### Project #7:

#### Bowie Junior High Phase II

Consultant/Architect: Contractor: Project Scope:

**Project Status:** 

**Project Status:** 

Johnson Seefeldt Architects Mid-Tex of Midland, Inc. New Library Classrooms New Entrance Administration Office Contract Signed (\$2,334,000) Project Complete

## Project #8:

## **Bowie Junior High Phase III**

Consultant/Architect:Johnson Seefeldt ArchitectsContractor:N C Sturgeon LLPProject Scope:Purchase of Existing LDS ChurchFine Arts Additions to RenovationsSite WorkProject Status:Contract Signed (\$983,026)Final Project Cost Phase I, II & III: \$8,302,544

## Project #9:

## **Burleson Elementary**

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$3,298,179)
	Final Project Cost: \$3,930,916
	Includes Insurance Change Order

## *Project #10:*

## **Burnet Elementary**

Johnson Seefeldt Architects
N C Sturgeon LLP
Kitchen/Cafeteria Addition and Renovations
Administration Renovations
Infrastructure Renovations
Building Code Upgrades
Classroom Additions
New Multipurpose Facility
Contract Signed (\$2,470,263)
Final Project Cost: \$2,930,415

## Project #11:

## **Cameron Elementary**

	Cumeron Elementary
Consultant/Architect:	Norris Witherspoon Associates
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,371,175)
	Final Project Cost: \$2,703,377

## **Project #12:**

## Cavazos Elementary

Consultant/Architect: Contractor: Project Scope: Project Status:

Norris Witherspoon Associates
Lee George Construction, Inc.
Eight New Classroom Units
Contract Signed (\$642,000)
Final Project Cost: \$771,172

#### *Project #13:*

#### **Dowling Elementary**

Consultant/Architect:	Norris Witherspoon Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,573,358)
	Final Project Cost: \$3,227,823

## Project #14:

#### Murry Fly Elementary

Consultant/Architect: Project Scope:

chitect: Norris Witherspoon Architects Scope: Infrastructure Renovations New Library Building Code Upgrades Miscellaneous Interior Renovations Cafeteria/Kitchen Renovations Administration Renovation Gas Line Extension Status: Architect Contract Signed Scheduled to Bid September 11, 2008

Project #15:

## Gale Pond Alamo Elementary

Consultant/Architect:Johnson Seefeldt ArchitectsContractor:J.C. Roberts Construction Co., Inc.Project Scope:Infrastructure (Mechanical, Plumbing, Electrical System) Renovations<br/>New Multipurpose Facility (Play Gym)<br/>Miscellaneous Interior Renovations<br/>Classroom Additions<br/>Cafeteria/Kitchen Renovations and ExpansionStatus:Contract Signed (\$1,882,614)<br/>Final Project Cost: \$2,267,947

#### Project #16:

## Goliad Elementary

	•
Consultant/Architect:	Norris Witherspoon Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
<b>Project Status:</b>	Contract Signed (\$2,336,231)
-	Final Project Cost: \$2,543,611

#### Page 6 of 11

#### **Project #17:**

#### **Gonzales Elementary**

Consultant/Architect: Johnson Seefeldt Architects N C Sturgeon LLP Contractor: Improve Efficiency of Portable Building Layout **Project Scope:** Administration Expansion **Project Status:** Contract Signed (\$1,416,572) Final Project Cost: \$1,619,966

#### Project #18:

#### Hays Elementary

Consultant/Architect: Contractor: **Project Scope:** 

Johnson Seefeldt Architects Mid-Tex of Midland, Inc. Multi-Purpose Gymnasium New Administration **Existing Classroom Renovation Existing Infrastructure Renovation** New Kitchen Addition (2) New Classrooms **Project Status:** Contract Signed (\$2,303,990) Final Project Cost: \$2,734,700

Project #19: Consultant/Architect: Contractor: **Project Scope:** 

#### Ireland Elementary

Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Renovation** Cafeteria Infrastructure Renovations **Building Code Upgrades** Miscellaneous Interior Renovations Contract Signed (\$3,198,868) Construction 35% Complete

**Project Status:** 

#### Project #20:

### Johnson Elementary

**Classroom Addition** 

Johnson Seefeldt Architects Cooper Construction Co., L.P.

Contract Signed (\$445,534) Construction 10% Complete

Consultant/Architect: Contractor: **Project Scope: Project Status:** 

#### Project #21:

## Jordan Elementary

Consultant/Architect: Contractor: Project Scope: **Project Status:** 

Johnson Seefeldt Architects Cooper Construction Co., L.P. **Classroom Addition** Architect Contract Signed Working on Construction Schedule Construction 5% Complete

#### Project #22:

#### New Lamar Early Education Center

Consultant/Architect:Hunter Corral AssociatesContractor:Cooper Construction Co., L.P.Project Scope:New 50,000 square foot - Early Education Center, New Campus<br/>Located on the Site of Lamar EECProject Status:Contract Signed (\$4,421,740)<br/>Final Project Cost: \$5,253,214

#### Project #23:

#### Noel Elementary

Consultant/Architect: Contractor: Project Scope:

Norris Witherspoon Associates N C Sturgeon LLP New Library Interior Renovations – New Classrooms Administration Renovations and Expansions Miscellaneous Interior Renovations Contract signed (\$620,913) Final Project Cost: \$789,852

Project #24:

## Odessa High School Phase I

Consultant/Architect: Contractor: Project Scope:

## Johnson Seefeldt Architects J.C. Roberts Construction Co., Inc. Fine Arts Expansion Shop Space Ancillary Space Contract Signed (\$1,424,677) Project Complete

Project Status:

**Project Status:** 

## Project #25:

## Odessa High School Phase II

Consultant/Architect: Contractor: Project Scope:

**Project Status:** 

Johnson Seefeldt Architects Cooper Construction Co., L.P. Cafeteria Kitchen Classrooms Infrastructure Renovations Contract Signed (\$5,149,500) Final Project Cost Phase I & II: \$8,850,457

#### *Project #26:*

#### **Pease Elementary**

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	Cooper Construction Co., L.P.
Project Scope:	Classroom Addition
	Cafeteria
	Infrastructure Renovations
	Administration Renovations
	Building Code Upgrades
	Miscellaneous Interior Renovations
	New Multipurpose Facility – (Play Gym)
Project Status:	Contract Signed (\$3,805,371)
	Construction 45% Complete

#### *Project #27:*

#### Permian High School Phase I

Consultant/Architect: Contractor: **Project Scope:** 

Hunter Corral Associates Cooper Construction Co., L.P. **Classroom Addition** Infrastructure Renovations Ancillary Space Final Phase Contract Negotiated at (\$10,400,000) **Project Status:** Construction 99% Complete

## Project #28:

## **Reagan Elementary**

Consultant/Architect: Hunter Corral Associates Contractor: Cooper Construction Co., L.P. **Classroom Additions Project Scope:** Kitchen/Cafeteria Renovations **Interior Renovations** Infrastructure Renovations Miscellaneous Interior Renovations New Multipurpose Facility (Play Gym) **Project Status:** Contract Signed (\$2,237,700) Final Project Cost: \$2,885,879

## Project #29:

## **Ross Elementary**

Consultant/Architect: Contractor: **Project Scope: Project Status:** 

Johnson Seefeldt Architects J.C. Roberts Construction Co., Inc. Improve Efficiency of Portable Building Layout Administration Expansion Contract Signed (\$2,376,700) Final Project Cost: \$2,471,981

### Project #30:

Consultant/Architect: Contractor: **Project Scope:** 

### Sam Houston Elementary

Johnson Seefeldt Architects N C Sturgeon LLP Kitchen/Cafeteria Addition and Renovations Administration Renovations Infrastructure Renovations **Building Code Upgrades Classroom Additions** New Multipurpose Facility **Project Status:** Contract Signed (\$2,473,237) Final Project Cost: \$3,122,522

## Project #31:

## San Jacinto Elementary

Johnson Seefeldt Architects Consultant/Architect: Contractor: Cooper Construction Co., L.P. **Classroom Addition Project Scope:** Cafeteria Infrastructure Renovations Administration Renovations and Expansions **Building Code Upgrades Miscellaneous Interior Renovations** New Multipurpose Facility (Play Gym) Contract Signed (\$3,931,170)

**Project Status:** 

## Project #32:

## Travis Elementary

Construction 35% Complete

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	N C Sturgeon LLP
Project Scope:	Kitchen/Cafeteria Addition and Renovations
	Administration Renovations
	Infrastructure Renovations
	Building Code Upgrades
	Classroom Additions
	New Multipurpose Facility
Project Status:	Contract Signed (\$2,753,368)
	Final Project Cost: \$3,241,144

## Project #33:

## Zavala Elementary

Consultant/Architect:	Norris Witherspoon Associates
Project Scope:	Kitchen/Cafeteria Addition and Renovations
<b>J</b> 1	Exterior Corridors
	Infrastructure Renovations
	Building Code Upgrades
	New Multipurpose Facility
	Miscellaneous Interior Renovations
Project Status:	Architect Contract Signed
	Scheduled to Bid September 11, 2008

## 2. <u>Miscellaneous Construction Projects</u>

## > ADA Ratliff Stadium

Consultant/Architect:	Johnson Seefeldt Architects
Contractor:	J.C. Roberts Construction Co., Inc.
Project Scope:	Complete ADA Renovation
Project Status:	Architect Contract Signed
	Contract Signed (\$2,296,000)
	Construction 70% Complete

## Burnet Built Up Roofing Replacement

Consultant/Architect:	Norris Associates
Project Scope:	Roofing Replacement
Project Status:	Architect Contract Signed
	Schematic Design Phase

## Career Center Computer Lab Renovation

Consultant/Architect:	Travis Durham Architect
Contractor:	Midland Construction Co.
Project Scope:	Computer Lab Renovation
Project Status:	Contract Signed (\$264,000)
-	Construction 100% Complete

## > Crockett JHS Kitchen Renovation

Johnson Seefeldt Architects
Kitchen Renovation
Architect Contract Signed
Scheduled to bid September 5, 2008
Scheduled for Board Approval September 16, 2008

## > Dowling Elementary Entrance Renovation

Consultant/Architect:	Travis Durham Architect
Contractor:	Olano Construction
Project Scope:	<b>Beautification Project</b>
<b>Project Status:</b>	Architect Contract Signed

## > Gale Pond Alamo Built Up Roofing Replacement

Consultant/Architect:	Norris Associates
Project Scope:	Roofing Replacement
Project Status:	Architect Contract Signed
	Schematic Design Phase

## Gonzales Roofing Replacement Project

Consultant/Architect:	Norris Associates
Contractor:	Bostick Roofing
Project Scope:	Replacement of Roof
Project Status:	Architect Contract Signed
	Construction 99% Complete

## > Hays Elementary Entrance Renovation

Consultant/Architect:	Travis Durham Architect
Contractor:	Olano Construction
Project Scope:	Beautification Project
Project Status:	Architect Contract Signed
	Construction 80% Complete

## > Murry Fly Roofing Replacement Project

	0
Consultant/Architect:	Norris Associates
Contractor:	Lydick-Hooks Roofing Co. of Midland, Inc.
Project Scope:	Replacement of Roof
Project Status:	Architect Contract Signed

## > OHS Elevator Replacement Project

Contractor:	Otis Electric
Project Status:	Construction Complete

## > OHS Field House Drapes Replacement Project

Contractor:	Norcostco Theatrical Equipment
Project Status:	Replacement of Drapes Scheduled to Start October, 2008

## > Ross Elementary Entrance Renovation

Consultant/Architect:	Travis Durham Architect
Contractor:	Campbell Construction Company
Project Scope:	Beautification Project
Project Status:	Architect Contract Signed