

Building Construction Fund Projects as of 8/31/2024

	A	B	C	D	E	A-C-D-E	
Project	Project Budget	Vendor Bid Amount +/- Change Orders	Vendor Contract Expenses to Date	Wold/Loeffler Fees to Date	Other Expenses Less Rebates to Date	Remaining Funds	Status
High School Roof Replacement	4,645,800	2,944,318	2,944,318	294,530	11,568	1,395,384	Complete
High School & Pinecrest Chillers	1,182,000	753,551	753,551	74,842	(34,273)	387,879	Complete
Multi-Site Exterior Lighting	468,500	246,483	246,483	30,569	(26,321)	217,770	Complete
High School & McAuliffe Parking Lot	1,516,540	1,084,851	1,084,851	116,970	22,836	291,883	Complete
High School Track Resurfacing	360,000	286,864	286,864	23,219	3,323	46,593	Complete
High School BAS Replacement	1,951,100	606,642	606,642	123,429	28,570	1,192,459	Complete
Pinecrest Partial Roof Replacement	373,000	289,800	289,800	23,757	248	59,194	Complete
McNamara Stadium Improvements	3,370,000	2,688,639	2,688,639	216,215	286,531	178,615	Complete
Pinecrest Deferred Maintenance	968,000	602,279	602,279	62,183	248	303,290	Complete
Early Childhood Improvements (High School)	445,000	275,513	275,513	28,362	1,414	139,711	Complete
District Wide Camera Project	382,000	192,975	192,975	24,421	22,175	142,429	Complete
Tilden Deferred Maintenance & Roof	828,746	691,944	691,944	49,803	29,121	57,878	Complete
Board Room Renovations	93,359	-	-	-	63,193	30,166	Complete
High School Athletic Field Parking Lot	506,000	426,038	426,038	27,646	20,549	31,766	Complete
Pinecrest Exterior Emergency Lighting	10,000	-	-	-	4,780	5,220	Complete
High School Tennis Court Replacement	542,000	495,345	495,345	34,683	34,647	(22,674)	Complete
Kennedy & McAuliffe Partial Roof Replacement	533,200	405,900	405,900	33,978	3,154	90,168	Complete
High School Lecture Hall	140,000	-	-	-	139,530	470	Complete
Replace Middle School Softball & Baseball Backstops	160,000	-	-	-	84,647	75,353	Complete
Miscellaneous Deferred Maintenance Projects <\$100,000	367,100	-	-	-	135,856	231,244	Complete
High School Baseball Drainage	200,000	-	-	-	61,770	138,230	Complete
Tilden Asbestos	18,400	-	-	-	-	18,400	Complete
Miscellaneous Deferred Maintenance Projects <\$100,000	27,800	-	-	-	9,005	18,795	Complete
Middle School Improvements	23,814,024	22,189,111	22,189,111	1,385,892	251,768	(12,747)	Complete
High School Retaining Wall	50,000	-	-	339	47,500	2,161	Complete
Middle School Privacy Improvements	324,300	263,071	263,071	15,522	1,261	44,446	Complete
High School Parking Lot Improvement - Phase 3	324,760	138,208	138,208	6,340	7,100	173,112	Complete
High School Lighting (split from HS Deferred Maintenance)	119,939	128,822	128,822	2,555	(11,439)	0	Complete
District Office Renovations	278,000	164,723	164,723	19,169	98,904	(4,796)	Complete
Middle School Storage Building	452,500	418,363	418,363	15,275	19,518	(657)	Complete
ALC Renovation	1,421,640	1,169,674	1,165,674	120,806	116,940	18,220	Complete
McAuliffe Deferred Maintenance & Water Coolers	336,731	288,842	288,842	12,216	42,869	(7,197)	Complete
Middle School Track	404,750	341,273	341,273	40,196	17,334	5,947	Complete
Monument Signs	357,000	326,472	326,472	14,029	8,609	7,890	Complete
Board Room Renovations - Phase II	6,641	-	-	-	5,845	796	Complete
Water Coolers (Tilden & Middle School)	182,000	142,500	142,500	11,559	198	27,743	Complete
HHS Privacy Improvements	1,013,063	876,007	876,007	127,025	6,880	3,150	Complete
Middle School Partial Roof Replacement	717,200	747,255	747,255	45,778	6,376	(82,210)	Complete
Gymnastics	50,000	-	-	-	21,913	28,087	Complete
Tilden Preschool Classroom	90,000	60,660	60,660	5,877	678	22,785	Complete
Door & Glass Improvements Phase I	67,262	31,450	31,450	-	35,812	(0)	Complete
Safety & Security Improvements-Phase I	33,245	33,245	33,245	-	-	-	Complete
Middle School Media Center	160,000	-	-	-	92,157	67,843	Complete
Replace High School Carpet (Phase I&II)	537,629	376,700	376,700	43,234	117,695	0	Complete
High School Fire Alarm/Alert System Replacement	410,000	362,552	362,552	27,735	135	19,579	Complete
District Wide Fire Alarm/Alert System Replacement	205,000	161,250	161,250	23,110	1,864	18,775	Complete
Kennedy Deferred Maintenance	662,576	599,554	599,554	19,106	6,951	36,965	Complete
Nature Preserve Gravel Parking Lot & Monument Sign	9,100	-	-	-	9,100	-	Complete
High School Student Entrance Bollards	5,000	-	-	-	5,000	-	Complete
Technology Improvements	2,529,625	-	-	-	2,529,625	-	Complete
Contingency	2,007,858	-	-	-	-	2,007,858	Contingency
Reallocations from/to projects	(9,731,222)	-	-	-	-	(9,731,222)	Reallocation
Interest Earnings	-	-	-	-	-	2,600,928	Interest Earnings
Subtotal	45,927,166	40,810,874	40,806,874	3,100,370	4,343,166	277,684	

Remaining funds from complete projects are available for excess costs on other identified projects or reallocation for new projects.

	A	B	C	D	E	A-C-D-E	
Door & Glass Improvements (Middle School split w/LTFM)	432,738	359,278	187,921	33,445		211,373	In Process
Replace High School Carpet (Phase III)	74,471					74,471	In Process
Safety & Security Improvements	576,468	424,152	396,384	67,707	16,847	95,530	In Process
Interior Locks Allowance-Door Hardware Upgrades	420,000	353,853	240,155	34,526	2,026	143,293	In Process
High School Deferred Maintenance (Storefront/Shower Valves)	236,461	216,158	63,152	36,172	242	136,895	In Process
Grounds/Site Improvements	500,000	498,600	369,504	31,353	-	99,143	In Process
Middle School Pod Redesign	235,000	-	-	-	55,710	179,290	In Process
High School TuckPoint (split from HS Deferred Maintenance)	265,000	230,865	175,444	-	284	89,272	In Process
Subtotal	2,740,138	2,082,906	1,432,560	203,202	75,109	1,029,267	

Remaining funds from in process projects are not available for excess costs on other identified projects or reallocation for new projects.

	A	B	C	D	E	A-B-D-E	
	-	-	-	-	-	-	In Design
Subtotal	-	-	-	-	-	-	

Remaining funds from in design projects are not available for excess costs on other identified projects or reallocation for new projects.

Other District Projects	A	B	C	D	E	A-B-E	
Radio Replacement	100,000	-	-	-	-	100,000	Not Completed
Flexible Learning Furniture	600,000	-	-	-	547,987	52,013	Not Completed
Subtotal	700,000	-	-	-	547,987	152,013	

Remaining funds from not completed projects are not available for excess costs on other identified projects or reallocation for new projects.

Total	49,367,304	42,893,780	42,239,434	3,303,572	4,966,262	1,458,964	
--------------	-------------------	-------------------	-------------------	------------------	------------------	------------------	--

Complete and In Process (does not include contingency)

52,569,367

Project Total

49,367,304

%

106%

Transfers from/(to) Contingency:

\$445,000 Early Childhood Improvements (High School)
 \$ 87,000 High School Athletic Field Parking Lot
 \$ 44,300 High School Retaining Wall
 \$113,024 Middle School Bathrooms near Auditorium
 \$300,000 Technology
 \$244,500 Water Coolers (\$50,000 Tilden, \$62,500 McAuliffe, \$132,000 Middle School)
 \$746,250 High School Privacy Improvements (Athletic Locker Rooms)
 \$160,476 Kennedy Deferred Maintenance
 \$167,131 McAuliffe Deferred Maintenance
 \$290,000 Middle School Storage Building
 \$542,000 High School Tennis Court Replacement
 \$330,000 District Office Renovations
 \$100,000 Board Room Renovations
 \$85,000 Entrance Security Improvements
 \$503,750 Additional to HHS Privacy Improvements (Bathrooms)
 \$362,500 Middle School Privacy Improvements
 \$140,000 High School Lecture Hall
 \$200,000 HHS Baseball Field Drainage
 \$493,750 Middle School Track Replacement
 \$856,563 HS Team Locker Privacy Improvements
 \$1,421,640 ALC Renovation
 \$397,500 Transferred from HHS Privacy Improvements to Middle School Storage Building
 \$160,100 Additional to Middle School Improvements
 (\$38,200) from Middle School Privacy Improvements
 (\$600,000) from High School Privacy Improvements
 (\$50,000) from High School Carpet
 \$86,000 Additional to Kennedy Deferred Maintenance
 \$400,000 Technology
 \$200,000 Monument Signs
 \$500,000 Grounds/Site Improvements

\$300,000 Additional to Safety & Security Improvements
 \$202,000 Additional to Monument Signs
 (\$52,000) from District Office Renovation
 (\$96,000) from HS Privacy
 (\$89,000) from MS Track
 (\$235,000) from Storage Building
 (\$160,000) from DW Fire Alarm/Alert System
 (\$25,000) from HS Fire Alarm/Alert System
 \$324,713 Safety & Security Improvements
 \$120,000 Interior Locks Allowance (Middle School add)
 \$629,625 Technology
 \$ 50,000 Gymnastics
 \$160,000 Middle School Media Center
 \$ 90,000 Tilden Preschool Classroom
 \$ 5,000 High School Student Entrance Bollards
 \$ 50,000 Nature Preserve Gravel Parking Lot
 \$ 17,000 High School Shower Valves
 \$235,000 Middle School Pod Redesign
 (\$85,900) from Nature Preserve Parking Lot & Monument Sign