07-09-2025	7/9/2025					
Project type	Month					Number of completed work orders as per campus for the month
	Column2	Column3	Column4	Column5	Column6	Column 7
Work order completed for	Month	Columns	Columna	Columns	Columno	2025
Anthon School- Uvalde Dual Language Academy	June 25					15
Batesville School	June 25					8
Benson-Crossroads Academy	June 25					39
Dalton School	June 25					26
Uvalde Elementary at Flores	June 25					22
Uvalde High School (including tennis complex)	June 25					42
Morales Junior High	June 25					59
Praxedis Mata Torres-West Garden School	June 25					4
UCISD Administrative Complex	June 25					19
Slate Creek	June 25					4
Athletic Fields	June 25					7
Honey Bowl	June 25					5
Open extended work orders for yardwork.	June 25					581.5 hrs labor
Food Drive assistance	June 25					0
Work in Progress	Status	Cost of work	Board App.	Contractor	Date of work	Notes on projects in progress
Prepare area in Batesville for New Kaboom sports court.	in progress	\$4,211		M&O, Bloodhound, Farmers Environmental	in progress	Bloodhound performed GPR sweep, Farmers Envronmental to do soil testing, M&O did site prep for concrete forms
Start of the yearly gasline testing for all UCISD properties.	soon to start	?		O.V. Casey Plumbing	soon to start	Pressurize all gas lines in the district and have city inspect the test as we are required to do yearly.
Prep for walkincooler and freezer at Dalton and walkin cooler ar UDLA	in progress	\$15,481	no	UCISD M&O	in progress	Prep and pour 2 concrete slabs for coolers to sit on, move an A/C unit and run electrical to area with j box.
Leak at Morales fire plug backflow preventer.	Called in	?	no	Western States Fire	Called in	Western States to make repair to the backflow preventer at Moraled Jr High on Second Street that serves the south fire plug .
Fire suppresion leak in the UHS Auditorium.	Called in	?	no	Western States Fire	Called in	A water delivery line for sprinkler system developedd leak and Wester States Fire called to make reapirs. East side stage area.
Chiller off on a 255 alarm at the Uvalde High School	Called in	?	no	Brant Services	Called in	North chiller off on 255 alarm and Brandt services asked to come to make repairs and return to service.
Called in Brandt Services to make repairs to the Flores chiller	Complete	Not billed yet	no	Brandt Services	Complete	Flores chiller down and unable to determine cause, Brandt Services call in to troubleshoot and return to service.
Boiler service needed at the High School campus	on hold	?	no	M&O UCISD	on hold	M&O will check this unit first. Believe problem to be a fresh air intake problem I can fix, if not Brandt Services will be called.
Boiler service needed at the Flores campus.	on hold	?	no	Brandt Services	on hold	Brandt services to be called to do services to Flores boiler to return it to working order, unit failed just after winter months.
Relabeling of buildings at Dalton to meet state requirements	in progress		no	M&O UCISD	in progress	Phase 1 started. Alpha ID of buildings and gate numbering. Gate signs ordered and large stencils on hand .
WO# 73701 and 73793, secure electrical panels and disconnect boxes	in progress	\$9,786	no	M&O UCISD	in progress	Secure all electrical boxes and panels with same keyed locks district wide as per Slidesoft safety stated (one campus at a time)
Rekey of the Dalton campus	in progress	Grant	no	Allegion	in progress	Changing of all key cores, and keys for the entire campus.
Lienweber service to do work on the two Daikin splits	Called in	\$2,230	no	Lienweber Service Co.	called in	The two mini split units to be serviced by Lienweber Services, waiting for parts to be delivered.
work orders 74957,74958,75185,75321 Safety Screens	in progress	\$4,064	no	M&O UCISD	Finishing	Fabrication of screens to cover window and doors windows that are outside fenced in areas to prevent forced entry through
M-3 Services to perform cleaning and tune up of HVAC at no cost.	setting date	no cost service	no	M-3 ServicesAEP	setting date	M-3 services to clean, service and inventory HVAC unit at all campuses, Service paid for by AEP, no cost to District.
Pest control cost for month ( Bugco, Food Service Kitchens)	ootting date	\$420		BUGCO	On Going	Cost of pest control in food service areas.
Pest control cost for month (Medina pest control. Non food service		\$300		Medina Pest Control	On Going	Cost of pest control services in all other areas that are not food service kitchen related.
Door sweeps performed by Mr. Noe Truan.	In Progress		no	Noe Truan	In Progress	Mr Truan goes from campus to campus and checks doors and gates to make sure all is in proper working order, repair as
Paint new doors in district. Only at times when students are on a break.	In Progress	\$1,833	no	UCISD M&O	In Progress	Clean, prime and paint the new doors at various campuses that have been installed to replace damaged doors.
Cintas repairs needed to be done on fire alarms Kinchlow Gym, UHS	Quote	\$6,134		UCISD M&O	Quote	Repairs to evac card, replace 2 smoke detectors, 3 pull stations and 1 relay to bring back to 100% service
Start of repairs on athletic field sprinkler systems to return to working		φ0,134	no			replacement of old sprinkler controls, wiring work and head replacment to try to return to full working order.
order Walkin geglen fragmen fan Delten, Walkin geglen fan LIDLA	in progress	¢150 051	no	UCISD M&O-RKW	inprogress	
Walkin cooler-freezer for Dalton, Walkin cooler for UDLA.	in Progress	\$156,951	yes	FIrst Class Rest. Services	in progress	Walkin cooler to be installed at UDLA and walkin freezer and cooler at the Dalton Campus.
Rebracing of several gates to move original braces to inside fences	in progress		no	M&O UCISD	in progress	We will be moving gate braces so they cannot be used to attemp to scale fence.
Safety and security work orders	ongoing		no	M&O UCISD	ongoing	Work orders pulled from Slidesoft program and issued to maintenance personel to make corrections to safety issues.
Start of campus sweep program	ongoing		no	M&O UCISD	ongoing	Program to send yard and Maintenance craftman to a campus to make repairs at that campus as needed till work is completed.
Ongoing test of materials for Asbestos that have not yet been tested	in progress	\$10,852	no	TASB	in progress	Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster.
Pour side walk to new kaboom play area at Batesville School	in progress	getting quote no cost as of	no	Oscar Amaya	in progress	Will get new quote for original play area sidewalk and to include new sports court when completed by Kaboom
Getting idea of cost for new energy management.	in progress	vet	no	Schneider Electric	10-8-24	Still have engineers in and out for last several weeks looking at controls, units, electrical capacity and building envelope.
Put out RFP for Flores chiller, boiler rerplacment	On hold	no cost as yet		Locating funding for project	2023-24	Project on hold at this time. Funding.