Building Construction Fund Projects as of 9/30/2025

	Α	В	С	D	E	A-C-D-E	
					Other Expenses		
		Vendor Bid Amount +/-	Vendor Contract	Wold/Loeffler Fees	Less Rebates to		
Project	Project Budget	Change Orders	Expenses to Date	to Date	Date	Remaining Funds	Status
High School Roof Replacement	4,645,800	2,944,318	2,944,318	294,530	11,568	1,395,384	Complete
High School & Pinecrest Chillers	1,182,000	753,551	753,551	74,842	(34,273)		Complete
Multi-Site Exterior Lighting	468,500	246,483	246,483	30,569	(26,321)		Complete
High School & McAuliffe Parking Lot	1,516,540	1,084,851	1,084,851	116,970	22,836	291,883	Complete
High School Track Resurfacing	360,000	286,864	286,864	23,219	3,323	46,593	Complete
High School BAS Replacement	1,951,100	606,642	606,642	123,429	28,570	1,192,459	
Pinecrest Partial Roof Replacement	373,000	289,800	289,800	23,757	248		Complete
McNamara Stadium Improvements	3,370,000	2,688,639	2,688,639	216,215	286,531		Complete
Pinecrest Deferred Maintenance	968,000	602,279	602,279	62,183	248		Complete
Early Childhood Improvements (High School)	445,000	275,513	275,513	28,362	1,414		Complete
District Wide Camera Project	382,000	192,975	192,975	24,421	22,175		Complete
Tilden Deferred Maintenance & Roof	828,746	691,944	691,944	49,803	29,121		Complete
Board Room Renovations	93,359	-	-	-	63,193		Complete
High School Athletic Field Parking Lot	506,000	426,038	426,038	27,646	20,549		Complete
Pinecrest Exterior Emergency Lighting	10,000	-	-	-	4,780		Complete
High School Tennis Court Replacement	542,000	495,345	495,345	34,683	34,647		Complete
Kennedy & McAuliffe Partial Roof Replacement	533,200	405,900	405,900	33,978	3,154		Complete
High School Lecture Hall	140,000	-	-	-	139,530		Complete
Replace Middle School Softball & Baseball Backstops	160,000	-	-	-	84,647		Complete
Miscellaneous Deferred Maintenance Projects <\$100,000	367,100	•	-	-	135,856		Complete
High School Baseball Drainage	200,000	•	-	-	61,770	138,230	Complete
Tilden Asbestos	18,400	•	-	-	-		Complete
Miscellaneous Deferred Maintenance Projects <\$100,000	27,800	-	-	-	9,005		Complete
Middle School Improvements	23,814,024	22,189,111	22,189,111	1,385,892	251,768		Complete
High School Retaining Wall	50,000	•	-	339	47,500		Complete
Middle School Privacy Improvements	324,300	263,071	263,071	15,522	1,261		Complete
High School Parking Lot Improvement - Phase 3	324,760	138,208	138,208	6,340	7,100		Complete
High School Lighting (split from HS Deferred Maintenance)	119,939	128,822	128,822	2,555	(11,439)		Complete
District Office Renovations	278,000	164,723	164,723	19,169	98,904		Complete
Middle School Storage Building	452,500	418,363	418,363	15,275	19,518		Complete
ALC Renovation	1,421,640	1,169,674	1,165,674	120,806	116,940		Complete
McAuliffe Deferred Maintenance & Water Coolers	336,731	288,842	288,842	12,216	42,869		Complete
Middle School Track	404,750	341,273	341,273	40,196	17,334		Complete
Monument Signs	357,000	326,472	326,472	14,029	8,609		Complete
Board Room Renovations - Phase II	6,641	-	-	-	5,845		Complete
Water Coolers (Tilden & Middle School)	182,000	142,500	142,500	11,559	198		Complete
HHS Privacy Improvements	1,013,063	876,007	876,007	127,025	6,880		Complete
Middle School Partial Roof Replacement	717,200	747,255	747,255	45,778	10,396		Complete
Gymnastics	50,000	-	-		21,913		Complete
Tilden Preschool Classroom	90,000	60,660	60,660	5,877	678		Complete
Door & Glass Improvements Phase I	67,262	31,450	31,450		35,812		Complete
Safety & Security Improvements-Phase I	33,245	33,245	33,245		20.15-	- 07.040	Complete
Middle School Media Center	160,000	-	-	- 40.55	92,157		Complete
Replace High School Carpet (Phase I&II)	537,629	376,700	376,700	43,234	117,695	0	Complete
High School Fire Alarm/Alert System Replacement	410,000	362,552	362,552	27,735	135		Complete
District Wide Fire Alarm/Alert System Replacement	205,000	161,250	161,250	23,110	1,864		Complete
Kennedy Deferred Maintenance	662,576	599,554	599,554	19,106	6,951		Complete
Nature Preserve Gravel Parking Lot & Monument Sign	9,100	-	-	-	9,100		Complete
High School Student Entrance Bollards	5,000	-	-	-	5,000		Complete
Technology Improvements	2,529,625	-	-	-	2,529,625		Complete
Replace High School Carpet (Phase III)	74,471				74,471		Complete
High School TuckPoint (split from HS Deferred Maintenance)	237,075	236,791	236,791	-	284		Complete
Door & Glass Improvements (Middle School split w/LTFM)	432,738	380,393	380,393	33,445			Complete
Grounds/Site Improvements (split w/Capital)	500,000	464,605	464,605	35,265	222		Complete
Safety & Security Improvements	576,468	424,152	424,152	70,553	17,193		Complete
Radio Replacement	100,000	-	-	-	100,170	(170)	Complete

Contingency	2,007,858	_	<u>-</u> T	_	_	2 007 858	Contingency
Reallocations from/to projects	(9,731,222)	-			-	(0.731.222)	Reallocation
Interest Earnings	(9,731,222)	-	-	-	-		Interest Earnings
Subtotal	47,847,918	42,316,814	42,312,815	3,239,633	4,539,525	400,760	Interest Earnings
	om complete projects are a	, ,	, ,	, ,	, ,	400,760	
	Α	В	С	D	E	A-C-D-E	
Interior Locks Allowance-Door Hardware Upgrades	420,000	379,619	271,288	37,619	2,026		In Process
High School Deferred Maintenance (Storefront/Shower Valves)	264,386	227,515	219,484	36,172	242		In Process
Middle School Pod Redesign	235,000	57,045	57,045	-	154,523		In Process
Subtotal	919,386	664,179	547,817	73,791	156,790	140,987	1111100000
	n in process projects are <u>no</u>	,	,	,	,	,	
	Α	В	С	D	E	A-B-D-E	
							In Design
Subtotal							III Design
	n in design projects are <u>no</u>	t available for exces	s costs on other ident	tied projects or realloca	ation for new projects.	-	
Other District Projects	A	В	С	D	E	A-B-E	Table 2
Flexible Learning Furniture	600,000	-	-	-	582,905		Not Completed
Subtotal	600,000	-	-	-	582,905	17,095	
Remaining funds from I	not completed projects are	<u>not</u> available for exc	ess costs on other ide	entied projects or reall	ocation for new projec	ts.	
Total	49,367,304	42,980,994	42,860,632	3,313,424	5,279,221	558,842	
Total	43,307,304	72,300,337	42,000,002	3,313,424	0,210,221	330,042	
				Complete and In Proc Project Total %	cess (does not include	contingency)	56,490,66 49,367,30 114
Transfers from/(to) Contingency: \$445,000 Early Childhood Improvements (High School) \$87,000 High School Athletic Field Parking Lot \$44,300 High School Retaining Wall \$113,024 Middle School Bathrooms near Auditorium \$300,000 Technology \$244,500 Water Coolers (\$50,000 Tilden, \$62,500 McAuliffe, \$746,250 High School Privacy Improvements (Athletic Locker \$160,476 Kennedy Deferred Maintenance \$167,131 McAuliffe Deferred Maintenance \$290,000 Middle School Storage Building \$542,000 High School Tennis Court Replacement \$330,000 District Office Renovations \$100,000 Board Room Renovations \$85,000 Entrance Security Improvements \$503,750 Additional to HHS Privacy Improvements (Bathrooms \$362,500 Middle School Privacy Improvements \$140,000 High School Lecture Hall \$200,000 HHS Baseball Field Drainage \$493,750 Middle School Track Replacement \$856,563 HS Team Locker Privacy Improvements	Rooms)		\$202,000 Additional to (\$52,000) from Districo (\$96,000) from HS Proceed (\$89,000) from MS Trock \$235,000) from MS Trock \$235,000) from DW Fock \$25,000) from HS Firock \$324,713 Safety & Sock \$120,000 Interior Lock \$629,625 Technology \$50,000 Gymnastics \$160,000 Middle Sch \$90,000 Tilden Presu \$5,000 High School \$50,000 Nature Presu \$17,000 High School \$235,000 Middle Sch	et Office Renovation rivacy rack ge Building Fire Alarm/Alert System re Chool Media Center chool Classroom Student Entrance Boll rerve Gravel Parking L I Shower Valves	n School add) lards ot		
\$397,500 Transferred from HHS Privacy Improvements to Midd \$160,100 Additional to Middle School Improvements (\$38,200) from Middle School Privacy Improvements	dle School Storage Building	l					

\$400,000 Technology \$200,000 Monument Signs

\$500,000 Grounds/Site Improvements