Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2022

As of September 30, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District Change in Project Budgets 2022 Bond Projects

September 2025 - The administration is requesting Board approval of the following:

n Budgets		
Budgets set up for projects funded by the August 2025 debt issuance	\$	50,750,000
Total Changes		50,750,000
in Facilities Contingency:		
Facilities Contingency balance as of 8/31/2025	\$	7,228,076
Contingency funded by the August 2025 debt issuance		581,313
Transfer from project(s) to Facilities Contingency:		-
Transfer from Facilities Contingency to project(s):		-
Increase/ (Decrease) in Facilities Contingency	_	581,31
Facilities Contingency balance as of 9/30/2025	\$	7,809,38

	Amended	Encumbrance/ Contract	Actual Expenditures	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities		· ·			
Memorial High	352,460	0	332,633	0	19,827
Northbrook High	28,300,000	1,471,752	151,939	0	26,676,309
Spring Woods High	2,371,417	2,020,000	0	0	351,417
Stratford High	29,400,000	19,183,349	4,487,355	0	5,729,296
Westchester Academy	219,703	28,874	190,296	0	533
SBEC - Cornerstone & AOC	0	0	0	0	0
SBEC - DAEP	0	0	0	0	0
Memorial Middle	3,000,000	0	0	0	3,000,000
Northbrook Middle	3,000,000	0	114,261	0	2,885,739
Spring Branch Middle	193,592	978	190,178	0	2,436
Spring Forest Middle	3,000,000	0	0	0	3,000,000
Spring Oaks Middle	0	0	0	0	0
Spring Woods Middle	3,000,000	38,088	86,396	0	2,875,516
Memorial Drive Elementary	4,533,300	0	4,306,635	226,665	0
Nottingham Elementary	1,000,000	0	998,147	0	1,853
Sherwood Elementary	3,693,400	2,440,402	1,196,396	56,602	0
Terrace Elementary	4,333,300	0	0	0	4,333,300
Thornwood Elementary	0	0	0	0	0
Treasure Forest Elementary	0	0	0	0	0
Valley Oaks Elementary	21,000,000	553,403	17,020,348	0	3,426,249
Woodview Elementary	3,863,300	0	3,670,135	193,165	0
Ag Farm	21,750,000	1,678,778	19,379,005	0	692,217
Guthrie Center	140,000,000	55,893,277	62,111,548	2,815,555	19,179,620
Facilities Contingency	7,809,389	0	0	0	7,809,389
Total Facilities	280,819,861	83,308,901	114,235,272	3,291,987	79,983,701
District Wide Improvements					
Career & Technical Ed Technology	12,000,000	0	0	0	12,000,000
Technology	28,300,160	101,558	5,441,568	0	22,757,034
Bond Plan Administration	5,000,000	0	982,109	0	4,017,891
Total District Wide Improvements	45,300,160	101,558	6,423,677	0	38,774,925
Owner Controlled Insurance Program	0	0	0	0	0
Premium Allocated to Issuance Cost	2,157,528	0	2,157,492	0	36
Unallocated Interest, Net of Arbitrage	22,902,871	0	0	0	22,902,871
	351,180,420	83,410,459	122,816,441	3,291,987	141,661,533

Facility Improvement Program Budg	jet as of 9/30/25	Facility Improvement Program
Bond Issuance	324,019,861	
Other Sources	2,157,528	Current FIP Budget 351,180,420
Interest Earnings, Net of Arbitrage	25,003,031	Authorized but Unissued 57,580,139
Current FIP Budget	351,180,420	Total 2022 FIP 408,760,559

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	August 31 2025	Adjustments	September 30, 2025	Contract	Expenditure	Payable	Remaining
Memorial								
High School	General Contractor	-	-	-	-	-	-	
Addition/Upgrades	Architect / Engineer	19,827	-	19,827	-	-	-	19,8
67304	Furniture & Equip	332,633	-	332,633	-	332,633	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-		-	-	
	Athletic Scope	<u> </u>	-		-	-	-	
		352,460	-	352,460	-	332,633	-	19,
	Total Managial High Cabaal	252.460		252.460		222 622		40
Northbrook	Total -Memorial High School	352,460	-	352,460	-	332,633	-	19,
High School	General Contractor	_	26,476,118	26,476,118	_	_	_	26,476,
Addition/Upgrades	Architect / Engineer	1,800,191	20,470,110	1,800,191	1,465,252	134,748	_	200,
67305	Furniture & Equip	1,000,191	_	1,000,191	1,400,202	104,740	-	200,
07303	Other	23,691	_	23,691	6,500	17,191	_	
	OCIP	20,001	_	20,001	-	17,101	_	
	Contingency	_	_	_	_	_	_	
	Moving Costs	_	_	_	_	_	_	
	Athletic Scope	_	_	_	_	_	_	
	Attribute coope	1,823,882	26,476,118	28,300,000	1,471,752	151,939	_	26,676,
	Total - Northbrook High School	1,823,882	26,476,118	28,300,000	1,471,752	151,939	-	26,676,
Spring Woods								
High School	General Contractor	-	-	-	-	-	-	
Addition/Upgrades	Architect / Engineer	2,371,417	-	2,371,417	2,020,000	-	-	351,
67307	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	<u>-</u>	-	-	-	-	-	
		2,371,417	-	2,371,417	2,020,000	-	-	351,
	Total - Spring Woods High School	2,371,417	-	2,371,417	2,020,000	-	-	351,
Stratford								
High School	General Contractor	23,837,862	2,948,761	26,786,623	18,496,176	3,008,361	-	5,282
Addition/Upgrades	Architect / Engineer	1,790,751	-	1,790,751	490,086	1,300,665	-	
67306	Furniture & Equip	-	-	-	-	-	-	
	Other	279,227	-	279,227	197,087	82,139	-	
	OCIP	543,399	-	543,399	-	96,190	-	447
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	-	-	-	-	-	-	
	·	26,451,239	2,948,761	29,400,000	19,183,349	4,487,355	-	5,729

Campus Project	Object Category	Budget as of August 31 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
MAIC	Conoral Contractor							
WAIS Upgrades	General Contractor Architect / Engineer	533	_	533	-	-	-	
67322	Furniture & Equip	219,170	- -	219,170	28,874	190,296	-	
0.0	Other		-		-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		219,703	-	219,703	28,874	190,296	-	
	Total - WAIS	219,703	-	219,703	28,874	190,296	-	
Memorial Middle School	General Contractor	2,825,508		2,825,508	_			2,82
Replacement	Architect / Engineer	2,823,506 174,492	-	2,825,506 174,492	<u>-</u>	<u>-</u>	- -	2,02 17
67309	Furniture & Equip	174,432	-	174,432	- -	- -	-	17
07000	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	3,000,000	-	3,000,000	<u>-</u>	<u>-</u>	-	3,00
	Total - Memorial Middle School	3,000,000	-	3,000,000	<u>-</u>	<u>-</u>	-	3,00
Northbrook Middle School	General Contractor	2,813,841		2,813,841				2,81
Replacement	Architect / Engineer	71,898	_	71,898	_	_	_	7
67310	Furniture & Equip	114,261	_	114,261	_	114,261	_	,
0.010	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs _	3,000,000	-	3,000,000	-	114,261	<u>-</u>	2,88
	Total - Northbrook Middle School	3,000,000	_	3,000,000	-	114,261	_	2,88
Spring Branch		- , ,		.,,		, -		,
Middle School	General Contractor	-	-	-	-	-	-	
Replacement	Architect / Engineer	102 502	-	102 502	- 070	100 170	-	
67311	Furniture & Equip Other	193,592	-	193,592	978	190,178	_	
	OCIP	- -	-	- -	- -	- -	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		193,592	-	193,592	978	190,178	-	
Corina Farast	Total - Spring Branch Middle School	193,592	-	193,592	978	190,178	-	
Spring Forest Middle School	General Contractor	_	2,825,508	2,825,508	_	_	_	2,82
Replacement	Architect / Engineer	174,492	-	174,492	-	-	-	17
67312	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	Moving Costs _	174,492	2,825,508	3,000,000	<u> </u>	<u> </u>	-	3,00
	Total - Spring Forest Middle School	174,492	2,825,508	3,000,000	-	-	_	3,00
Spring Woods	-	,	_,==,,	2,000,000				5,50
Middle School	General Contractor		-		-	-	-	a ==
Replacement	Architect / Engineer	2,750,000	-	2,750,000	-	-	-	2,75
67314	Furniture & Equip Other	250,000	-	250,000	38,088	86,396	-	12
	OCIP	- -	-	-	-	-	- -	
		_				_	_	
		_	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	Contingency	3,000,000	- -	3,000,000	38,088	86,396	- - -	2,87

Campus Project	Object Category	Budget as of August 31 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Memorial Drive	- Catogory	7 tagast 5 1 2020	rajuotirionto	Coptombol 60, 2020	Contract	Exportation	1 ayabio	rtomaning
Elementary	General Contractor	4,533,300	_	4,533,300	-	4,306,635	226,665	(
Replacement	Architect / Engineer	-	_	-	_	-		(
67315	Furniture & Equip	_		_	_	_	_	
07313	Other	_	_	_	_	_	_	
	OCIP	_	_	_	_	_	_	(
	Contingency	-	-	-	-	-	-	(
		-	-	-	-	-	-	(
	Moving Costs	4 522 200		4 522 200	<u>-</u>	4 206 625	226 665	
		4,533,300	-	4,533,300	-	4,306,635	226,665	(
	Total - Memorial Drive Elementary	4,533,300	-	4,533,300	-	4,306,635	226,665	
Nottingham								
Elementary	General Contractor	651	-	651	-	-	-	65 ⁻
Replacement	Architect / Engineer	-	-	_	-	-	-	
67316	Furniture & Equip	999,349	-	999,349	-	998,147	-	1,20
	Other	, <u> </u>	-	, <u> </u>	_	-	-	, (
	OCIP	_	-	_	-	-	_	(
	Contingency	_	-	_	_	_	_	
	Moving Costs	_	_	-	-	_	_	(
	g Cools	1,000,000	-	1,000,000	-	998,147	-	1,853
	Total - Nottingham Elementary	1,000,000	_	1,000,000	-	998,147	_	1,853
Sherwood	, , , , , , , , , , , , , , , , , , ,	, ,		,,		,		,
Elementary	General Contractor	3,604,038	_	3,604,038	2,440,402	1,107,034	56,602	
Renovation	Architect / Engineer	-	_	-	-	, - ,	-	
67317	Furniture & Equip	_	_	_	_	_	_	
0/01/	Other	3,341	_	3,341	_	3,341	_	
	OCIP	5,541		0,041		0,041	_	ì
		_	_	_	_	_	_	(
	Contingency	96.021	-	96.021	-	96.021	-	(
	Moving Costs	86,021	-	86,021	0.440.400	86,021	-	
		3,693,400	-	3,693,400	2,440,402	1,196,396	56,602	,
	Total - Sherwood Elementary	3,693,400	-	3,693,400	2,440,402	1,196,396	56,602	
Terrace			4 0 4 5 0 0 7	4 0 4 5 0 0 7				4.045.00
Elementary	General Contractor	-	1,615,337	1,615,337	-	-	-	1,615,33
Renovation	Architect / Engineer	-	2,717,963	2,717,963	-	-	-	2,717,96
67319	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	(
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		4 222 222	4 222 222	-	-	-	4 222 224
		-	4,333,300	4,333,300	-	-	-	4,333,300
	Total - Terrace Elementary	-	4,333,300	4,333,300	-	=	-	4,333,300
Valley Oaks								
Elementary	General Contractor	18,592,031	(452)		465,777	15,980,239	-	2,145,56
Renovation	Architect / Engineer	1,308,653	-	1,308,653	75,010	-	-	1,233,64
67303	Furniture & Equip	365,643	-	365,643	-	365,016	-	62
	Other	328,677	452	329,129	12,616	316,513	-	
	OCIP	349,873	-	349,873	-	308,435	-	41,43
	Contingency	4,721	-	4,721	-	, -	-	4,72
	Moving Costs	50,402	_	50,402	_	50,145	_	25
		21,000,000	_	21,000,000	553,403	17,020,348	-	3,426,24
		, ,						

Campus Project	Object Category	Budget as of August 31 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Woodview			•		•			
Elementary	General Contractor	3,863,300	-	3,863,300	-	3,670,135	193,165	0
Replacement	Architect / Engineer	-	-	-	-	-	-	0
67321	Furniture & Equip	-	-	-	-	-	-	0
	Other OCIP	-	-	-	-	-	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	_	_	_	-	<u>-</u>	_	0
		3,863,300	-	3,863,300	-	3,670,135	193,165	0
						0.070.407	400 40	
Ag Farm	Total - Woodview Elementary	3,863,300		3,863,300	-	3,670,135	193,165	-
/ tg : a	General Contractor	19,537,275	(32,602)	19,504,673	1,425,122	17,568,122	_	511,429
Upgrades	Architect / Engineer	1,612,031	(02,002)	1,612,031	71,081	1,540,949	_	1
67301	Furniture & Equip	185,000	_	185,000	4,213	1,040,040	_	180,787
0,001	Other	415,694	828	416,522	146,588	269,934	_	0
	OCIP	-	31,774	31,774	31,774	200,001	_	0
	Contingency	_	-	-	-	_	_	0
	Moving Costs	_	_	_	_	_	_	0
		21,750,000	-	21,750,000	1,678,778	19,379,005	-	692,217
Guthrie	Total - Ag Farm	21,750,000	-	21,750,000	1,678,778	19,379,005	-	692,217
Center	General Contractor	120,534,423	8,000,000	128,534,423	53,532,178	53,495,543	2,815,555	18,691,147
Upgrades	Architect / Engineer	8,053,134	-	8,053,134	1,738,672	6,162,253	-	152,209
67302	Furniture & Equip	-	_	-	-	-	_	0
	Other	1,180,199	_	1,180,199	622,427	557,772	_	0
	OCIP	2,232,244	_	2,232,244	-	1,895,980	_	336,264
	Contingency	-	_	-	_	-	_	0
	Moving Costs	-	-	-	-	-	_	0
	<u> </u>	132,000,000	8,000,000	140,000,000	55,893,277	62,111,548	2,815,555	19,179,620
	Total - Guthrie Center	132,000,000	8,000,000	140,000,000	55,893,277	62,111,548	2,815,555	19,179,620
Facilities Contingency								
67300	Facilities Contingency	7,228,076	581,313	7,809,389	-	-	-	7,809,389
	Total - Facilities Contingency	7,228,076	581,313	7,809,389	-	-	_	7,809,389
CTE	,	, ,	,	, ,				, ,
Technology								
6CT01	CTE TECHNOLOGY WIRELESS	2,500,000	-	2,500,000	-	-	-	2,500,000
6CT02	CTE TECHNOLOGY SWITCHES AND RO	2,000,000	-	2,000,000	-	-	-	2,000,000
6CT03	CTE TECHNOLOGY MDF/IDF	1,250,000	-	1,250,000	-	-	-	1,250,000
6CT04	CTE TECHNOLOGY UPS	150,000	150,000	300,000	-	-	-	300,000
6CT05	CTE TECHNOLOGY CTE SERVER	1,000,000	-	1,000,000	-	-	-	1,000,000
6CT06	CTE TECHNOLOGY STORAGE	2,000,000	-	2,000,000	-	-	-	2,000,000
6CT07	CTE TECHNOLOGY CABLING	1,250,000	-	1,250,000	-	-	-	1,250,000
6CT08	CTE TECHNOLOGY STUDENT NETWO	500,000	-	500,000	-	-	-	500,000
6CT09	CTE TECHNOLOGY CONTINGENCY	900,000	300,000	1,200,000	-	-	-	1,200,000
	Total - CTE Technology	11,550,000	450,000	12,000,000	-	-	-	12,000,000
Technology								
Purchases	Communication Instructional Table	E 22E 000		E 00E 000	404 EE0	074 440		4 054 000
63T01 63T02	Communication Instructional Tools	5,225,000	-	5,225,000 6,000,000	101,558	871,449 3,896,710	-	4,251,993
63T03	Infrastructure Teacher Devices	6,000,000 1,500,000	-	1,500,000	-	3,896,719	-	2,103,281
63T04	Secondary Student Devices	12,880,160	2,695,000	15,575,160	-	673,400	-	1,500,000 14,901,760
00104	Occordary Otauchi Devices	12,000,100	<u></u>	10,070,100		073,400		
	_	25,605,160	2,695,000	28,300,160	101,558	5,441,568	-	22,757,034
1	Total - Technology Purchases	25,605,160	2,695,000	28,300,160	101,558	5,441,568		22,757,034

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	August 31 2025	Adjustments	September 30, 2025	Contract	Expenditure	Payable	Remaining
Bond Plan								
Administration	Staffing	2,242,303	2,450,000	4,692,303	-	742,209	-	3,950,094
63800	Other	297,295	-	297,295	-	239,900	-	57,395
	Fees	10,402	-	10,402	-	-	-	10,402
	Publicity _	<u>-</u>				-		0
	Total - Bond Plan Administration	2,550,000	2,450,000	5,000,000	-	982,109	-	4,017,891
Premium allocated								
to issuance costs	Premium allocated to issuance costs	1,840,233	317,295	2,157,528		2,157,492		36
	Total - Premium Allocated to Issuance	1,840,233	317,295	2,157,528	-	2,157,492	-	36
Unallocated								
Interest	Interest	26,963,376	1,010,867	27,974,243	-	-	-	27,974,243
	Reserve for Arbitrage	(2,636,465)	(2,434,907)	(5,071,372)		-	-	(5,071,372)
	Total - Interest Net of Arbitrage	24,326,911	(1,424,040)	22,902,871	-	-		22,902,871
	Total - Facility Improvement Program	301,527,165	49,653,255	351,180,420	83,410,459	122,816,441	3,291,987	141,661,533