



Lincolnshire-Prairie View School District 103

Memo

To: Board of Education
From: Eric Jonasson CPMM, CPS
CC: Dr. Scott Warren
Date: July 10, 2024
Re: Facilities Update

Daniel Wright Jr High

- The boiler project is progressing on schedule. The new boilers are in place with piping and venting installation occurring this week. Electrical hook up and refilling the system is tentatively scheduled for the week of July 22nd.
- Phase 2 of LED lighting updates have been completed at Daniel Wright. 345 fluorescent fixtures were replaced during this phase of the project greatly reducing our energy consumption. There are less than 100 fixtures remaining to be replaced.
- Epoxy floor application in the 6, 7, and 8th grade restrooms is scheduled to start the week of July 15th. This work should take 5-7 days to complete.
- Fire extinguisher inspections were completed for both DW and the buses on July 8th and 9th as part of our annual safety review.
- The annual fire alarm system testing was completed the week of July 8th. We will address any issues found once Esscoe issues us our report. Minor repairs such as strobe/detector replacement are typical upon this type of testing.

Half Day School

- LED lighting updates have been completed at Half Day School. 125 fixtures were changed throughout this phase of the update. Half Day only has a handful of fixtures remaining that need to be updated.
- The parking lot was sealcoated and striped the week of June 24th. Sealcoating the parking areas regularly extended their usable life and fresh, visible markings help traffic safely navigate the property.
- Fire extinguisher inspections were completed July 8th and 9th as part of our annual safety review.

- The annual fire alarm system testing was completed the week of July 8th. We will address any issues found once Esscoe issues us our report. Minor repairs such as strobe/detector replacement are typical upon this type of testing.

Laura Sprague

- The playground resurfacing project for the play areas at Sprague began on July 5th. We expect the replacement to take 5-7 days to complete barring any weather delays. During this time, the playground will be out of use.
- Fire extinguisher inspections were completed July 8th and 9th as part of our annual safety review.
- The annual fire alarm system testing was completed the week of July 8th. We will address any issues found once Esscoe issues us our report. Minor repairs such as strobe/detector replacement are typical upon this type of testing.