



**GOVERNING BOARD AGENDA ITEM
AMPHITHEATER UNIFIED SCHOOL DISTRICT NO. 10**

DATE OF MEETING: May 11, 2021

TITLE: Status of Construction Projects

BACKGROUND:

Administration will present the Governing Board with current information on the status of construction projects funded with School Facility Board and Bond funding.

RECOMMENDATION:

For information and discussion only.

INITIATED BY:

Jim Burns, Executive Manager, Operational Support

Date: May 4, 2021

Todd A. Jaeger, J.D., Superintendent

Status of Construction Projects

05/11/2021 Governing Board Meeting

President Zibrat, Vice President Day, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

AHS:

Bond Projects

Exterior wrought iron fence painting - P.O. received \$8,620
- re-paint fence between Library/Fine Arts and Library/Nurses Bldgs.

SFB Projects

300 wing - structural evaluation \$30,795
- design docs after IRHS weatherization documents
Main gym roof replacement - 30% complete \$660,070
Main gym bleacher repair - work scheduled for 5/13 \$8,873
Bldg. H - water heater replacement – Scheduling \$2,598



CDO:

Bond Projects

Replacement of existing campus clocks to include:

- new wireless clocks and new clock transmitter
- obtaining cooperative contractor pricing

SFB Projects

Campus roofing phase II \$2,398,313

-Bldg. P - 85% complete

-Bldg. O - 60% complete

North gym evaporative cooler replacements - P.O. requested \$16,661



IRHS:

SFB Projects

Roofing - Bldg. A - 100% complete	\$4,272,241
- Bldg. E - 100% complete	
- Bldg. F - 10% complete	
- Bldg. B - 90% complete	
- Bldg. D - 90% complete	
- Bldg. C - 75% complete	
Weatherization assessment - Bldg. E-F - plan review	\$28,100
Central Plant pump re-build - pump install 5/3	\$6,788



AMS:

Bond Projects

- Art room improvements - summer 2021
 - including new countertop/sink/backsplash - reviewing contractor pricing
- HVAC replacement - Bldg. 600 south - summer 2021
 - obtaining cooperative contractor pricing

Copper Creek:

Bond Projects

A/C replacement Kitchen - summer 2021- P.O. received \$26,601

SFB Projects

MPR roof - design grant submitted \$3,240

Cross:

Bond Projects

Campus wide PA improvements to include additional interior/exterior speakers,
new underground cable, interior cable and wireless clocks summer 2021
- obtaining cooperative contractor pricing

SFB Projects

Roof replacement - design documents approved by SFB \$61,406

Donaldson:

Bond Projects

AC Replacement - Bldg. K - Library/Admin. Bldg. - P.O. received \$42,412

El Hogar:

Bond Projects

Carpet replacement Bldg. A - P.O. received - ordering materials \$4,338

HVAC replacement Bldgs. B & D - P.O. received - ordering materials \$42,021

Harelson:

SFB Projects

Funhouse weatherization - design P.O. issued \$9,890

Holaway:

Bond Projects

East side security fence improvements - P.O. received \$50,429

Evaluating front office single point of entry and
- Main Switchgear replacement - June 2022

La Cima:

SFB Projects

Music room HVAC blower replacement - blower shipping 4/30 \$2,919

Mesa Verde:

SFB Projects

Roof replacement - construction BRG grant submitted \$1,027,351

Painted Sky:

Bond Projects

Exterior security fence painting phase 2 - summer 2021
- reviewing contractor pricing

Rillito:

SFB Projects

Buildings A & D weatherization - design grant submitted \$4,010

Wilson:

Bond Projects

Fire alarm system replacement - 40% complete - currently working \$699,552
- Academic 1st level conduit install- 95%
- Academic 2nd level conduit install- 50%
Carpet installed in classrooms 657 & 661 - P.O. issued \$9,554
- remove VCT - contractor ordering materials - await scheduling

*SOMETHING NEW AT EVERY SCHOOL,
EVERY YEAR!*