

Belton Independent School District
Board of Trustee Meeting Agenda Item

February 23, 2026

Item: Acceptance and Close-out of the Belton High School Additions and Renovations 2022 Bond Project and Approval of Final Payment

Contact Person: Melissa Lafferty

Presented for: Action Report Only

Supporting Documents: None Attached Provided Later

District Goal or Objective Addressed:

Goal 1: Strengthen and support the engagement of all stakeholders in the pursuit of the BISD vision.

Background Information:

Board Policy CV(LOCAL) provides that the District shall not make final payments for construction or supervision of construction until the work has been completed and the Board has accepted the work.

The Board approved Core Construction as the Construction Manager at Risk (CMAR) for the construction management of the Belton High School bond project at the September 19, 2022 Board meeting.

Guaranteed Maximum Price No. 1 (GMP#1) of \$12,423,229 for early release and long lead items was proposed by Core Construction and approved by the Board at the April 17, 2023 Board meeting. Guaranteed Maximum Price No. 2 (GMP#2) of \$18,648,992 for construction of the project was proposed by Core Construction and approved by the Board at the May 15, 2023 Board meeting.

Change Order No. 1 was approved by the Board at the May 13, 2024 Board Meeting. This Change Order reduced the GMP in the amount of \$350,000.00. Change Order No. 2 will be presented for Board approval at the February 23, 2026 Board meeting. Change Order No.2 further reduces the GMP in the amount of \$1,641,521.83 for a final total construction cost of \$29,080,699.17.

Certificates of Substantial Completion have been received for all phases of the project. Certificates of Occupancy were received for all phases of the project. Close-out documents, warranties, lien waivers, consent of surety for final payment, Operations Maintenance Manuals, and the final pay application have been received.

Fiscal Implications:

This project is funded through 2022 bond funds.

Administrative Recommendation(s):

Recommend acceptance and close out of the Belton High School bond project and release the final payment of \$3,052,822.17 to Core Construction as presented.